



A Project of the Himalayan Wildlife Foundation

ROHTAS FORT MASTER PLAN MAY 2006



Unicon
CONSULTING SERVICES (Pvt.) Ltd
ARCHITECTS, ENGINEERS AND
PLANNING CONSULTANTS

82-Allauddin Road, Lahore Cantt, Pakistan. Phones: (042)6688571-4, Fax:(042)6688575
E-mail: uniconconsulting@gmail.com

ACKNOWLEDGEMENTS

ACKNOWLEDGEMENTS

Master Planning for the conservation of Rohtas Fort as per international standards has been made possible by the co-operation and very valuable advice of all those who are involved in the preservation and maintenance of this prestigious monument. The sheer number of these individuals and specialist organizations who have contributed in one way or the other is extensive. It is not possible to mention each one of them by name. M/s UNICON Consulting Services (Pvt.) Limited thanks all of them for their unfathomable co-operation, help and support. Unicon Consulting Services however, feels that the contributions made by some of them were of a magnitude where it would be unjust and unfair not to mention them by name.

One such individual is Mr. Saleem-ul-Haq, Director, Northern Circle, Department of Archaeology & Museums (DOAM) who took keen interest and made untiring efforts in arranging meetings with the custodians Rohtas Fort and providing access to information & data at the DOAM. His office also contributed in a significant manner by providing related information and other valuable assistance.

The Consultants are also indebted to Mr. Maqsood A Malik, Department of Archaeology & Museums, (DOAM) Lahore Fort who took exemplary interest in arranging meetings with the Rohtas Fort site staff to arrive at a consensus for preparation of Master Plan based on his earlier experience for Conservation Works at Rohtas.

We also thank Mr. Tanvir Ahmad, Engineer (DOAM) for providing technical assistance after a comprehensive analysis of existing environmental conditions at Rohtas.

Thanks are also due to the architectural staff of DOAM, Northern Circle Photographer Mr. Amjad, the librarian at the Shahi Qila library and other assistants who were instrumental in identifying old pictures, documents and other relevant data.

Thanks are also due to UNICON team who worked tirelessly and endlessly in collection of data from the Rohtas Fort, DOAM, HWF, Documentation Office UNESCO Norad Project Lahore, and its further analysis in the Head office and subsequent development of the Master Plan and conservation works of Rohtas Fort.

The Unicon Team has benefited tremendously through the experience of its team member who worked with the team on the Master Plan of the Shahi Qila Lahore and Conservation and Management Plan of Shalimar Gardens, supported by UNESCO Norad, between 2003- 2005. The two documents have been the source of the methodology used for the Master Plan of the Rohtas fort

Thanks are also extended to all officers and staff of HWF at Rohtas Fort. Our very special gratitude to Dr. Anis ur Rehman and Mr. Vaqar Zakriya of HWF for their very value cooperation and input which has enabled UNICON to prepare this document.

At the end the UNICON team would like to thank Mr. Shahid Rana who typed and compiled this report.

Executive Summary

ROHTAS FORT MASTER PLAN

Executive Summary

The Rohtas Fort Master Plan provides a detailed and complete framework for determining and implementing a coherent set of appropriate actions to preserve and manage this World Heritage site. The aim of the Master Plan is to ensure that the cultural heritage significance of Rohtas Fort is not compromised, and that the values for which the monument was listed are not lost. It is intended to serve primarily as a working document for those working on conservation efforts on the Fort. It also informs all levels of government and concerned departments of their roles and responsibilities, as well as providing a format for increased community and voluntary involvement in caring for the site.

The report is divided into nine sections beginning with the first three identifying the need & role of the Master document, its significance being a World Heritage Site followed by a theoretical framework under which the UNICON Team has prepared the Master Plan.

The setting of the site is explained in the Historical Background and its condition as we see it today. A detail visual condition survey was undertaken and has been presented as a separate volume to the Master Plan Document. Based on the condition survey, the current context and issues are discussed specifically under five headings.

1. Conservation Issues.
2. Management Issues.
3. Monitoring & Maintenance issues.
4. Environment & Physical Infrastructure issues.
5. Visitation issues.

Section 6 of the Master takes into consideration all the issues discussed in the previous section and presents a series of strategies to remove the obstacles and arrive at an action oriented Master Plan.

Section 7 presents a series of actions designed to achieve the short and long term vision. The action plan is based on the correlation between the issues and strategies elaborated in the earlier two sections. The action plan is presented in the form tables keeping in view the priority of the action, the resources needed and the agents involved the implementation.

A separate conservation priority listing on the basis of Priority 1 (Emergency) Priority 2 stabilization, Priority 3 (Preventative Conservation) and Priority 4 (Conservation) for each portion of the Fortification Wall, the Gates, and structures is provided. This list will enable the allocation of funding by the implementers of the conservation works at Rohtas Fort.

Implementation Mechanisms outline the term of the Master Plan, the process of implementation, the agents responsible and a format for review of the Master Plan. A set of Performance indicators is provided to review and measure progress in the longer term.

The final section 9 provides a list of recommendation for further specialist studies that need to be undertaken within the term of the Master Plan to ensure preservation of this World Heritage Site, maintain its cultural significance & values for future generations.

CONTENTS

ACKNOWLEDGEMENT

EXECUTIVE SUMMARY

1.	INTRODUCTION TO THE MASTER PLAN.	1
1.1	Need and Role of the Master Plan	2
2.	WORLD HERITAGE INSCRIPTION.	4
2.1	Brief Background	5
2.2	Legal and Regulatory Framework	6
3.	THEORETICAL FRAMEWORK & VISION.	7
3.1	Vision of the Master Plan.	8
3.2	Standards for Intervention	9
3.3	Prioritization of Conservation Intervention	10
4.0	HISTORICAL BACKGROUND AND EXISTING SITUATION.	12
4.1	Location And Brief History	13
4.2	Description	13
4.3	Rohtas Town	14
4.4	Environment And Surrounding Areas of Rohtas Fort	16
4.5	Condition Survey	16
4.6	Drainage	41
4.7	Conservation Works	48
4.8	Geological Conditions	49
5.	ISSUES.	51
5.1	Conservation Issues	52
5.2	Site Management Issues	57
5.3	Monitoring And Maintenance Issues	64
5.4	Environmental & Physical Infrastructure Issues	66
5.5	Site Visitation.	76
6.	STRATEGY.	80
6.1	Conservation Strategy	81

6.2	Site Management Strategy	89
6.3	Monitoring And Maintenance Systems	103
6.4	Environmental And Physical Infrastructure Strategies	108
6.5	Visitation Strategy	115

7.0	ACTION PLAN.	120
7.1	Introduction	121
7.2	Correlation Between Issue And Proposed Strategy	122
7.3	Action Plan – Priority Works.	125
7.4	Action Plan Table.	125
7.5	Conservation Priority Works.	134
8.	IMPLEMENTATION MECHANISMS	137
8.1	Goals	138
8.2	Reviewing the Master Plan	141
8.3	Performance Indicators for Reviewing Implementation of the Master Plan.	145
9.	RECOMMENDATION FOR FURTHER SPECIALIST STUDIES.	149
10.	REFERENCES.	

LIST OF TABLES.

Table 5.1	Conservation Issues.	56
Table 5.2	Management Issues.	63
Table 5.3	Monitoring & Maintenance Issues.	65
Table 5.4	Environmental & Physical Infrastructure Issues.	75
Table 5.5	Site Visitation Issues.	79
Table 6.1	Summary of the Documentation System.	87
Table 7.2	Correlation Between Issues & Proposed Strategies.	123
Table 7.3	Action Plan Conservation Strategy.	127
Table 7.4	Action Plan Site Management Strategy.	128
Table 7.5	Action Plan Monitoring And Maintenance Systems Strategy.	129
Table 7.6	Action Plan Environment And Physical Infrastructure Strategy.	130
Table 7.7	Action Plan Visitation Strategy.	132
Table 7.8	Summary of Cost For Action Plan	133
Table 7.9	Conservation Priority List.	135
Table 8.1	Proposed Preliminary Performance Indicators.	145

LIST OF MAPS:

Map 1.	Plan Between Sohail Gate & Sar Gate	22
--------	-------------------------------------	----

Map 2.	Plan Between Sar Gate & Tulla Mori	23
Map 3.	Plan between Tulla Mori & Wall Towards Gatayli Gate	24
Map 4.	Plan between Gatayli gate & Khawas Khani Gate	25
Map 5.	Plan between Khawas Khani & Kashmiri Gate.	26
Map 6.	Plan Between Khawas Khani Gate & Talaqi Gate	27
Map 7.	Plan Between Talaqi Gate, Langer Khani Gate & Shishi Gate	28
Map 8.	Plan Between Shishi Gate, Kabuli Gate, Badshahi Gate & Shahi Mosque	29
Map 9.	Plan Between Badshahi Gate, Shahi Mosque & Phansi Ghat	30
Map 10.	Plan Between Phansi Ghat & Sohail Gate	31
Map 11.	Plan Between Shah Chandwali Gate & Dividing Wall	32
Map 12.	Plan of Dividing Wall.	33
Map 13.	Existing Drainage Conditions.	45
Map 14.	Topographic Survey Plan of Rohtas Fort.	54
Map 15.	Survey Plan of Rohtas Town.	68
Map 16.	Site Visitation Routes.	119

LIST OF FIGURES.

Fig. 1.0	Schematic Diagram of Structure & Contents of the Master Plan.	3
Fig. 6.1	Diagram Illustrating Conservation Action Priority.	83
Fig. 6.2	Diagram Illustrating Proposed Flow of Conservation Action.	85
Fig. 6.3	Diagram of Proposed Management Structure.	95
Fig. 6.4	Diagram of The Proposed Diversified Funding Approach.	98
Fig. 6.5	Diagram Showing Monitoring Needs.	106
Fig. 8.1	Partner for Implementation of the Master Plan.	140
Fig. 8.2	Proposed Review Program	144

ANNEXURE:

Standardized Formats for Documentation of The Shahi Qila Project.

ACRONYMS

DOAM:	Department of Archaeology & Museum.
NFCH:	National Fund for Cultural Heritage.
UNESCO:	United Nation Educational, Scientific & Cultural Organization.
ICOMOS:	International Council on Monuments & Site.
ICCROM:	International Centre for Study of the Preservation of Cultural Property.
MGWCHS:	Management Guidelines for World Cultural Heritage Sites, Fieldin, Bernard and Jukka, Jokilehto, ICCROM Rome 1993.
SOP:	Standard Operating Procedure.
PTDC:	Pakistan Tourism Development Corporation.
TDCP:	Tourism Development Corporation of Punjab.

SECTION – 1
INTRODUCTION TO THE MASTER PLAN

MASTER PLAN FOR **ROHTAS FORT**

1.1 Need and role of the Master Plan

The Rohtas Fort is one of the six monuments of Pakistan inscribed on the World Heritage list in 1997. However, as per requirements of the UNESCO List of World Heritage sites the custodians of this location, namely the Department of Archaeology and Museums (DOAM), Government of Pakistan (GOP) have not been able to undertake appropriate maintenance, conservation or up-gradation befitting of such a monument. “A management committee” was established in 1996 and despite concerted efforts, lack of funding for the conservation and maintenance of works did not allow effective implementation to proceed. In 1999, the Governor of Punjab emphasized the preparation of a Master Plan by DOAM, however, this did not materialize again due to lack of funding. DOAM continued to prepare various schemes based on P-C1 formats, which were also not implemented. It was in 2005 that the Ministry of Culture requested DOAM to prepare a PC-1 incorporating all the funding requests of the previous PC-I, calling it a master plan and approved a budget of Rs.163 Million for a period of five years

In the year 2000 Himalayan Wildlife Foundation (HWF), a non-government organization approached the National Heritage Fund for Cultural Heritage with a proposal to conserve the Shah Chand Wali Gate. Since then they have been involved in a number of conservation and development works within the Rohtas Fort. These works, however have been piecemeal efforts and without any an overall strategy or prioritization.


Realizing this the HWF initiated the development of a comprehensive Master Plan and Unicon Consulting Services (Pvt) Ltd were requested to undertake this task based on a technical proposal submitted by UNICON to HWF.

The objective of the Master Plan is to prepare a document that will provide a detailed and holistic framework for decision-making as well as a set of appropriate actions for conservation and management of this World Heritage Site.

The specific objectives of this document are.

- ? An assessment of the existing physical condition and the immediate environs.
- ? To prioritize conservation action including identification of immediate and emergency actions, keeping principals of conservation & preservation charters in view.
- ? To suggest an effective management monitoring and maintenance system.
- ? To present a tourism management and visitation program to enhance visitor experience.
- ? To upgrade the physical environment & infrastructure.

A comprehensive Master Plan is required to ensure the preservation of this monument, maintain its cultural significance and provide its visitors an experience that will educate them and enhance their knowledge, ensuring that the cultural values for which the monument was listed as a World Heritage site is not compromised or lost.






Fig. 1.0: Schematic Diagram of the Structure and Contents of the Master Plan.

SECTION – 2
WORLD HERITAGE INSCRIPTION

2.0 WORLD HERITAGE INSCRIPTION:

2.1 Brief Background

Rohtas Fort was inscribed on the World Heritage list in 1997. To be included in the World Heritage List sites must be of outstanding universal value and meet at least one out of ten selection criteria. It was inscribed on the basis of the selection criteria (ii) and (iv) considering that that Rohtas Fort is an exceptional example of Muslim military architecture of central and south Asia which blends architectural and artistic traditions from Turkey and the Indian sub continent to create the model for Mughal architecture and its subsequent refinements and adaptations. The selection criteria (ii) and (iv) read as follows:

- (ii) *To exhibit an important interchange of human values, over a span of time or within a cultural area of the world, on developments in architecture or technology, monumental arts, town-planning or landscape design;*
- (iv) *To be an outstanding example of a traditional human settlement, land-use, or sea-use which is representative of a culture (or cultures), or human interaction with the environment especially when it has become vulnerable under the impact of irreversible change;”*

The World Heritage inscription is an internationally recognized designation, which encourages national governments and site managers to ensure long-term protection of sites of global significance

Statement of cultural significance

The “Burra Charter” states that the aim of conservation is to retain the cultural significance of a place (Article 2.1) and that places of cultural significance should be safeguarded and not put at risk or left in a vulnerable state (Article 2.3). It is the responsibility of the state parties “to maintain the authenticity, and in the case of World Heritage Sites, the cultural values for which the site was inscribed” (Management Guidelines for World Cultural Heritage Sites (MGWCHS)).

The objective of the Master Plan for the Rohtas Fort should focus on protection and maintenance of the physical features of the fort as well as to conserve the overall environment and settings of the site. All conservation treatment should incorporate detailed documentation of the original features, the interventions made and all conservation techniques should focus on a guaranteed protection of the authenticity of the site within the legal and regulatory framework.

2.2 Legal and Regulatory Framework

Rohtas Fort is a protected monument under the Federal Antiquities Act (1975) (Act VII of 1976). The act stipulates the following points, relevant to the World Heritage site:

- ? The Federal Government will constitute an Advisory Committee (Clause 3) for the Conservation of a World Heritage Site.
- ? The Federal Government may, by notification in the Official Gazette, declare any antiquity to be a protected antiquity (Clause 10 (1)). There is also a requirement to fix a notification in a “conspicuous place or near the antiquity” for the information of the general public.
- ? The Act is clear regarding the use that the protected monument or site may be put to. Clause 18 states that “A protected immovable antiquity shall not be used for any purpose inconsistent with its character or for a purpose other than that directly related to its administration and preservation.”
- ? Clause 19 clearly stipulates the fine and punishment in case the ‘antiquity’ is damaged or destroyed: “ No person shall, except for carrying out the purposes of this Act, destroy, break, damage, alter, injure, deface or mutilate or scribble, write or engage in any inscription or sign on, any antiquity or take manure from any protected antiquity”. Infringement is punishable (19(2)) “with rigorous imprisonment for a term which may extend to three years, or with fine or with both.”
- ? Clause 22 requires that “no development plan or scheme or new construction on, or within a distance of two hundred feet of a protected immovable antiquity shall be undertaken or executed except with the approval of the Director General.”
- ? Clause 23 (i) prohibits placing of “any neon signs or other kinds of advertisement, including bill posting, commercial signs, poles or pylons, electricity or telephone cables and television aerials, on or near any protected immovable antiquity.”

SECTION – 3
THEORETICAL FRAMEWORK & VISION.

3.0 THEORETICAL FRAMEWORK.

3.1 Vision of the Master Plan.

The Vision and Principles on which the Master Plan document has been approached theoretically is outlined below. This vision has to a large extent been drawn from the principles stated in various international charters and also that adopted in the Master Plan document for the Shahi Qila and the Shalimar Gardens, Lahore

3.1.1. Maintaining the authenticity of the site.

The single most important aim of conservation is to retain the cultural significance or authenticity of a place, the aesthetic, historic, scientific, social or spiritual value for past, present or future generations. Given that values can change in nature and perception, the assessment of values should be reviewed at stages, listing further values and broadening the focus for protection of all significant values.

3.1.2. Safeguarding all original remnants as a priority.

All interventions should be reversible and based on a strategy of minimum intervention. The original elements to be safeguarded include those accrued with the passage of time and changes in historical circumstances. These accumulated changes have themselves become part of the historical character and material substance of the site. “This material substance represents the intrinsic values of the cultural resource; it is the bearer of historical testimonies and of associated cultural values, both past and present (MGWCHS)”.

The importance of retaining original fabric and its inherent values was recognized by John Marshall, whose Conservation Manual written in 1923 has served as the main reference for DOAM:

“Although there are many ancient buildings whose state of repair suggests at first sight a renewal, it should never be forgotten that their historical value is gone when their authenticity is destroyed, and that our first duty is not to renew them but to preserve them. Broken or half decayed original work is of infinitely more value than the smartest and most perfect new work”. (Marshall 1923: 9-10)

3.1.3. All decision making based on full documentation and research.

The Master Plan has taken the following statements from the “Draft Hoi An Protocols” to reflect the pivotal importance of research and detailed documentation for the conservation process:

“Decisions regarding the type and extent of intervention carried out as part of a conservation plan should only be taken after extensive research, expert discussion and weighing of conservation options. Intervention should be the minimum required to ensure the preservation of the heritage values and the authenticity of a monument or building”.

3.1.4. Conservation & Management Planning must be Sustainable.

All programs and action plans addressing the protection and maintenance of Rohtas Fort must be sustainable. This means that decisions are made on the basis of up to date, reliable and usable information and that all actions are at best reversible, or at least the minimal needed, “changing as much as necessary but as little as possible” (Burra Charter) and fully documented. Programming should be designed in such a way that it can continue along clearly defined paths, following well designed and focused methodologies, regardless of changes in staffing or administration at the site.

3.1.5. Tourism should support conservation and conservation should meet Tourism Needs.

All tourism efforts should include adequate controls to prevent the intrusive and destructive impacts of tourism. Tourism activity should not undermine the authenticity and integrity of the historic structure. All earnings from tourism should be directed towards maintenance of the cultural assets and the communities on which tourism is based.

3.2 Standards for Intervention

The reason for selecting one level of intervention over others depends upon a number of factors, including the nature and heritage value of the building or site, the goals of the conservation project, the scale of the resource being conserved and the financial and human resources available.

Most heritage conservation projects, by necessity, involve a combination of approaches rather than isolated interventions. Within a project that seeks to return a building to an earlier appearance (‘restoration’), it may be necessary to reinforce historic structural elements (consolidation), upgrade entrances / exits, and services (‘rehabilitation’), and perhaps to dismantle a section in order to replace intrusive elements and to support historic portions (‘reassembly’).

The most critical stage in the conservation process is deciding which one or more approaches to adopt. This decision determines the extent to which the integrity of the historic fabric is retained. The preferred levels of intervention are always those which show full respect for historic fabric, maintaining and supporting existing fabric with a minimum of modern addition. Actions falling into the second level of intervention, those which exhibit only moderate respect for original material, should only be employed in rare situations and with detailed justification. Actions showing little respect for historical fabric should be avoided whatever the circumstances.

Efforts must be made to ensure the following:

- ? That an assessment of appropriate level(s) of conservation be carried out in advance of any conservation decision making;
- ? The assessment should be based on authentic information and full documentation;
- ? International standards and guidelines for conservation must be followed.
- ? All decisions should include reference to these standards and should be made after full discussion between the custodians of the site, the Project Management Team and the Technical Committee.
- ? All decisions should be made available for public comment and debate.

3.3 Prioritization of Conservation Interventions

There is a need for setting of priorities for conservation action in order to ensure efficient and effective investment of time and money. Work should be carried out on the basis of need as assessed by analysis of the severity of the conservation situation. As stated in the Management Guidelines for World Cultural Heritage Sites (MGWCHS), “the inevitable contradictions of the planning process should be resolved first by examining the implications of all viable alternatives, and then by deciding which is least harmful to the significance of the heritage site”.

Severity can be assessed as the relative relationship between inherent significance in relation to current physical condition and the nature and extent of threats. The data needed to carry out this measurement includes statement of significance for individual built elements, regular monitoring reports and expert assessment.

3.3.1 Conservation Situations

Conservation Situations can be categorized as:

a. Critical and in need of Emergency and / or Stabilization Action:

Element(s) of high cultural significance in poor condition which are rapidly worsening and there is an imminent danger of loss of those qualities / features which are the basis of significance. Immediate action is required which will substantially improve the situation in both environmental and conservation terms.

b. Serious and in need of Preventive Conservation.

Elements of high or medium cultural significance in poor condition which are progressively worsening and there is growing danger of damage to or loss of those qualities/ features which are the basis of significance. The problem is serious and may have existed for a long time; however, short-term action begun within the next six months to a year and completed promptly will significantly improve the situation.

c. Ongoing and in need of Conservation Action:

Elements of high or medium cultural significance which are in poor condition and relatively stable, although there is a danger that they may eventually result in damage to or loss of those qualities / features which are the basis of significance. Longer term action in the form of studies may be needed and should be started as soon as possible; however, the whole process may require a longer time scale before improvement can be seen.

3.3.2 The Aim of Prioritization

The aim of prioritization is three fold:

- ? To identify the significant elements of each structure and also buildings as a whole which are in “Critical Condition” and require emergency action;
- ? To identify “Serious Situations” which are progressively deteriorating and require preventive conservation action in the short term;
- ? To identify “Ongoing Situations” in need of study and/or longer term conservation planning.

SECTION – 4
HISTORICAL BACKGROUND AND
EXISTING SITUATION.
CONDITION SURVEY.

4.0 HISTORICAL BACKGROUND AND EXISTING SITUATION

4.1 LOCATION AND BRIEF HISTORY

The fort of Sher Shah Suri at Rohtas is situated in 32° 55N and 73° 48 E, 16 kilometers north-west of Jhelum town, in the gorge where the Kahan torrent breaks through the low eastern spur of the Tilla Range. The gigantic stronghold, which is emblematic of Sher Shah Suri's vigorous rule, is strategically positioned as it commands the old route from north to the plains of the Punjab. Its construction was initiated on the orders of Sher Shah Suri in 1541 and completed in 1543 AD. The main purpose for the construction of this Fort was to block the possible return of the Mughal Emperor Humayun who after the defeat at Chaunsa by Sher Shah Suri, had fled to Iran. His second object was to give a severe blow to the old friends of the Mughal who would have gladly helped Humayun to capture his lost empire. A number of historic visits by Mughal Emperors Akbar and Jahangir have been recorded. Ranjit Singh has also camped on one of his unsuccessful expeditions of Kashmir.

4.2 DESCRIPTION

Today the fort is approached from Dina on the National Highway by a narrow 12 feet wide tarmac road. The most spectacular and majestic part of the fort is the fortification wall, which is irregular in plan and covers over a 4 kilometer perimeter. It contains sixty-eight bastions and twelve named gateways. An additional four smaller openings are also seen in the fortification wall, which may have acted as gates, or as storm water drainage channels. The massive stonewalls are 30' to 40' thick at the base and 30' to 60' high. The alignment of the fortification has been controlled by the difficult contour of the hillock on which it has been constructed. It is everywhere pierced for musketry or archery, and here and there for cannon: in the parapets near the gateways are machicolations, from which molten lead or hot water could be poured on attacking troops. A number of galleries are provided in the thickness of the wall for soldiers and storage. The wall is usually composed of two or three terraces, which are linked by staircases. The interior of the fort is divided by a cross-wall which is approximately 577 yards long most of which is damaged and fallen today. This wall segregates the citadel/royal area from the general area reserved for the army. It is in accordance with the tradition of ancient time of having a citadel for the chieftains. Though devised for purely military purposes, some of its gates are exceptionally fine examples of the architecture of the period.

There are a number of standing smaller structures within the citadel or the "andarkot".

- a. Maan Singh's Haveli (General of Emperor Akbar).
- b. Rani's Mahal
- c. Shahi Mosque.

To meet the need of self-sufficiency in water three “baolis” were constructed inside the Fort by cutting deep into the lime rock. One of these baoli’s lies near the Kabuli Gate and the other adjacent to Langar Khani Gate. A very spectacular “baoli” stands near the Pipalwala Gate. All the baoli’s are currently not in use

Two important Sikh monuments one the birthplace of Mata Kaur, is located within the small town that has developed. Choa Guru Nanak, a Sikh Gurduwara with an adjacent pond is located just outside the Talaqi Gate.

The entire area of the fort today is covered with overgrown vegetation and shrubbery. It is quite likely that under the shrubbery there are massive archeological remains of structures built for use by the army at the time of its use as a fort. Within the fort the overall ambience is marred by the wild growth of grass and Kekar, a thorny shrub. There are hardly any trees, which have probably been cut by the residents of Rohtas town for use as fuel or construction. It is seen in some old photographs that the residents of Rohtas town used the Citadel areas for cultivation. This was probably another cause of cutting down of trees.

4.3 ROHTAS TOWN

A small town (population 3000) has developed between Khaws Khani Gate and Sohail Gate and it is continuously expanding due to lack of control by the custodians of the site. The residents claim that they have been living here for the last three to four hundred years however there is no record to support ownership of the land. There is a school building constructed by the British in 1926. The plaque indicates that the school was operating in a residence since 1856 indicating that there must have been a settlement at the time. Today there are two separate primary schools and two High Schools for boys and girls run by the education department. There is a block of buildings, which were used as hostel for the school however today it stands vacant. The High School for girls has recently extended its boundaries to cover twice its land area indicating that even the public sector agencies have little respect of our World Heritage Site. There is an old Hindu temple south east of the town. It is lying in a derelict state with no maintenance and the local community does not have any association with it. There are sixteen (16) mosques belonging to the Shia and Sunni Sects as well as three (3) Imambarghas. The birthplace of Mata Kaur is a small Sikh period structure however the adjacent resident has constructed a toilet with its roof supported on the wall of the shrine, a revered place of the Sikhs. A large number of graveyards are dispersed within the walls of the fort. The location of the graves in the south and east of the town is an indication of the limits of the residential area of the past. Today, the graves are surrounded by housing, in the south, indicating the fact that these are new developments.

The unplanned settlement continues to grow without any checks. There are some houses whose walls are constructed of stone and lime mortar indicating their age

to the previous century or the earlier part of the 20th century. Some of the older houses have been constructed with burnt bricks laid in mud mortar. The roofs have wooden beams and battens with mud padding at top for insulation. These are dispersed within the town, and should be preserved. The community however is unaware of the concept of heritage preservation. In the recent constructions, bricks have been laid in cement sand mortar for walls and the roofs have steel girders and T-iron battens. Tiles have been laid on roofs and plastered for providing good drainage. The latest addition is that of RCC Roofs.

Till late all the streets were unpaved and without designed slopes. There was no sewerage system and people were going out to the fields for the call of nature.

In 1997 the fort was inscribed on the World Heritage list and after that some attention has been paid to the development of the village. HWF has played a pivotal role in the development activity of the town. Community organizations have been formed and infrastructure in terms of water supply and sewerage systems are being provided. A ten thousand gallons overhead water reservoir has been constructed in the center of the village for supply of drinking water to the entire village by gravity system. This overhead water reservoir is linked to a Turbine by 3" diameter galvanized iron pipeline. The pump house is located next to the Choa Guru Nanak Shrine in front of the Talaqi Gate.

Part of the village has been provided proper sewerage system, which is linked to sludge ponds for disposal of sewage. This is an environment friendly system and is capable of providing manure to the villagers for agriculture purposes.

The main street of the village on which most of the shops are located has been paved with concrete pavers with the support of HWF. This street has been named as Heritage Street. From the study of the Rohtas Town plan as well as information gathered from the residents it appears this was the main route linking Khwas Khani Gate to Sohail Gate. The current tarmac road indicates the new developments and encroachments that have taken place in the recent past. A few more streets have been brick lined with drains on either side for the drainage of sillage water and the storm water.

Most of the streets are still dusty and uneven. The villagers by and large are used to living under primitive conditions and expect the government and the NGO's to provide all the modern day services at their doorstep. An outcome of provision of services to the community has been consolidation and improvement of the housing. The negative aspect has been increased encroachments on the land and an increased pace of construction. This is in violation of the Antiquities Act however the Department of Archaeology has been unable to stop this due to lack of staff and magisterial powers. The political leadership of the area has its own vested interests and will allow the residents to expand their housing on land that belongs to the state and is protected under the Antiquities Act.

4.4 ENVIRONMENT AND SURROUNDING AREAS OF ROHTAS FORT

Rohtas Fort is located approximately 7 kilometers off the National Highway/GT Road from Dina. The environment along the road leading from Dina to Rohtas comprises partially agricultural land with scattered hamlets. The improvement of this tarmac road and the construction of Sher Shah Suri Bridge over the Kahan River have resulted in increased development along this road. The overall geographical terrain of this area is undulating with deep ravines and riverine deposits of conglomerate stone, pebbles and alluvium. The area between Jhelum, Rohtas and Tilla Joggian of an approximately 10 kilometer radius is historically very rich dating back to the conquests of Alexander of the region. Some of the hamlets in this area have old historic structures dating back over one hundred years.

4.5 CONDITION SURVEY

The Unicon team has undertaken a visual survey of the overall site recently. It has also collected some data in terms of old photographs from the Department of Archaeology, Northern Circle (DOAM) and a comparison of the condition of the buildings at the time of the previous photography and the present condition has been collated. This information is provided in detail in the volume “Condition Survey of Rohtas fort” as *Annexure 1*.

The condition survey undertaken by the Unicon team assisted by the staff of HWF and the Department of Archaeology indicated three primary aspects that are affecting the overall condition of the Rohtas Fort these are:

- I. Storm Drainage and water percolation in the structures and open areas
- II. Wild growth and low maintenance
- III. Impact of the development of the Rohtas town

A critical concern of the Rohtas Fort is the condition of the fortification wall, which is the most spectacular and majestic part of the fort with its 68 bastions and 12 gates covering a perimeter of 4 kilometers. The drainage patterns, soil conditions and the geological strata of the land are the primary causes of the sliding of the wall and bastions. The condition of structures has also aggravated due to lack of maintenance. Crevices in the terraces of the wall allow water to percolate into the wall structure causing additional damage. There has been a change in the overall topography of the inside of the fort due to the change in the land use. There is evidence showing extensive use of the land for agricultural purposes till the 1990's for over two centuries. Terracing and reshaping of the topography by landfill of sweet earth has caused a change in the original drainage pattern that was designed for the fort. Agriculture farming demanded retention of the water for the crops and the storm drainage holes in the walls, if not blocked due to the raised fields were intentionally closed. This caused water percolation in

the subsoil causing settlement of the loose rubble infill between the stone and lime mortar walls. The walkways and terraces along walls have settled developing holes and large fissures. This damage is further compounded by rainwater that found its way into the walls causing bulging, tilting and collapsing of the structural walls due to the percolation of large amounts of water. The movement of the walls developed further cracks and damage to the adjacent structures further compounding the damage. At places the impact of the storm drainage has been total scouring of the external slopes resulting in collapse of large portions of Fort Wall. These collapsed walls create their own set of problems, in terms of the originally designed or natural storm water routes that are redefined.

The Kahan River has had its impact on the walls of the fort during flooding over the years. The turbulent waters during flooding have impacted the walls particularly along the west at Kabuli Gate and the area between Shishi Gate and Shahi Gate resulting in the failure of large portions of the wall.

The growth of the settlement is also causing damage. There are large areas covered with graves some old dating back to the 19th century whilst most of them are new and built in the 20th century primarily by the residents of Rohtas town. The lack of any built structures within the fort indicates their possible destruction by the residents. There has been no archaeological excavation in the site to indicate the way the fort was used. The area where the current settlement is located is also possibly on an old archeological site, considering it is on a route that links the two accessible gates –Khwas Khani and Sohail gate. The presence of the birth Place of Mata Kaur and an Old Hindu Temple are also indications of the age of the settlement, which has possibly grown on an older settlement. The rearing of animals, their grazing, cutting of trees have all added to the deterioration of the structures of the fort.

The brief condition of the various structures is provided below. The structures comprise:

- a. The External Fortification Wall, its terraces and built-in rooms
- b. Cross wall separating the “Andarkort”(Citadel) area from the town area
- c. The 68 Bastions
- d. Gates
- e. Shahi Masjid
- f. Maan Singh’s Haveli
- g. Rani’s Mahal
- h. Three Baolis
- i. Sikh Monuments Choa Guru Nanak and Janam Asthan Mata Kaur
- j. Hindu Temple

4.5.1 THE EXTERNAL FORTIFICATION WALL

The Rohtas Fort perimeter wall is a masterpiece of civil engineering works. The wall measures about 4 km in linear length. The wall is 30 to 40 feet wide at the foundation and tapers upwards. The height varies from 30 to 60 feet depending upon the location. As the Fort was constructed purely to meet the tactical requirements therefore the wall has been constructed on a stone ridge with its foundation based on the highest points of the ridge. The foundation is 3' to 5' deep depending on the depth of firm footing.

The wall consists of three independent walls with a common footing. Each wall has been constructed with stones laid in lime mortar. The outer wall has a smooth outer surface with marlons at the top for the use of archers and musketeers. The second highest is the middle wall and the third wall is the inner most wall. This wall has the stairs cases, which lead up to the terrace adjacent to the marlons. An examination of the cross section of the wall shows two terraces, one at the top for the Archers and the second about 10' below probably for the 2nd line of soldiers who were to replace the wounded or tired men positioned at the top.

The space between the three walls has been filled with random rubble masonry laid in mud mortar. The wall has built in rooms with arched roof at strategic locations for the housing of soldiers and foodstuff. The terraces created into the infill along the walls have developed cracks and water percolation is damaging the walls & settlement of the terraces is seen.

In addition to the marlons, machilons have also been provided with the main Gates i.e. Khawas Khani Gate, Sohail Gate, Gatali Gate and the Talaqi Gate for pouring of molten lead and hot oil / water on the enemy soldiers approaching the wall / gates for demolition purposes. The outer face of the wall is very smooth and is unclimable even by the most experienced climbers.

However today large portions of the wall are scouring particularly in the areas where the storm drainage is directed out of the fort. The contours of the internal areas of the fort provide the main cause of the external scouring.

Wall between Shishi and Shahi Gate

Major portion of the perimeter wall between Shishi Gate and Shahi Gate has collapsed due to erosion of foundation by the Kahan river and the effects of rain and the free flowing storm water. Sketch showing the extent of damage is attached as Annexure 'A'.

During the condition survey of the structure it has been noted that the structure has suffered due to improper drainage. The mortar from the joints has fallen, resulting in displacement and loss of stones. The top of the walls and the structure

has developed serious cracks and rainwater is penetrating in the structure. The top surface of the whole structure needs water proofing with the original mortar to control the penetration. The wild growth is also playing major role in the deterioration of the structure. This should be removed very carefully. To stop the erosion at the base of the structures, the underpinning work of the structure with the original materials and the diversion of water away from the Fort structure be planned on priority basis.

Wall on either side of Phansi Ghat

The foundation of wall is eroding on both sides of Phansi Ghat due to change in drainage pattern. This is due to the raising of the internal level with soil that has eroded as well as the deposition of the fallen structures of Maan Singh Haveli and filling of sweet earth along the inner wall for cultivation purposes. There is a raise of almost 25 feet in one part of the inner section of the fort from the original level. This has resulted in the blockage of the storm water channels meant for draining of rainwater out of the fort area which is having an adverse impact on the fortification wall

Wall between Tulla Mori and Gatali Gate

Damage is also visible along the eastern wall between Tulla Mori gate and Gatayli gate specifically in the areas where the natural landscape forms the storm water channels. Major portion of wall adjacent to the play ground on the south of Gatali Gate has given away / collapsed due to erosion of foundation by the storm waters and blowing of earth from the foundation by strong winds. Sketch showing the damaged portion is attached as Annexure `B`.

Wall between Gatayali and Khawas Khani Gate

Several portions between the gates have fallen down due to ingress of rainwater from the top and erosion from the bottom. The wall is also affected due to the lack of maintenance, growth of wild bushes and grass along and on the wall with the roots deep into the joints, contributing to cracking of walls and displacement of stones, all helping in the deterioration process. Sketch showing the damaged portion is attached as Annex `C`.

Wall between Mori Gate and Talaqi Gate

The wall between Mori and Talaqi gate has collapsed at several places due to penetration of rainwater from the top of the wall and erosion of the foundation due to storm water.

The drainage pattern of the area has been disturbed due to lack of maintenance and creation of borrow pits by the inhabitants of the Rohtas Village. During the recent site survey it was observed that long time back part of wall next to inner

wall separating the citadel from the rest of fort had collapsed and was not restored for quite some time. This has resulted in erosion / washing away of soil, thus lowering the bed levels and eroding the foundation of the external wall (Perimeter wall). The damaged portion through stands restored but has disturbed the whole drainage pattern. This speaks of lack of expertise in the conservation works and should be avoided in future conservation / restoration sketch showing damaged portion is attached as Annex “D”.

4.5.2 CROSS WALL SEPARATING THE “ANDARKORT”(CITADEL) AREA FROM THE ROHTAS VILLAGE.

This wall has almost completely collapsed except few portions, which are in precarious situation primarily due to the storm water channel running from Shah Chand Wali Gate to the drainage point in the north wall. The storm water channel has eroded the foundations resulting in the collapse of the wall. The impact of the collapse of this wall is also seen on the structure of Shah Chand Wali Gate, which is also showing cracks, and signs of stress. Wall between Shah Chand Wali gate and Phansi Ghat is also now existent. The depression on both sides of this accumulates storm water in the parking lot and the events area resulting in water penetration into the foundations of the wall leading to its further deterioration.

4.5.3 BASTIONS

There are 68 bastions spread more or less evenly through the wall. Bastions have been constructed at every turn or angle of the wall, which is essentially following the topography of the rock strata. The sizes of the bastions vary from a diameter 10 to 70 feet, the largest flanking Sohail Gate. Damage to the bastions is visible in a large number of them at the base where scouring has take place due to storm water penetration at the foundation level. About fourteen bastions have almost collapsed till to date and need major restoration works.

The bastion adjacent to Shahi Gate is scouring badly. Conservation works undertaken by the British is damaged again and requires immediate attention

4.5.4 THE GATES

There are ten main gates, three smaller openings also named as gates and an additional 4 small openings in the fortification wall which may have been used as gates and were also possibly designed for storm water drainage.

“Maps Indicating Damaged Portion of the Fortification Wall”

**PLAN BETWEEN
SOHAIL GATE & SAR GATE**

**PLAN BETWEEN
SAR GATE & TULLA MORI**

**PLAN BETWEEN
TULLA MORI & WALL TOWARDS GATAYLI GATE**

**PLAN BETWEEN
GATAYLI GATE & KHAWAS KHANI GATE**

**PLAN BETWEEN
KHAWAS KHANI GATE & KASHMIRI GATE**

**PLAN BETWEEN
KASHMIRI GATE & TALAQI GATE**

**PLAN BETWEEN
TALAQI GATE, LANGER KHANI GATE &
SHISHI GATE**

**PLAN BETWEEN
SHISHI GATE, KABULI GATE,
SHAHI GATE & SHAHI MOSQUE**

**PLAN BETWEEN
SHAHI GATE, SHAHI MOSQUE &
PHANSI GHAT**

**PLAN BETWEEN
PHANSI GHAT & SOHAIL GATE**

**PLAN BETWEEN
SHAH CHANDWALI GATE & DIVIDING WALL**

PLAN OF DIVIDING WALL.

Shahi Gate

Some marlons between the Shahi Gate and “baoli” stand damaged from several places. The recent earthquake has also affected the right side outer bastion of the main Shahi gate. The foundation of the gate has also been displaced and cracks are visible in the walls. DOAM did conservation works on this gate in the 1990 on the same portion where British period intervention had also been done. The external area of the gate has dilapidated view as the steps leading to Kabuli Gate and the Baoli have disappeared and visitors have to cross this area through overgrown vegetation and uneven ground. The masonry works at the base of the bastions of the Gate has begun to scour and immediate attention is required to stabilize the damage being caused by water penetration from the terraces of the walls and the bastion roofs. The recent clearing of vegetation of the Baoli area once again indicates the spectacular architecture and engineering practices of the time. The clearing of the vegetation shows the damage that water percolation has done to the walls resulting in bulging of the wall, cracks appearing which further aggravate the situation due to further water percolation into the structure and scouring of the external masonry.

Kabuli gate

The bastions and the walls between the Shahi gate and Kabuli gate have collapsed possibly due to the flooding of the Kahan River. The gate stands precariously balanced in a danger of complete collapse. The piling of mud against the inner side of the Baoli results in percolation of storm water into the walls of the gate causing additional damage. Just the removal of this earth will help protect the gate from imminent collapse. Construction of retaining walls to provide stabilization to the gate structure will also help in stabilization.

Shishi Gate

The Shishi Gate of the fort derives its name from the glazed tiles having Persian blue colour used in the spandrels of the outer bigger arch. These tiles, which are set on the plaster base, “are the earliest example of this technique which later on developed highly at Lahore”. An inscription on the Shishi Gate in Persian, gives the date of the construction of the fort as 948 A.H. The inscription, carved on a marble slab, measures 20” and 19.6” and is set on the left side of the gate. It reads:

Trans.

In the Hijri year 948 came the exalted---

At that time constructed the great fort--

The emperor is Sher (Shah) who gives stability to the world---

There is no match to his good fortune---

It was completed by Shahu Sultani.

A vertical full-length crack in the front wall of the Shishi gate has appeared. There are fabulous chambers in the Bastions of the Shishi gate with calligraphy of Quranic verses in stone carvings. These are being damaged due to dampness penetration from the roof cracks and wild growth on the top. Shishi gate is the most decorative of the gate and it demands immediate attention in terms of emergency repairs and preventative conservation works.

Langar Khani Gate

This gate was probably the primary Royal entrance to the fort from the original GT road constructed by Sher Shah Suri. A baoli and a number of chambers/barracks are just inside the gate, which are in very poor condition due to lack of maintenance and the wild growth. The baoli needs to be reactivated if possible. A most spectacular ramp between the two fort walls from entrance gate leads to the Shishi Gate. Currently the ramp is overgrown with wild growth, which is also damaging the walls along the ramp.

The inner wall is also scouring at the base and it requires immediate attention. The primary arch of the main gate has settled due to the sub soil movement. The cracks are visible at the centre point. The mortar from the joints has come off and the stones have been loosened / displaced from their original position. The area outside the gate requires clearance and preventive conservation in terms of construction of a series of retaining walls and ramps to lead up to the gate from the level above the flood plain of Kahan River.

Shah Chand Wali Gate.

HWF has undertaken conservation of the gate, however, the restored portion of the gate continues to develop cracks. The newly prepared stone masonry have been displaced from their original place. The lower arch has also developed cracks at several places. The stone masonry wall is also damaged due to failure of the arch.. The possibility of storm water penetration from both the lower portions on either side of the gate (Parking lot and events area) also demands a study. The burj on the top of the gate is in a very precarious condition and scaffolding is currently supporting it due to the continuous movement of the structure. A detailed monitoring system needs to be put in place to understand the reasons for this movement and preventive actions taken to protect this gate from any further damage.

Sohail Gate

The Sohail Gate guarding the south – west wall is in fair condition. It is 70’ high and “consists of a central archway placed within a larger arched recess, with an oriel window projecting from the walls on either side. Every part of its structure has been carried out in a broad and simple manner, each line and plan has a sober and massive elegance, while the whole is aesthetically competent.” The British used the upper portion of this gate as a residence and some quarters and toilets have been constructed on the roof terrace. The presence of a tomb/mazar in the chambers at the ground floor is also causing damage to the structure due to the burning of candles and fire by the caretaker of the tomb.

HWF has recently begun conservation and adaptive reuse of the spaces of the gate. The first floor has been cleaned, the cement plaster on the walls removed with the intent to use this space as a museum. The ground floor chambers have been converted into a visitor’s information center. The roof of the top floor has developed cracks due to ingress of rainwater and leaks during the rains. The wild growth on the roof needs uprooting to safeguard against penetration of rainwater. HWF is already in the process of conservation of this gate.

Gatayli Gate

The Gatayli gate is currently being restored by the HWF after failure of the previous stabilization works, which were under taken by the Department of Archaeology (DOAM). Several marlons between the Tulla Mori Gate baoli and Gatayli gate are missing.

Khawas Khani Gate

The gate is well preserved and structurally in good condition. Due to lack of maintenance few marlons have fallen down which need to be restored. Currently it is the main entrance to the Rohtas fort and being adjacent to the town the walls have a lot of graffiti and it is being misused. A tomb has been constructed in the immediate entry to the gate and the boundary wall of the tomb enclosure juts out into the main gate opening. A well in the entrance “deori” is filled with garbage and earth and is not operational. Just outside the gate are a number of old tombs possibly belonging to the Suri/Mughal period. The residents of the town throw their garbage outside this gate presenting a very poor impression to the entrance of the World Heritage site. The wall on the east of the entrance has been considerably damaged due to the storm water channel.

Kashmiri Gate.

The gate is showing affects of poor maintenance. The mortar from the joints is coming off, resulting in loss of strength, which needs immediate pointing with the original mortar on priority basis. The floor of the gate has become uneven and rainwater is penetrating in the structure. The floor needs to be re-laid properly with adequate slopes for draining out the rainwater. Due to erosion the right outer

bastion has developed a cavity at the bottom of the bastion, which needs underpinning to avoid any further damage. The water supply pipeline passing through the gate is leaking and the water penetration is visible in the structure. The mortar from the joints of the structure has also come off, resulting in the loosening of the stones forming the structural members.

Talaqi Gate

This gate has recently been restored by HWF. However some cracks have reappeared in the roof of the main gate and are being filled / treated.

The outer steps of the gate, which were reconstructed recently, are not according to the original layout. This has resulted in poor drainage of storm water. The rainwater is penetrating in the structure due to improper slopes. Cracks are visible in the stairs and particularly at the junction of the stairs and the gate. To avoid any further damage to the outer portion of the gate cracks need to be attended immediately. Outer wall of the bastion has also collapsed and needs to be restored / stabilized.

Tulla Mori Gate

This is a small gate/opening on the eastern side of the fort. The residents of the town who take their animals for grazing use it often. The storm water channel is blocked and the wall adjacent to it is being damaged.

Pipal Wala Gate

This is another small gate just over 2 meters wide after Tulla Mori gate on the east fortification. The gate has no significant decorations however the wild growth on the terraces and the chambers is causing damage to the structure

Sar gate

This is essentially a small opening of no architectural significance on the south fortification wall. The wall adjacent to the gate was damaged and the department in 1990 carried out preventive conservation work

Other Openings

There are 4 additional openings in the fortification wall, which apart from serving as gates probably also served as openings for access storm drainage. These are located at the following points

- ? Between Shahi Gate and Phansi Ghat also called Gaddan Wala Gate by the local population
- ? In the fortification wall between the Dividing wall and Sohail Gate just beyond the current Parking Lot
- ? Opening above the chambers of Langar Khawni Gate
- ? Mori Gate between Dividing Wall and Kashmiri Gate from where the current water supply line is entering the Fort

4.5.5 SHAHI MOSQUE

This small but beautiful edifice is located near the Kabuli Gate. The mosque on the whole presents a fine specimen of compact decorative and elegant religious architecture of the Suri period. The spandrels of its outer arches have “bosses” in whom the border is decorated with lily design that was later adopted by the Mughal’s to use at the Jahangir’s and Nur Jahan’s tomb and in the Shah Burj Gate in the Lahore Fort. Thus the fort of Rohtas, though a military outpost, was a stately work of art. However, there are serious cracks in the central and the inner portions. The keystone of central arch has fallen off thus making the external arch unstable. Wild growth on the top of the roof is also damaging the structure seriously as it is helping the rainwater to penetrate deep into the arched roofs and the supporting walls. Considering that this is just one of the three standing structures in the fort conservation works should be considered a priority beginning with the clearance of the vegetation and filling of the roof cracks. The change in the external level of the area due to collection of soil erosion is also damaging the adjacent fortification wall and the boundary wall of the courtyard of the Shahi Mosque

4.5.6 HAVELI MAAN SINGH

In the Mughal period Maan Singh the trusted General of Akbar constructed a Haveli in the citadel. The Haveli is built on a rock at a commanding site. It is a double storey building and unlike the Fort has been constructed in bricks and plastered neatly. Major portions of this haveli have fallen down particularly its north west corner has totally vanished. Only a portion of its southeastern corner is intact and is being restored by the HWF. The erosion of the soil around Maan Singh’s haveli and the sliding of the structures have changed the entire topography of the area between Maan Singh’s Haveli and the Shahi Mosque with the natural soil level being raised by over 25 feet. The level of the original storm drainage channel in the wall can judge this 25 feet change in the level visible on the external side and the current NSL level within the fort.

4.5.7 RANI’S MAHAL

It is a small building on the north side of the Maan Singh’s Haveli. The location of the Mahal indicates that it was a part of the Royal Chambers i.e. the Haveli Maan Singh. Historical records revealed that this small but prestigious building

was the residence of Maan Singh's Sister. Major portion of the building has vanished only a small room with dome on top has been able to with stand the vagaries of time and weather. The bricks have been laid in lime mortar and plastered neatly. The dome is proportioned nicely and gives an elegant look. At present cracks are visible in the walls and need attention. The mound on which Rani's Mahal is located is a good Archeological site and can reveal information if excavation is carried out by the specialists.

4.5.8 BAOLIS

There are three baoli's in the Rohtas Fort. The baoli's have been located keeping in view the user requirements. The baoli's have been named as under.

- a. Shahi Baoli.
- b. Langer Khani Baoli.
- c. Tulla Mori Gate Baoli.

These baolis are discussed below.

Shahi Baoli.

This baoli is located in the Royal Chambers area at the back of the Shahi Mosque. The baoli and the steps leading to the water line have been constructed with bricks laid in lime mortar. Staircases have fine and intricate patterns. There are sixty steps leading down to the water line. There are small chambers around the baoli presumably for relaxation of the royal family. Shafts have been provided in the stairs cases for the height and the fresh air. It is a fine piece of Architecture and Engineering. At present the baoli is not in use and requires cleaning to identify conservation needs.

Langer Khani Baoli.

This baoli is located in the possibly the main entrance to the Royal area. The baoli is located close to the Kahan river, and has a shallow depth compared to the Tulla Mori Gate and Shahi Baoli. The baoli is constructed in bricks laid in lime are in poor shape, partly filled/ covered with earth and needs cleaning and restoration.

Tulla Mori Gate Baoli.

The baoli has been constructed near the Tulla Mori Gate by cutting deep into the lime rock. This is the deepest and the biggest of all the baolis. One hundred and forty eight steps each about 20 centimeters lead to the water line. The steps, sidewalls and the upper portion of the well have been constructed in stone laid in lime mortar. This baoli was a general-purpose baoli with the highest yield. This was meant for the use of the entire army and the animals in the use of the Sher

Shah's army. This is simplest in Architecture but a masterpiece of engineering as the stones walls on either side of the steps leading to the water lime have been properly strengthened by the use of arches and the tie beams. There must have been a roof and some sort of water extraction arrangement but that is non existent today, even the water storage tanks meant for the animals and the washing purposes have not been able to with stand the onslaught of time and weather. The baoli is not in use and needs cleaning and re-commissioning.

4.5.9 SIKH MONUMENTS: CHOA GURU NANAK AND JANAM ASTHAN MATA KAUR.

There are two Sikh Monuments in the area; one of the monuments is located in the Fort and the other is just out side the Talaqi Gates.

Choa Guru Nanak.

This is a Sikh Gurdawara almost square in shape and is located adjacent to a natural spring on the bank of Kahan River out side the Talaqi Gate. It is a three-story building with a small but magnificent dome in the center portion of the building. It is very similar to the Gurdawara Siri Ram Das, Chuna Mandi Lahore. The building has constructed in brick and plastered neatly.

There is a medium size water pond located on the south side of the Gurdawara for the sacred bath by the pilgrims visiting the Gurdawara. Carefully scrutiny of the building indicated that a stair case was added to the building at a later stage on the east side of the building for the use of the Sikh Garanthees (Priests) to take the Garanth Sahib to the dome at top of the building for sleep at night. This portion is not monolithic with the original Gurdawara. The building is not in use and need repairs and maintenance.

Janam Asthan Mata Kaur.

This is a small room with a dome on top. The building has been constructed with properly dressed sand stone blocks laid in leveled courses. The legend says that this is the birthplace of Mata Kaur the wife of the 10th Guru of the Sikh's Guru Govind Singh. The toilet constructed by a neighbor with the northern wall of this sacred shrine is damaging the basic structure. This is an indication of the lack of appreciation and awareness of the local community of the historicity and sacredness of the structures.

4.5.10 HINDU TEMPLE

It is a small building located on the east side of the Rohtas Village near the Tulla Mori Gate Baoli. It is typical of a small Hindu Mandar i.e. a square room with a tapering roof. The building is not in use and is surrounded by the shrubs and the wild growth. It is built in brick and plastered neatly. The local community's

attitude towards this structure is again an indication of a lack of respect for a structure belonging to another religious sect.

4.6 ROHTAS DRAINAGE

Drainage plays a very important role in the conservation and maintenance of all types of structures. Efficient drainage enhances the life span of a structure, reduces maintenance cost and chances of settlement. Poor drainage reduces the life of a structure, enhances the maintenance cost and contributes to rapid deterioration of a structure. At the time of construction of Rohtas Fort it was provided with well planned drainage system but over the period of time due to lack of maintenance this system collapsed and needs rehabilitation.

Today the system can be divided into three major parts depending on the topography of the area which are as follows.

- 1. Area east side of road linking Khawas Khani Gate with Sohail Gate.**
- 2. Area between dividing wall and road linking Khawas Khani Gate with Sohail Gate.**
- 3. Andrakot / citadel area i.e. area on west side of dividing wall.**

Map No. 13 Shows the Existing Drainage Condition.

The descriptions of these areas are discussed below.

4.6.1. Area east side of road linking Khawas Khani Gate with Sohail Gate.

Area east of road linking Khawas Khani Gate with Sohail Gate can further be subdivided in the following zones.

- a. Area between Sohail Gate and Sar Gate.
- b. Area between Sar Gate and Peepal Wala Gate.
- c. Area between Peepal Wala Gate & Tulla Mori Gate.
- d. Area between Tulla Mori Gate and Gatayli Gate.
- e. Area between Gatayli Gate and Khawas Khani Gate.

In the succeeding paragraphs drainage of area on the eastern side of road linking Sohail Gate with Khawas Khani Gate will be discussed under the following headings.

a. Area between Sohail Gate and Sar Gate.

In this area there is only one out let in the wall for the drainage of the storm water near the graveyard located on the south side of the Eid-Gah. The outlet stands choked today and is not in use rather has become unserviceable. The area was examined critically and observed which yielded the following:

- i. Height of ground at the mouth of out let is 290.
- ii. Height of ground at about fifty feet from outlet is 292.
- iii. Height of ground at four hundred feet from wall/outlet is 288.
- iv. Height of ground at a distance of about 800 feet is 286.
- v. Floor level of Sohail Gate is 300.

From the above data it is clear that at the time of construction of fort the water was flowing out from this drainage point. In the later years the exit got blocked / choked due to unknown reasons probably due to lack of maintenance thus the water changed it's course and started flowing in the north eastern direction. As the soil is sandy in nature therefore it did not offer any substantial resistance to the water and over the years the drainage pattern changed from south to northeast. In this area sand stone rocks are exposed and the storm water has washed the fines away.

b. Area between Sar Gate and Peepal Wala Gate.

There is no outlet for storm water in the Fort Wall between these two gates. The physical examination of the area and the careful study of the latest topographic survey map reveal the following.

- i. The area was generally flat in nature and the two small gates i.e. Sar Gate and the Peepal Wala Gate were serving as drainage outlets.
- ii. Height of bed level of Sar Gate is 290.
- iii. Natural surface level of ground 100 feet away from Sar gate near the second Bastion on East of Sar Gate is 290.
- iv. N.S.L near the 3rd Bastion on east of Sar Gate is 288.
- v. N.S.L near the 4th Bastion where the wall change direction from east to North is 286.

- vi. Bed level of Peepal Wala Gate is 282.
- vii. N.S.L adjacent to Peepal Wala Gate is 286.

The study of the contours indicates that initially the ground was sloping towards the Peepal Wala Gate and the gate was serving as drainage outlet but with the expansion of Rohtas village the area was leveled and converted to play grounds thus changing the original drainage pattern. This has resulted in the reversing of natural slope and now the water is flowing in the northern direction in the shape of a nullah at a distance of about 150' feet from the eastern wall and almost parallel to the wall. The change of original drainage plan has resulted in excessive erosion, washing away of topsoil, exposure of sand stone rocks, decrease in vegetation and damage to environment.

c. Area between Peepal Wala Gate & Tulla Mori Gate.

There is no drainage outlet between these two gates which is a clear indication that the gates were also to serve as drainage outlets, the study of contours on the topographic maps also confirm the general layout of the area but the ground reality is as follows.

- i. Bed Level of Tulla Mori Exit is 286.
- ii. Bed Level of Tulla Mori inlet is 284.
- iii. Bed Level of Tulla Mori near Bari Baoli adjacent to Tulla Mori Gate is 280.

The study of the levels confirms the reversing of natural slopes. Today no water is flowing out from the Tulla Mori Gate rather the water is flowing in the western direction and discharging into nullah on west of Bari Baoli for further disposal.

d. Area between Tulla Mori Gate and Gatayli Gate.

The area between these two gates is roughly level and is served by six drainage outlets which are located at regular intervals. All the outlets are functional and are serving the purpose for which they were designed. The area slopes from the village towards the eastern wall and is well drained. There are few shallow ponds that have been constructed for storage of storm water. The slopes are gentler and very little effort is required to control the erosion.

The outlet located on the north side of the Tulla Mori Gate is very heavily loaded as it is taking the entire load of area located between eastern fortification wall, Southern wall up to Sohail Gate, Road connecting Sohail Gate with over head water reservoir on the west and part of the Rohtas Village Separated by a line connecting over head water reservoir with Hindu Temples through Mohallah Baluchan. This measures almost 1/5 of the total area to be drained. The steep slopes in the catchment area described above have resulted in excessive run off, flow of water at great speed, washing of topsoil, erosion of sandy soil and creation

of nullah from Sar Gate to this outlet. The outlet is narrow compared to the water that it is to discharge in a short span of time. This has resulted in the washing away of the soil on the outer side of the fort wall, which was so very important for the safety, and the support of the wall. Today the foundation of the outer portion of the wall is totally exposed and is hanging precariously in the air.

This needs under pinning on emergency basis to avert imminent danger of it's collapse. Some protective works to control further erosion and speed of water are also required. A separate study by a team of specialists is required to control excessive erosion and arrest any further damage to the vary precious Fort Structures.

e. Area between Gatayli Gate and Khawas Khani Gate.

There are two drainage out lets between Gatayli Gate and the Khawas Khani Gate. Both the out lets are in fairly good condition and are functional. The drainage area slopes from south to north therefore the drainage is efficient and the area is well drained. In addition to the two outlets Gatayli Gate is also serving as drainage point due to lowering of levels of track entering from the Gatayli Gate and leading to the village.

The inspection of the area at the exit of the out lets have shown that the drainage channels out side the fort wall have never been maintained and as a result erosion of Gatayli Gate entrance steps and north side bastion took place in addition to the wall on the north side of the Grave Yard. The drainage channels out side the fort need cleaning and proper maintenance / diversion of Storm Water to safe guard against any further erosion of the perimeter wall structures.

4.6.2 Area Between Dividing Wall And The Road Linking Khawas Khani Gate And Sohail Gate.

Topographically the area slopes in two direction i.e. North & South, therefore drainage out lets were provided in the perimeter wall on the north & the south.

The water flows in the northern direction from the ridge line connecting DOAM office with the Haveli Maan Singh / Rani Mahal as well as in the southern direction, thus the area will be discussed under the following sub headings.

- a. Area between Khawas Khani Gate and inner dividing wall up to foot track connecting Haveli Maan Singh with DOAM office in the South.
- b. Area between Shah Chand Wali Gate, Sohail Gate & Foot track connecting Haveli Maan Singh with the DOAM office in the North.

The above zones are discussed in detail below.

- a. **Area between Khawas Khani Gate and inner dividing wall up to foot track connecting Haveli Maan Singh with DOAM office in the South.**

The above area can be subdivided into following zones.

i. Area between Khawas Khani Gate and Kashmiri Gate.

There are three drainage out lets between these two gates and all of them are choked and non functional. This is a result of lack of maintenance and unplanned / haphazard construction activity in the fort area. The initial slopes were from south to north but now the water from the village is flowing out through the Khawas Khani Gate and the Kashmiri gate. Area near the drainage out lets is littered with animal and human excreta and waste materials dumped by the inhabitants of the village, thus disturbing the designed drainage pattern and the natural slopes.

- ii. **Area between Kashmiri Gate and the Inner Citadel Dividing Wall.**

There are three drainage outlets in this area out of which two are choked and nonfunctional: only one outlet located near the citadel wall is functional. This outlet is taking the entire load of the triangular area circum-fenced by the citadel wall on the west & south west, road linking Sohail Gate with Khawas Khani Gate in the east and the fort wall between Khawas Khani Gate and the citadel wall as all other out lets in the area are choked and non operative.

Diversion of the water from the other drainage outlets has changed the entire drainage pattern which has resulted in rapid erosion of soil along the dividing / citadel wall thus exposing its foundations and resulting in collapse of it's major portion.

A comprehensive study of this area is required by a team of specialists to ascertain the original level of this drainage out let as the Fort wall between the dividing wall and the bastion on the east of it seems to be a reconstruction. A very careful analysis of the present / existing situation is required to assess / ascertain the change in level of drainage out let and the reconstruction of the collapsed wall to come to a final conclusion regarding the originally designed drainage patterns.

b. Area between Shah Chand Wali Gate, Sohail Gate and Foot Track Connecting Haveli Maan Singh with DOAM Offices.

This is a terraced area sloping from north to south and is drained by two drainage outlets in southern perimeter wall. The higher terrace adjacent to road linking Sohail Gate with the Khawas Khani Gate has a level of 298 and extends up to track linking Haveli Maan Singh with DOAM office. The lower terrace adjacent to Shah Chand Wali Gate has a level of 292. Both the outlets are functional and draining the area effectively. It is however pertinent to mention that the wall at the exit of the outlet near the Shah Chand Wali Gate is damaged and needs corrective measures.

If the Conservation works are not taken in hand on priority basis the condition of already damaged perimeter wall will be aggravated due to erosion by the storm drainage through this outlet.

4.6.3 Andarkot/Citadel Area i.e. Area on West Side of Dividing Wall.

The area between the dividing wall and the western perimeter wall slopes in the western direction i.e. towards Kahan River except a very small portion south of Haveli Maan Singh, which slopes towards south. The slopes are adequate thus the area is well drained. Almost all the drainage outlets shown on the topographic survey sheets are choked and non functional. At present the water is flowing out through Talaqi gate, a gap in the perimeter wall between Shishi Gate and Shahi Gate, Shahi Gate and from under the foundation of perimeter wall at two locations south of Haveli Maan Singh. DOAM is currently making efforts to locate and unearth hidden outlets in general area.

The area has been subdivided in to following zones for drainage purposes.

- a. Area between inner wall (citadel wall) and the Talaqi Gate.
- b. Area between Talaqi gate and Langar Khani Gate.
- c. Area between Langar Khani Gate and Shahi Gate.
- d. Area between Shahi Gate and Shah Chand Wali Gate.

These areas will be discussed in detail below:

a. Area between Citadel Wall and the Talaqi Gate.

There is only one drainage out let in this area, which is blocked and non-operative, which certifies that the water is draining out through Talaqi Gate. In this area the slopes are gentler and the area slopes from east to west and

northwest. The highest level near the citadel wall is 286 and the lowest point slightly to the south of Talaqi Gate is 270 where as bed level of Talaqi gate is 280.

b. Area between Talaqi Gate and Langer Khani Gate.

At present no drainage outlet is visible between these two gates along the inner perimeter wall. Detailed reconnaissance of the Langer Khani area has revealed presence of two drainage outlets i.e one in the wall between Langar Khani gate and the Shishi gate and the 2nd in the wall separating the kitchen area from the main fort. The inlet of the drainage out in the inner wall is blocked. Archeological investigation is required to arrange digging and unearthing of the inlet. At present the entire water in draining out from Talaqi gate, which is not a desirable situation.

c. Area between Langer Khani Gate & the Shahi Gate.

This area has lost its original slopes thus disturbing the drainage pattern between the above-referred gates. The outer perimeter wall has collapsed at number of places, giving rise to a major nullah and a number of small nullahs. Investigations are needed by a team of experts comprising of archeologists, geologists, hydrologists & engineers to ascertain the causes of damage to the Fort wall in this area and the change in over all drainage pattern. A lot of topsoil has been lost as a result of erosion and increase in storm water channel bed slopes.

The highest point in the area is Ziarat Dheri Sain Sattar. The highest level is 290 and the lowest point i.e. the nullah bed is 270m and the Kahan River west of wall has a bed level of 240. This indicates a level differences of 50 meter in a distance of about 150 meters. This is the most undesirable slope (1:3) as it encourages rapid erosion & loss of precious topsoil.

d. Area between Shahi Gate and Shah Chand Wali Gate.

There are only two drainage outlets in this area out of which are has been unearthed recently by a team of Archeologists and engineers from Department of Archeology and Museums Government of Pakistan. The outer side of the drainage out let is in a dilapidated state and needs lot of conservation works. The area slopes from North to South and South West from a Kacha (unpaved) track linking Rani Mahal with Shahi Gate. The highest point between Haveli Maan Singh and Rani Mahal is 300 and the lowest point near the drainage out let is 284. The drainage structure at the exit of the drainage out let has mostly disappeared and parts of washed away structure are lying in the nullah bed out side the fort wall. Restoration and Rehabilitation effort is required to repair the drainage outlet to control erosion along the foundation of the Fort Wall. The second outlet located between Phansi Ghat and Shah Chand Wali Gate is yet to located and unearthed.

4.7 CONSERVATION WORKS

HWF's conservation efforts have been undertaken based on complete documentation of:

1. Shah Chand Wali Gate.
2. Talaqi Gate.
3. Gatayli Gate.
4. Maan Singh's Haveli

A visitor center has been developed on the ground floor of the Sohail Gate. A museum is in the process of being established on the top floor of Sohail Gate. The HWF has been documenting the areas of the fort as and when required to undertake conservation / restoration works.

4.8 GEOLOGICAL CONDITIONS

Rohtas Fort is located on sand stone of Siwalik age rocks. Siwalik rocks are considered as the youngest rocks. They mainly consist of sand stone, shale and sometime mudstone. Conglomerate and alluvium are also major contents of Siwalik rocks. This formation starts from upstream of Mangla Lake and extends up to edge of Salt Range.

As these rocks are of youngest age, their strength is not so much like other sedimentary rocks, e.g. Murree formation consisting of sand stone of Miocene age. Siwalik rocks are friable and they accept immediate affect of weathering. Erosion factor plays an also very important role in their behavior. In the project area a lot of erosion is observed and there must be some treatment for the deformation of rocks underlying the walls of fort. Storm water drainage is also playing an important role in the erosion of these soft rocks.

In the area of Shah Chand Wali Gate of the Fort, water percolation is observed as it is percolating from one side of the walls towards the other side. It can create further deformation problems. Hence detailed geological field and laboratory work is needed on the disturbed areas of the Project. Weathering effects are also commonly observed in the vicinity of Haveli Maan Singh. Surface rocks are showing weathering effects and erosion is weakening the foundation of the structure.

SECTION – 5

ISSUES

5.0 CURRENT CONTEXT AND ISSUES

5.1 CONSERVATION ISSUES

Today Rohtas Fort stands as monument of its time but is in a state of dereliction due to environmental and climatic impact on its structure, low maintenance, impact of the village residents, and poor conservation works. The poor presentation of the fort does not provide visitors with adequate information or history about the fort. HWF efforts to improve the situation are commendable however the performance of the government to protect its heritage has been very poor. HWF's interventions have essentially led to the awakening of the government and DOAM to allocate a budget of Rs.163 Million for conservation works in 2005

5.1.1. Overall Conservation Approach

Conservation efforts at the Rohtas have been made during the British Period, and the Department of Archeology after 1947. By and large all these efforts have been characterized by the lack of a comprehensive plan based on accurate assessment of need and on international standards. This is true not only for the Rohtas Fort but it can be said for most of the works of the department. The approach to conservation has tended towards:

- ? Reactive conservation without assessment of need and clear statement of priorities;
- ? Carrying out interventions without proper study, documentation or preparation before hand;
- ? Dealing with surface appearance without addressing serious structural issues;
- ? Partial or full reconstruction of structures on the basis of insufficient research and without clear identification of “new” vs. “original”.
- ? Replacing faded or slightly damaged original elements with new copies in similar materials;

5.1.2 Prioritizing Critical Conservation Issues

The details of the existing condition and the reasons for the existing condition have been dealt with in the Condition Survey of Rohtas Fort as a Annexure volume to this report.

Since the Unicon team has conducted a visual survey of the fort and no detailed documentation is available apart from the HWF's efforts of the conservation works undertaken on the three gates cost estimates of the conservation works of the Fort can only be approximated. However rate analysis of the type of repairs can assist in calculating the cost of the stabilizing and conservation of the structures.

A number of actions are immediately required to arrest further deterioration of the fort and detailed studies are also required to analyze the extent of damage and to take preventative action against further deterioration.

The most critical conservation issue is to stop the deterioration of the fortification wall. The primary reasons for the deterioration are:

- a) Damage due to water percolation from storm drainage from the inside of the fort
- b) Water penetration from cracks in the walkways and terraces along the walls
- c) Scouring of the walls due to weathering and water penetration

5.1.3 Procedures for Implementation of Conservation Work

Conservation work is being carried on at Rohtas without sufficiently standardized procedures. There is a need to clearly identify the steps to be carried out in order to ensure that all work is justified, carefully planned and implemented. Not only is a priority list of works needs to be prepared, works must follow international sets of guidelines. At present there is little reference to the many international guidelines, manuals and case studies available. Work in other parts of the world would provide useful models and provide new ideas and approaches.

5.1.4 Documentation

One of the fundamental management tasks at a World Heritage site is to fully document the site using a variety of media and methods, including maps, plans, architectural details, photographs, film and text. Custodians must also record in detail every intervention into the fabric and form of the site, documenting it again in a series of before and after presentations.

There was no accurate topographic survey of the fort available. HWF had requested the Pakistan Army to document the site. However, the topographic maps prepared did not have adequate detail. A detailed topographic survey of the site has been undertaken as a first step to initiate the documentation process (See Map 14). This plan has documented contours on every one meter; it also indicates the places where the wall is damaged, broken or scoured. The location of the majority of the original drainage channels in the walls will form the basis of

designing the drainage patterns of the fort considering that the original topography has changed over the years and the drainage holes are blocked

Map 14

There are records available with the Department of Archeology (DOAM) however they have not been maintained systematically or in a comprehensive manner. The DOAM has graphic and photographic records of all the gates and the areas where conservation efforts have been made over the last 50 years. The UNICON team has undertaken the task of photographing the Rohtas Fort. The new photographs are compared with the older photographs and all the changes documented to assess the damage done during the last fifty years or so. This forms part of the Condition Survey Document attached as an annexure.

HWF established a documentation center for the purposes of undertaking the conservation projects. The works undertaken on Shah Chand Wali Gate, Talaqi Gate and Gatayli Gate have been documented before and after conservation works on AutoCAD and photography. However, HWF and DOAM need to establish a systematic and standardized procedure possibly on the same lines as the UNESCO NORAD Shahi Qila Project. A standardized format as used is attached in the annexure.

5.1.5 Archaeological digs and excavations

Except for the fortification wall, the three standing structures in the Andarkot and the Baolis there seem to be no other structures that can be dated to the Suri/Mughal period that are still standing. The topography of the inner area has changed considerably due to erosion and fill. The Rohtas town has extended itself and some remains of older structures are visible as walls of the existing homes. There are a number of walls of the residences within the Rohtas Fort that can possibly be dated to over 100 years. Considering the fact that the construction of residences has taken place in this specific area of the fort indicates the possibility of earlier structures and

therefore finding archaeological remain within the town area are high. It is necessary that archaeological digs be conducted to identify older remains as well as to understand how the fort areas were utilized.

5.1.6 Skilled Artisans in Stone Construction and Traditional Building Crafts.

Rohtas Fort essentially comprises stone works laid in lime mortar. Rohtas Fort may not have the extensive crafts seen in some of the Mughal monuments, however the craftsman ship for stone masonry, stone carving, frescoes and marble require training. A system of identifying the composition of the materials used has to be undertaken in a scientific manner. An adequately equipped laboratory facility designed to meet the needs of monitoring, maintenance and conservation of the World Heritage site is essential. DOAM has lab facilities at the Lahore Fort comprising a tile workshop and a lime laboratory. Testing of materials of work that is ongoing on the Rohtas Fort has to be sent to Lahore, considering that the crafts existing in the Rohtas fort is limited. It is seen that DOAM has used cement and new materials for repair and conservation thereby losing on all the originality and authenticity of the monument. Moreover Conservation works demand a skilled workforce of artisans trained in traditional building craft. Today artisans skilled in the traditional crafts are an almost lost profession. Very often works are let out to contractors who may or may not employ the best artisans. Contracting practice has to be discouraged in conservation works. The department should train its own artisans. These artisans should be encouraged to design and develop new products for sale, in the process training additional apprentices on the same lines as it is being done at the Shahi Qila, Lahore. The community living in Rohtas town could be given incentives to attend training programs for income generation.

ISSUES:	
Issue 1:	The lack of set priorities for addressing the many critical conservation situations
Issue 2:	The need for an updated, professional overall approach to planning and implementing conservation in keeping with international standards and guidelines.
Issue 3:	The importance of a detailed and standardized documentation system.
Issue 4:	The need for archaeological surveys and digs.
Issue 5:	The shortage of trained skilled artisans in traditional building crafts to carry out conservation work.
Issue 6:	Employment of unskilled contractors.

Table 5.1: List of Conservation Issues.

5.2 SITE MANAGEMENT ISSUES

5.2.1 Custodianship and Oversight

The custodian of Rohtas Fort is the Federal Department of Archaeology. However their efforts in maintaining the site and conserving the world heritage site has been very poor. City Government has had no involvement in the administration of heritage sites, since the effort of safeguarding was considered the responsibility of the Federal Government. Moreover, due to a lack of a coordinating mechanism, Provincial and City Governments have not felt that they needed to provide any assistance for the protection of the monument leaving it to the Federal Government and DOAM to undertake any protective measures.

Himalayan Wildlife Foundation an NGO has played a pivotal role in drawing the attention of the Federal Ministry to the lack of attention given to the Rohtas Fort, a World Heritage site since 1997. In the last five years the HWF has been very actively involved in the Rohtas Fort and has managed to mobilize the ministry to provide them access and undertake conservation and restoration works in the Rohtas fort. They have mobilized the community and the local government and have undertaken development activities within the village. This has resulted in clearing the environment within the village where sanitation systems have been installed and roads have been paved. The negative impact of this development has been increased encroachments and construction of unauthorized building activity.

The official tourism authorities, PTDC and TDCP presently play no role in management or directly promoting tourism at this World Heritage Site. The site forms part of the tour itineraries promoted by PTDC and TDCP, but the organizations do not conduct special tours or provide special promotional material. Local tour operators are also not involved in any campaigns for heritage site promotion. They do not provide guides nor do they arrange any special activities or events.

The general lack of a coordinated strategic approach to cultural heritage management has encouraged ad hoc decision making, resource allocation and

conservation practice. The competence of cultural heritage managers is part of the problem as their qualifications and practical experience may not equip them well for their roles. In addition they do not have the resources or support in terms of adequate staff to implement standard conservation methodologies and to link those to a strategic plan.

There is no regular inspection of the systems and works of the site management by any external agency. What needs to be done, how it is to be done and whether it is of acceptable international standard, were decisions taken entirely by the Department of Archaeology (DOAM) itself. The Steering Committee established through the efforts of HWF is now playing the role of a monitor of all works being done at the site. However in the last five years the works are being done entirely by the NGO with the department taking a complete back seat.

5.2.2 Enforcement of Legal Protection

The Federal Antiquities Act provides various forms of legal protection in support of preservation of a World Heritage Site, however there is a failure to take advantage of this potential and the site suffers.

- ? Although the *Federal Antiquities Act 1975* (Act VII of 1976) stipulates that the Federal Government will constitute an Advisory Committee (Clause 3), no committee seems to be in existence
- ? Clause 18 of the Act is clear regarding the use that the protected monument or site may be put to. However, the spirit and letter of this clause are not enforced when permission is given for events to be held. HWF has organized annual events for fundraising for the Fort with permission from the Ministry however an impact assessment of such events on the fragile structures of the fort needs to be undertaken.
- ? In spite of the stringent fines and punishments that are laid out in Clause 19 for willful damage to a monument, it has not been possible for the Department to protect the various structures from graffiti and other forms of vandalism. Among the problems are the lack of sufficient number of guards, but also the problem in enforcing punishment since the Department does not enjoy magistrate's powers necessary for enforcement.
- ? Clause 22 requires that "no development plan or scheme or new construction on, or within a distance of two hundred feet of a protected immovable antiquity shall be undertaken or executed except with the approval of the Director General;" however the community living within the Fort itself continues to construct and expand. The DOAM has been

unable to enforce this regulation due to shortage of staff and the lack of engagement of provincial and local government in enforcing the above clause. A clear cut buffer zone does not exist due to the topography of the area. A 75 meter buffer zone around the perimeter wall has been transferred to DOAM since 1993, however a proposal extending the area to 750-1500 meters is still pending with the Punjab Government and the land is in control of Forest Department.

? In 2004 the HWF managed to convince the Ministry to constitute a Steering Committee on restoration and conservation of Rohtas Fort as under:-

- | | | |
|------------|--|------------------------------|
| | i) Secretary,
Minorities, Culture, Sports, Tourism and Youth Affairs | Chairman |
| ii) | Director, UNESCO | Member |
| | iii) Director General, Department of Archaeology and
Museums, Karachi. | Member |
| iv) | Director, Northern Circle of Archaeology, Lahore. | Member/
Secretary |
| v) | Zila Nazim, Jhelum | Member |
| vi) | Representative of HQ 1 Corps | As observer |
| | vii) Representatives of Himalayan Wildlife Foundation,
Shell Pakistan Limited and all donors. | Co-opted
Members |

? Although the DOAM is represented in the Steering Committee its involvement in the conservation works being done is limited due to lack of staff. It is only in January 2006 that a Project Director has been in place to oversee the works of the approved PC-1 2005. The Steering Committee has also constituted a Rohtas Fort Management Committee, which includes members from the community of Rohtas Town.

5.2.3 Staffing

The staff deputed by DOAM at the world heritage site is far short of the requirements specially keeping in view the vast area that it covers. A staff of four persons is the total staff strength allotted to the fort. There is only one archaeological officer along with a staff of three others (out of which one post has been lying vacant) to carry out maintenance/ monitoring works at Rohtas Fort. A conservation assistant who is often deputed to other works and a junior archaeological officer has been posted temporarily are the only technical persons to look after the conservation maintenance and monitoring needs of such a large complex.

The recently approved PC-I by the Federal Government has recommended a list of staff headed by a Project Director, which will improve the situation. However due to a shortage of availability of trained archeologist and architects, the positions are yet to be filled.

5.2.4 Development schemes and PC-1 s

Conservation and development Schemes for Rohtas have taken the form of PC-1 documents. These are designed to serve as applications for government funds for specific works, giving a brief background of proposed works and quotations for manpower and materials. The PC-1 normally provides only general information on civil works items. Schemes prepared on PC-1 Performa lack detailed justification for proposed works; the information given on the Performa fails to provide details regarding location and measurements of an item of work and thus cannot be a substitute for a full and detailed report.

The lack of detailed work specifications as a part of the PC-1 Performa leaves the use of funds and decisions regarding treatment of historic fabric mostly to the discretion of the site supervisor. Much of the unfortunate and unnecessary intervention in evidence is likely to be due to these discretionary powers allowed under the present system. The conservation of monuments or archaeological sites requires special expertise in order to cope with unexpected findings, their interpretation and treatment. Too often, a contractor appointed through the government tender system does not have these skills and uses inappropriate tools and methods on historic fabric. The contract system has resulted in a great deal of sub-standard conservation work and irreversible loss of integrity to historic monuments

Almost all schemes were revised repeatedly, in many cases because funds were not provided according to the phasing envisaged in the scheme. As a result no scheme has been completed on time. The formulation of a new scheme or project document while previous ones are still in progress has created problems for the staff of the DOAM, as the increase in work is not matched by additional staffing. The result is that normal maintenance and repairs are abandoned and all buildings not included in the new Schemes suffer further neglect. The lists of PC-1 prepared by the department to date are as follows:

- ? **A PC-1 document was prepared in 1990 with a cost of Rs.19.47 Million. The Ministry of Culture approved it at a much-reduced cost of Rs.4.8 Million. The amount that was realized was subsequently even less than the actual requirement.**
- ? **In 1999 the Governor of Punjab emphasized on the preparation of a master plan and the department requested NFCH for the provision of Rs.1.326 Million, Unfortunately, funds were not released by the NFCH and no work was carried out.**
- ? **In 2000, the department prepared 10 schemes in the form of PC-1, which were again not approved due to a ban on new schemes.**

? **In January 2004 in the meeting of the Steering Committee the DOAM presented an outline of a Master Plan to be prepared for the conservation and preservation of the fort. The Secretary Culture observed that the Master Plan would take some time for finalization and the department should initiate stabilization work and all the PC-1's submitted earlier should be combined, its costs revised and submitted for approval to the ministry.**

This PC1 has now been approved and it includes the hiring of professional staff with a Project Director heading a team of professionals including architects archaeologists, conservators and supervisory staff. The hiring of this staff is in process at the time of the writing of this document. Some limited staff is already in place.

5.2.5 Funding Procedures

Financial Management

As with other government departments, the financial management with the federal Department of Archaeology (DOAM) was equally poor. There were a number of bureaucratic channels before the money could actually be spent on the monuments. This was probably because of the fact that all the financial powers were with the Director General whose offices are in Karachi. The Director Northern Circle had limited powers to spend as small an amount as Rs. 25000/=. Any amount beyond this required the approval of the Director General in Karachi and the Federal Ministry in Islamabad. The budget estimates kept shuttling between Lahore, Karachi and Islamabad leaving very little time for actual physical implementation before the end of the fiscal year. These bottlenecks caused unnecessary delays and the monuments suffered.

There are a number of bureaucratic obstacles to be overcome before federal funds can be spent on the Fort. The national budget is announced in June but it takes several months before the information reaches the Department of Archaeology (DOAM) and its regional offices. The amounts are then allotted to various monuments. But the process for making actual expenditures is lengthy and bureaucratic. The Director has the power to spend up to only Rs. 25,000. Beyond this sum, detailed conservation plans and budget estimates in the form of Conservation Notes are prepared for the approval of the Director General/Ministry. The process can only be completed by the end of November or early December, when half the fiscal year has already passed. The budget estimates then pass between offices until all objections and queries are settled, a process that may take several more months. As a result, the earliest that approval can be received is the middle or end of April. This leaves only two months in which the Department of Archaeology (DOAM) must carry out implementation of all the works before the end of the fiscal year. There is inevitable pressure to

finish the work quickly. Hasty execution and dependence on ‘replacement and reconstruction that can be carried out quickly, rather than painstaking preventive conservation, can be directly attributed to this system for the release of funding’.

With a Project Director (PD) now in place conservation works at Rohtas by the Department of Archaeology (DOAM) may significantly improve. However, it is the motivation of the PD that will ensure improved and efficient implementation.

HWF has managed to raise funds from NFCH as well as from other donors. Through the Steering Committee, it has got approval to collect gate money and deposit it with the District Coordination Officer (DCO). The Management Committee of Rohtas Fort manages this money.

Financial Situation

The financial situation of the Federal Department of Archaeology (DOAM) in respect of Rohtas Fort is now fairly encouraging, Apart from the routine budget allocation for the Department of Archaeology (DOAM), the Federal government has provided a large sum of money i.e Rs.163.000 million to be utilized in the next five years for this world heritage site through the approval of the above mentioned PC-1.

5.2.6 Training

The only training institute available is the Pakistan Institute of Archaeological Training and Research in Pakistan (PIATR) at the Lahore Fort. Although architecture is taught at various institutions including the National College of Arts and University of Engineering and Technology, Lahore no degree course is offered in conservation and traditional building methods and building crafts. The only conservation course that has been initiated recently is at the NED University, Karachi. National College of Arts is in the process of establishing a program in conservation and management studies. These are two institutions offering degree programs in archeology in Peshawar University & Punjab University.

Since much of protected heritage consists of standing monuments, it is essential to provide conservation training to architects and engineers. The lack of sufficient technical expertise within the DOAM has been identified as one of the key causes for inappropriate conservation works. By instituting conservation courses within architectural and engineering schools and the PIATR, the Department of Archaeology (DOAM) will be strengthened through induction of technical personnel who are conversant with conservation issues and will be able to oversee works required for safeguarding heritage assets.

The staff at DOAM requires specific training and core competency training programs. UNESCO could act as a key agent to provide assistance in the form of workshops and short courses for the staff. Standard operating procedures for each job need to be put in place and the staff should be fully conversant with these procedures before undertaking any action

ISSUES:	
Issue 1:	The need for a structured, multi– stakeholder management system to guide conservation and management
Issue 2:	A broader based and more efficient funding approach
Issue 3:	The lack of trained manpower in conservation & related subjects.
Issue 4:	The need for an improved and better-informed management team to implement the master plan.
Issue 5:	The need for core competency training at all levels of staff
Issue 6:	The need for a clear definition of job scope in the form of SOPs

Table 5.2: Management Issues

5.3 MONITORING AND MAINTENANCE ISSUES

5.3.1 Routine Monitoring and Maintenance.

The DOAM carries out no comprehensive or systematic monitoring of building condition and maintenance at Rohtas or any other site. This is in a large part due to staffing limitations. Apart from technical staff, the basic staff of guards, cleaners/sweepers, gardeners and a wide range of professional expertise needed for safeguarding such a large monument are lacking, with inevitable results.

Routine maintenance is carried out on verbal instruction; systematic records are kept only in exceptional circumstances. Separate systems do not exist for monitoring the condition of the monuments and for implementing required maintenance. There is only one team carrying out both with no system of crosschecking and certification. In addition, no specific research or site investigations are carried out in advance of conservation and maintenance interventions.

5.3.2 Monitoring on Conservation Works

The Ministry of Culture, Sports, Youth Affairs and Tourism and the AG's Office carry out monitoring of conservation work carried out by the Department of Archaeology (DOAM) on approved Development Schemes on PC- IV and PC-I formats. These performas do not suit monitoring of conservation works as they were designed for monitoring of new works and don't provide adequate baseline information about the buildings and interventions.

This extremely unsatisfactory state of affairs allows latitude to those who are entrusted with the work of conservation. Due to a lack of an efficient reporting and monitoring system, the works are carried out on the will of those executing them without regard to the importance of following accepted conservation principles. Since the quality and expertise of those executing the project varies enormously, it is critical that all works are monitored carefully and diligently.

5.3.3 Maintenance of Ruins and Archaeological Remains

The site comprises essentially the fortification wall and a few structures. The large open areas are covered with dry sub tropical evergreen and thorny vegetation. No archaeological studies have been conducted and the possibility of remains, under the structures of Rohtas Town and the vegetation is there. The situation is further aggravated due to the terracing of land for agricultural purposes within the fort specifically in the "Andarkot" and the change in the original topography. Soil erosion over the years due to storm water has further led to massive changes in the topography. A case in point is the change in the level of the "Andarkot" area between Shahi Mosque and Maan Singh's Haveli where the original storm water channel in the fortification wall is buried 25 feet below the

current internal level. This is an indication of the changes in the topography due to lack of maintenance and monitoring. It is seen in places that over 3 feet of sweet soil has been added to the original levels. The ruins of Maan Singh's Haveli and Rani Mahal are not protected and people walk and climb over them possibly resulting in loss of further archaeological evidence. Construction by the residents of Rohtas Town continues unabated and there is no monitoring of the developments that have taken place possibly on original historic structures. Another source of damage is the constant damp state caused by storm water drainage and the sewage disposal from the community living in the Rohtas town.

Currently the site is overgrown with wild vegetation; this is also seen on roofs of the structures and the fortification wall. The ground vegetation does assist in curtailing soil erosion of the open areas however the growth of plantation on the structures is causing damage. The roots of the plants penetrate inside the structures loosening the mortar thereby weakening the structure further.

ISSUES:	
Issue 1:	The lack of systems to carry out and record monitoring and lack of systems to upkeep the site with regular program of maintenance
Issue 2:	Lack of staff to undertake monitoring and maintenance
Issue 3:	The need for a system to monitor conservation works carried out by the department and under department supervision
Issue 4:	The need for an approach to the maintenance of ruins and ground level archaeological remains
Issue 5:	The need to clear wild growth and a review of the planting regimen in view of damage being caused to remains / structures / foundations

Table 5.3 Monitoring and maintenance issues

5.4 ENVIRONMENTAL & PHYSICAL INFRASTRUCTURE ISSUES

5.4.1 Environmental Context

Rohtas Fort stands at an isolated ridge on the bank of River Kahan at a distance of about 16 kilometers from Jhelum. It suffers all the universal negative impacts experienced by heritage properties encircled by numerous nullahs and a turbulent river, which is very harsh during rainy season. As the Fort was constructed purely for military purpose therefore it was located on the highest ridgeline in the area for better observation and defense of the fort. The location of fort is now making the deterioration process quite rapid and needs concentrated efforts to preserve.

Effective preservation will require successfully addressing the issues of the external environment and setting of the site. Its future is directly linked to issues of erosion of soil, growing of grass and tall trees to control the effects of fast winds and rain water. At present the world heritage site is a lacuna in the land use with no recognition of the need to use planning tools to protect it and to maximize it's potential to generate cultural tourism related activities.

The fort is connected to the main N-5 Road by means of a narrow 12'-0 wide metalled road. A bridge over the Kahan River has recently been built thereby providing easier access to the fort. However the upgrading of the road has resulted in increased urban development along the road. New buildings are being constructed adjacent to the road thereby leaving no land for widening of the road. This access road enters Rohtas Fort from the Khawas Khani Gate and exits from Sohail Gate. The route is used by public and private vehicular transport upto Tilla Joggian. All types of transport enter Rohtas fort for the purposes of providing transport to the Rohtas town as well as a link to Tilla Joggian. The entrance from Khawas Khani Gate through Rohtas Town is the only route for visitor to the Fort creating an extremely poor image of the Fort.

In 1993 a buffer zone of 75' meters was defined around the perimeter wall whose ownership was also transferred to the Federal Government. Beyond most of the land is in the possession of the Forest Department of the Government of Punjab. Small private landowners also are involved in agriculture. The proximity of the Kahan River adjacent to the mouth of the Fort has also damaged the Fort Walls when in high flood. The only Suri period Maqbara stands outside the fort walls indicating the possibility of additional archaeological remains just outside the buffer zone.

A large village comprising over 400 houses (Population approximately 3000 persons) has cropped up within the walls of the Rohtas Fort. There appears to be no formal ownership / rights, however, the residents claim to have settled here centuries ago. The DOAM has undertaken surveys of the encroachments & additional buildings that continue to be constructed and have detailed plans from 1967 to 2004. From these surveys and documentation it is seen that a massive

illegal building construction activity has taken place since 1967 (See Map # 15). Specifically the encroachments are in the following areas:

- 1) Along the east edge access road from Khawas Khani Gate heading towards Sohail Gate.
- 2) Along the eastern and southern edge of the original community.
- 3) Development of the area close to Sohail Gate just behind the newly developed park by HWF.

The fact that infrastructure in terms of water supply and underground sewage system is being provided has further accelerated the development activity of the villagers such as extending the boundaries of their courtyards and adding additional rooms to the already constructed buildings.

Most of the housing, which originally was “Katcha”, has now been upgraded to “Pucca” housing. The housing is unplanned with narrow streets and open sewage lines. The sewage follows down the slopes and falls into the nearby nullah in the northeast side. This sewage is causing additional damage to the already fragile walls through seepage into the foundation, causing further structural cracks.

HWF as part of its agenda to uplift the community is in the process of providing sewage and water supply facilities to the community. It has also paved some streets. An outcome of this has been increased development and encroachment. The under staffed DOAM is unable control the illegal encroachments which has further aggravated the situation. Most of the households rear animals such as goats, sheep, cows and buffaloes. These animals are seen grazing within the fort walls. Often they are taken out of the Fort from the Khawas Khani Gate, Tulla Mori Gate and Sohail Gate. The movement of the animals and grazing causes added damage to the historic structures.

Development and upgrading of the fort and it’s surroundings for cultural tourism associated with the World Heritage site will inevitably result in opportunities for income generation within the local community. It will be necessary to lay down clear guidelines regarding what

type of tourism and culture related development would be acceptable within the area to secure its protection and maintenance. The local government & other related government departments must play an integrated role to resolve these issues.

Map 15 Survey Plan of Rohtas Town

5.4.2 Physical Infrastructure within the Rohtas Fort.

5.4.2.1 Storm Drainage

The Fort is located at a very dominant location tactically as well as strategically. While looking at the plan of the Fort the area can be divided into two distinct parts divided by a wall that separates the citadel “Andarkot” and the current town area on the east. The area on the east has the natural slope leading to a mostly dry nullah running parallel to the Fort wall on the eastern side. The area west of the road that enters from Khawas Khani Gate, leads to Sohail Gate is drained into Kahan River.

The natural slopes and gullies dictate the drainage patterns of the fort. The builders of the fort designed the drainage of the fort by providing storm water outlets in the walls. The topographic map of the fort shows the beds levels of nullahs running within the site and the external area. These have been demarcated in the drainage plan Map # 13. However due to the changing topography over the years either through manmade interventions or natural erosion of parts of the area number of drainage outlets have become nonfunctional due to change in the inside level of the fort due to soil erosion. In addition the lack of documentation regarding the historical drainage system hampers the planning of overall drainage of the site. A detail of the existing levels and drainage patterns has been provided in Section 4 of this report however there is a great deal of investigation that is still needed to assess the current drainage needs / patterns as part of a proposed hydrology study.

The slope of the area is providing efficient drainage but lack of planning and maintenance over the centuries has allowed wild “kekar” to prosper thus contributing to excessive erosion and making the slopes much steeper and sharper than desired. This has resulted in excessive erosion and wastage of land.

The drainage can be discussed under the following sub heads.

- i) Drainage of the area in the “Andarkot”
- ii) Impact of storm drainage on the dividing wall
- iii) Drainage of Eastern area between the village and the Fort Wall
- iv) Drainage of Rohtas Village.

i) Drainage of the area in the “Andarkot”

This area has primarily five outlets for the storm drainage that have been defined by the natural topography. The original drainage channels are visible in exterior of the fort walls, however due to the changes in the internal levels of the “andarkot” some of them are not operational resulting in extensive damage to the

walls due to the water penetration. The fast flowing water of the ravine between Shahi gate and Shishi Gate has pulled down an entire portion of the wall. Shahi gate is being damaged due to the flow of the storm water flowing down from the “Andarkot” towards the outside down the steps/ramp leading to the Baoli and Kabuli Gate. A similar situation is also seen in the Talaqi gate. The low-lying area between Shah Chand Wali Gate and Maan Singh’s Haveli acts a catchment area for the storm water to collect before it disposes out from the fort wall opening in the south. This catchment area may possibly be the cause of the settlement of the Dividing wall and Shah Chand Wali Gate. A detailed hydrology study is recommended to identify the impact of storm drainage on the walls and structures of the “Adatkot”

ii) Impact of storm drainage on the Dividing Wall

The Dividing Wall is in a very precarious condition due to the ravages of storm drainage especially from the Ravine that leads close to Shah Chand Wali Gate toward the north wall. This strong torrent of water has damaged the Dividing Wall as well as the fortification wall at the outlet on the north. Fifty percent of the Dividing Wall has fallen particularly the area between Shah Chand Wali Gate and Rani Mahal. The stresses due to the falling wall are damaging the standing portions of the wall.

iii) Drainage of Eastern Area between the Village & Fort Wall.

Area around the village stands neglected since centuries and is full of graveyards and wild growth. As there was no central authority to administer the area thus almost all useful trees and shrubs have been cut and used as fuel. There are only five trees of some value. Two of these are located on the edge of water pool / pond near the Sohail Gate and three are located near the Girls High School on the east side of the village.

The soil in the area is generally sandy with trace silt thus gets easily disturbed by the animal traffic when dry. The land is not under agriculture thus stands totally neglected. People in the village rear goats and cows, which are allowed to graze in the barren land around the village. Excessive grazing has resulted in shortage of grass thus contributing to excessive erosion and creation of many small nullahs and exposing of Fort Wall Foundations.

There are historical exits of the storm drainage in the fort wall located at areas where the natural topography creates nullahs and drains that lead the storm water out of the

fort. One of these drains in the wall near Tulla Mori Gate are clogged due to the inner level of the land having been raised This is causing a lot of dampness in the fort wall and the wall has been scoured on the outside and it is hanging precariously on a rock outcrop.

iv) Drainage of Rohtas Village.

This is an unplanned village without any planned drainage system. The streets are primarily unpaved except the Main access road from Khawas Khani Gate to Sohail Gate and Heritage Street recently paved through the efforts of HWF. The villagers are draining the sillage water into the katcha/unlined drains and allowing it to flow at will. During rains the storm water flows at a great speed thus eroding the katcha surface. HWF and the management committee are in the process of providing an underground sewerage system to the village. This will definitely create a healthy community however its major consequence is consolidation of the community upgrading and construction of new structures in complete violation of the historicity of the area considering that there are limited checks and balances on the implementation of the Antiquities Act pertaining specifically to new construction within the site and its buffer zone.

5.4.2.2 Sewerage

The sanitary conditions in the Rohtas Town are extremely poor. Except the main road entering at Khawas Khan gate and leaving at Sohail Gate there are only two paved streets. One of the streets has been laid with concrete blocks, on intervention of the HWF. The tiles have been fixed on a sand bed laid on a recently provided sewer that runs in the center of the street and has already started showing signs of settlement because of un-compacted fill over the sewer. This street is named as HERITAGE STREET and takes off from the Over Head Water Reservoir and connects with the main road and another brick lined street near MATA KAUR Residence. The rest of the streets are unpaved/katcha and do not follow any pattern which speaks of unplanned and haphazard growth in the village. The streets are uneven, dusty and littered with animal scatterings and sewage water.

Area around the village is undeveloped and has thorny bushes in most of the empty space. For centuries rainwater has been flowing on the routes offering least resistance hence giving rise to many kacha drains or nullahs. Toilet facilities have been provided in the offices of the Archaeology Department and the offices of HWF. A set of toilets has also been constructed for tourists in the same location.

The existing sewerage system in the Rohtas Fort and the settlements inside the fort is of following two types.

- i. Modern water borne system with sewer, septic tank and sludge ponds.
- ii. Primitive house latrines connected to a septic tank cum soakage pit.

Modern System:

A new properly designed sewer has been laid in part of the village. This sewer collects the raw sewage from the houses and transports it to a central septic tank and then links it to the sludge tanks where the partially digested sewage is aerated and ultimately converted to manure. This system is environment friendly and is likely to last longer if properly maintained.

Primitive System:

This system is being used by most of the houses and is a health and environment hazard. The raw water from the so called septic / soakage pits runs into the street drains which at places are unpaved and ultimately contaminates the soil and percolates into the ground. The village discharges its sewage into the general environment and the surrounding landscape is being polluted. There is a need to educate the residents regarding construction of proper septic tanks based on number of users and connection of septic tanks to soakage pits with proper percolation beds and vent pipes to safeguard against contamination of soil and air.

5.4.2.3 Water Supply & Distribution

a. Tube well.

A tube well was installed some time ago on the pool of Chua Nankana near Talaqi gate which provided water to the inhabitants of the town through an overhead water reservoir located in the village for further distribution to the villagers by gravity system. This water supply system became defective and thus has been discarded, as the water being supplied was not very hygienic.

A new tube well has been installed at the bank of the Kahan River to provide quality water to the Rohtas village. This tube well is linked to a new 10,000 gallons capacity R.C.C. overhead water reservoir in the Rohtas Town by a 3" dia. G.I. pipe and is capable of providing water to the entire town by gravity system.

The newly installed tube well (Turbine) is in a perfect condition and is being maintained by trained staff. The newly constructed overhead water tank is also in good condition but the newly laid water supply pipe has not been laid at required depth i.e 3' ~ 3.5'. The pipe was visible at locations

and it is feared that it will get damaged due to animal traffic in the streets. There are a number of joints in the pipe, which are leaking particularly near Mori gate, which is also damaging the Fortification Wall.

b) Baoli's:

To meet the day-to-day needs of the Suri Army, three “baoli's” were constructed. The location of the baoli's was probably dictated by the user requirements i.e. one for the Royalty in Shahi Gate second for the general public and animals (horses + mules) near Tulla Mori Gate and the third inside the Langar Khani Gate. The water was drawn by the following methods.

i). Manually.

Any person requiring water for personal use could make use of the steps leading to the water level and fetch the water for his personal use or for his superiors.

ii). By Bucket & Pulley

Large diameter pullies were operated by the water carriers (suqqas) with rope tied to the pulley at one end and a bucket on the other end. The bucket was lowered to the water by unwinding the rope and then lifted by winding the rope on the pulley by operating it clocks wise or anti-clock wise. Water so drawn was stored in tanks for use by humans and war animals.

All the three “baoli's” need cleaning and maintenance to make them attractive for the tourists and to make them serviceable. These can be a good source of water for drinking, washing and other purposes. This will also save laying of longer length of pipes to feed the scattered houses.

c) Apart from the Baolis there are a number of wells that are currently derelict. The option of revitalizing these wells will also add value for visitation.

d) Drinking Water for Rohtas Town Visitors and Staff.

The water distribution system of Rohtas settlement and the official buildings depends on the two overhead water reservoirs. The old tank is low in height and has been decommissioned with the construction of a new RCC overhead water reservoir. The old water supply system has also been discarded though still partially serviceable and new lines laid in the village at shallow depths. Both the tanks are located in the center of the area at an ideal location and are being looked after properly. The water being supplied at the moment is only adequate for drinking and washing

purpose and cannot be used for irrigation of lawns and horticulture activities.

There is only one toilet facility for the visitors, which is located near the DOAM offices, which falls far short of requirements considering the vast area that visitors cover. There is no provision of drinking fountains in the entire 240 acres of the site.

5.4.2.4 Solid Waste.

Solid waste is generated by the inmates of the Rohtas Village, the domestic animals and visitors. The villagers clean their houses and throw away the minor quantities in the dusty streets and major portion is dumped at locations of their own choice. As the area around the village is open and there are numerous nullahs thus no attention is being paid to the hygienic disposal of the solid waste. There is a large waste dumping ground just outside Khwas Khani Gate which provides a very unpleasant view to the visitors entering the Rohtas Fort.

Recently the area adjacent to the Sohail Gate and Haveli Maan Singh has been landscaped by HWF and some waste buckets placed at some points. There is no mechanism to encourage the visitors to desist from throwing garbage in the lawns. It has been accepted as the norm that people are free to throw garbage all around the place which must later be picked up.

5.2.4.5 Electrification

The entire village is supplied electricity through overhead cables and poles adding to the visual intrusions within a heritage site. HWF has added lighting to the pathways leading from the parking lot to Shah Chand Wali Gate and Man Singh's Haveli. The lighting has been provided through underground cables. During annual events and the light & sound shows electric fittings are placed on the historic fragile structures causing damage.

5.2.4.6 Security:

There is negligible security system in place and the entire fort is open to any kind of vandalism. The 10 gates and six openings allow entry from anywhere without any controls particularly the local population. The limited staff of the DOAM and the HWF is unable to exercise proper control in the area that encompasses the fort. The existing six-man security staff provided by the HWF barely covers security for their own offices and the area where their conservation works are in progress

5.2.4.7 Wild Growth and Plantation:-

The entire area apart from the built-up area is covered with wild growth. An aerial view of 1954 shows the land within the “Andarkot” terraced and under agriculture. Today it is completely covered with shrubbery and wild “kekar”, making it difficult for visitors to move around except for a few demarcated walkways. A study on the plantation of the immediate environs and within the fort has recently been completed for HWF. The study provides details of the existing plants as well as proposed for new plantation. A detailed landscaping study will provide options for development of the large open areas of the site

Issue 1:	The need to guide physical development along the access from N-5 Road to Rohtas Fort and to create development plans of the immediate environment.
Issue 2:	A phased approach to stop entry of all private and public vehicular traffic inside the fort.
Issue 3:	The need to remove encroachers and upgrade the Rohtas Town environment and ensure that controls are put in place to maintain standards within the site.
Issue 4:	Setting up formal links at district government level to ensure that conservation, planning and development is carried out within an Integrated Planning Context.
Issue 5:	The need to identify where uncontrolled water is damaging the monuments and find ways to control and reroute storm drainage
Issue 6:	The provision of better and increased toilet facilities for tourists which do not have adverse impact on the site.
Issue 7:	The cleaning and restoration of baolis
Issue 8:	Control of garbage deposition and a more efficient removal system
Issue 9:	Removal of electrical fixtures, brackets and wires which are having direct impact on monuments.
Issue 10:	The need for improvement in lighting for evening use.
Issues 11:	Improved system of security

Table 5.4: Environmental and Physical Infrastructure Issues

5.5 Site Visitation Issues.

5.5.1 Uncontrolled Visitation and Routes

Rohtas Fort's visitors compared to the other World Heritage sites of the Punjab are limited due to its distant location from the large city centers such as Lahore / Islamabad. The numbers of visitors have increased since the construction of Sher Shah Suri Bridge in 2002 as accessibility has improved. The largest number of visitors are essentially school children that come on school-organized trips largely on weekends. Public Holidays also see the influx of large number of visitors with seasons also dictating the numbers. The entry to Rohtas Fort is ticketed & the income generated from the gate money is shown in table below.

Time	Income	Ticket Rate
November 2004 – January 2004	70,000/-	Rs. 2/- Child Rs. 4/- Adult Students Free.
February 2004 – January 2005	120,000/-	
February 2005 – February 2006	35,700/- per annum.	Rs. 5/- Child. Rs. 10/- Adult.

Currently the entry and parking has been contracted out on an annual basis is deposited on a monthly basis by the contractor with the District Coordination Officer (DCO), Jhelum to be utilized by the Management committee for emergency works. Information collected from the site regarding sales of Ticket from the contractor indicates approximately 115,000 visitors as shown in the table below.

September to March 2004-5	75,000	Ladies = 45000, Gents = 3000, Foreigners = 250
April to August 2005	40,000	Ladies = 2500, Gents = 15000, Foreigners = 150
Total Visitors/annum	115,000	
Approx. funds generated @ Rs. 10/- visitor.	Rs. 1.1 Million	

The entrance to the Rohtas Fort from Khwas Khani Gate is through a narrow 12' wide road that runs through a built up community of Rohtas Town providing a very poor image of an interior of a World Heritage Site.

These are no designated routes that the visitor can follow or any signage to catch the visitor's interest. The visitors interest is limited is using the site for recreational / picnic purposes rather than in the historical aspect of the site

A parking lot has been developed adjacent to Sohail Gate. Vehicles such as buses and trucks that run between Dina and Tilla Joggian enter the Fort of Khawas Khani Gate run through the community and exit from Sohail Gate. This traffic is very disruptive for the environment of Rohtas Fort.

A visitor center and a museum are in the process of being established at Sohail Gate by HWF. They have also landscaped an area between their office and the Sohail Gate. The children of the community use this area. Visitors move into the “Andarkot” from the parking lot, go past Shah Chand Wali Gate, on to Maan Singh Haveli and Rani Mahal and the Shahi Mosque. With the development of the Visitors Center and the Museum, visitors will also move towards Sohail Gate which is the most ornamental of the gates.

The fact that public vehicular traffic runs right across the interior of the fort has an extremely negative impact on the overall internal environment of the site. The fortification wall is the largest asset of the site; the views of the fort wall however are limited to the visitor only as one approaches the fort on the Dina link road to Khawas Khani Gate or from the inside of the fort. The glory of this massive wall can only be admired from outside-a view that the visitors do not get!

5.5.2 Community Outreach

HWF has taken the initiative to create a management committee which has representation of members from the community. This has been done in order to for the community to have a say in the development activity. The community is currently only interested in the development of the homes & improved infrastructure. There is no program in which the community can be involved in safeguarding and maintaining the site. They have to be educated to own the heritage site. The community can only appreciate this aspect if the site provides them opportunities get employment opportunities and provide income-generating activities. The women and the youth can specially be involved in the cleaning of the fort and as guides for the visitors. Training of crafts could also be done with the community especially women and encouraging them to learn crafts & produce products for sale as souvenirs for tourists. This will have a direct impact on the community to “own” the site.

5.5.3 Interpretation & Education

The visitor is not adequately informed of the historicity of the building its salient features due to lack of signage guides and undefined routes. School children form a major chunk of the visitors however they use this premise as a picnic spot and leave without being better informed. No educational activities are conducted within the fort. The creation of the Visitor’s center and the museum by HWF will generate an interest and an informed tourist. The development of the Tourist

information center and the Museum is a good example of the adaptive reuse of spaces of the fort by HWF. The museum required artifacts from display.

There are conservation works in progress by the HWF, however no information is provided to the visitors regarding the quality & types of interventions in terms of materials or crafts. The large community living within the fort itself needs to be informed regarding interventions and information related to the historicity of the site.

5.5.4 Tourist Facilities

There is a dearth of visitor facilities in terms of toilets, drinking fountains and food kiosks. Food kiosks are provided adjacent to the parking lot, however their ambience with large “Coco Cola” signage does no justice to the site. The kiosks are poorly designed and intrusive in the context of the site. There is limited signage and no drinking fountains are located in the large area, which is a dire need. There are spaces available as chambers within the fortification wall that could be adapted for use for provision of tourist facilities on similar lines as the Tourist Information Center and the museum being developed by HWF in the Sohail gate. However this can only be undertaken after a very careful analysis.

5.5.5 Events

The HWF has been holding an annual event within the “Andarkot” in the form of a theatrical light & sound shows for fund raising & awareness of the historicity of the Fort. This event is essentially for the elite and closed for the public. Such events do bring vitality to the site however there need to be set of guidelines of the use of space and quality of staging such events. Such events tend to bring in large number of not only visitors but vehicles and laying of infrastructure such as lighting and sound system, food preparation, formwork etc which can damage the already weak and fragile elements. Large areas of the fort are available and it is recommended that the “Andarkot” should not be used for such events done in the proximity of the fragile structures such as Maan Singh’s Haveli, Shah Chand Wali Gate and Rani’s Mahal.

Issue 1:	Uncontrolled routes for visitors and vehicular traffic within the fort
Issue 2:	The need to address the issue of lack of understanding and of feelings of ownership and commitment within the community, particularly women and youth;
Issue 3:	The need to provide improved visitor services and amenities to minimize impacts on the historic site as well as be of convenience to those covering the large area.
Issue 4:	Inadequate information about the historicity and interpretation of the site to visitors
Issue 5:	Development of Museums and the provision of standard quality of displays and presentation.
Issue 6:	The need for standards and methodology to guide adaptation of historical buildings for modern tourism uses.
Issue 7:	The need for guidelines on the use of areas of the site for special events.

Table 5.5: Site Visitation Issues

SECTION – 6

STRATEGY

6.0 STRATEGY

This section of the Master plan takes into consideration all the issues discussed in the previous section and provides a strategy to remove the obstacles in order to arrive at an action oriented master plan for the conservation of Rohtas Fort. The strategies are discussed under five primary headings

- ? Conservation Strategy
- ? Management Strategy
- ? Monitoring and Maintenance Strategy
- ? Site Visitation Strategy
- ? Environmental and Physical Infrastructure Strategy

Under each heading an overall strategy is discussed and it is reformulated into a series of objectives that are addressed as actions to be taken.

6.1 CONSERVATION STRATEGY

The aim of the conservation strategy is to achieve long-term sustainable preservation of the Rohtas Fort. Immediate short-term strategic focus will be on emergency measures to assure that elements are not irretrievably lost to future generation. All interventions must be appropriate to the situation and decisions to conserve must be based on well-judged priorities.

6.1.1 Overall Strategy

The overall conservation strategy is designed to address the following issues:

- a. Conservation will focus on all necessary measures to prevent any further deterioration in the condition of the historic structures specifically the Fort Wall and Bastions, Gates, Baolis and the standing structures of Maan Singh Haveli, Rani Mahal and the Shahi Mosque. The loss of heritage value will be retained through basic stabilization and preservation efforts.
- b. There is an urgent need to identify, document and conserve all "original/historical elements" of the site. By this is meant all structural, decorative and design features that date to the period before Partition. Priority should go to elements which can be dated to the Sher Shah Suri and Mughal Period and because it is this cultural significance of the monument World Heritage inscription and must be safeguarded.
- c. All conservation work will be carried out according to the list of priorities presented in this Master Plan to ensure that whenever funding is available it is used as and where it is most urgently needed. Adherence to this policy will streamline preservation efforts, simplify applications to donors and safeguard the value and authenticity of the site.

- d. **Conservation actions must follow set and approved procedures. No work should begin without full discussion and detailed planning by all concerned. Work must be fully documented and follow international best practices.**

6.1.2 Conservation Objectives (CS)

CS Objective 1: All works to be carried out according to Conservation Action Priority List

The DOAM has made conservation efforts in stabilizing the walls of the fort and gates some structures. The HWF has undertaken restoration of the Shah Chand Wali Gate and Talaqi Gate. Works done the Gatayli Gate by DOAM on two previous occasions failed and currently HWF has undertaken works on stabilizing the Gateway and its immediate walls. HWF is also restoring Maan Singh's Haveli.


The works that have generally been done have been on the personal preference of the staff entrusted at the site without preparing a priority listing, or as an emergency measure when portions of a structure collapse due to storm drainage patterns, impact of climate, ageing conditions or lack of maintenance. There has been no consolidated condition survey documented to date. The UNICON Team has undertaken a survey, field notes taken to assess the comparative condition of the ruined portion of the walls, gates and bastions. Through these surveys it is possible to prepare an outline of priority works in systematic manner.

The condition surveys by the UNICON Team with assistance from HWF staff and the Department of Archaeology (DOAM) staff have been carried out with a brief examination of the structures only. A detailed analysis of every section of the wall or internal structures has not been carried out. An attempt has been made to identify and classify various areas, which need immediate attention.

Decisions as to what work should be implemented with available funds will be made by the Project Implementation Team with input from the Technical Committee & Executive Board and for the approval of the Site Commission. The Project Conservation Team will implement works with input from the

Technical Committee. Emphasis will be placed on ensuring the safety of structures along with retaining their authenticity and original features.

It is seen that the location of the fortification wall is such that most of the damage is on the outside. Accessibility to the external areas is a difficult task for works to be done on these difficult areas. Coordination with agencies such as the FWO would be advisable, which possess equipment to handle works on the difficult terrain.



Note:

Funding should be directed according to priority actions. Any restoration works to be carried out should be done after extensive discussions and after stabilization of the Historic Walls, Gates, Bastions & Major Structures.

Fig. 6.1: Diagram Illustrating Conservation Action Priority

CS Objective 2: Procedure for Undertaking Conservation Works

The following methodology is recommended for undertaking any work related to conservation of historic premises. The following steps will ensure that the works are undertaken systematically and after detailed evaluation and discussion:

- Step 1: It is hoped that by the time any of the actions are undertaken, detailed documentation will be available. Accordingly, it will be possible to conduct a detailed Condition Survey by recording all issues of concern on drawings.
- Step 2: Other studies that will be relevant are accounts of history of interventions. Some may be available with DOAM, specifically in the annual report of the Northern Circle.
- Step 3: After a thorough review of the works to be carried out, and after various studies have been undertaken particularly if there is a requirement for structural evaluation etc. the action strategy should be re-established: whether emergency work, stabilization, preventive conservation/preventive maintenance, or conservation.
- Step 4: Drawings should be prepared to show the exact nature of work to be carried out. These drawings should clearly show the present position of various elements as provided in the baseline documentation, the actions to be taken and the methodology by which the original elements will be retained at the same time ensuring that they suffer no harm. These drawings will form the basis for the site supervisor to execute the work.
- Step 5: All works carried out should ensure reversibility and safeguarding of all original elements. In case any elements have to be removed or changed, this should be carried out only after a full discussion with the Technical Committee. During and after completion of the works full photographic documentation should be carried out. Further, all interventions should be fully recorded graphically by preparing sections through all areas of work. The 'As built' drawings will become part of the record and should be placed in an established Archive.
- Step 6: A full report on the reasons for undertaking the work, on the process adopted and the work accomplished, accompanied by drawings and photographs should be prepared and placed in record in the Archives.




Fig. 6.2: Diagram Illustrating Proposed Flow of Conservation Activities

CS Objective 3: Full and accessible documentation of all aspects of the site.

Comprehensive recording and documentation are pre-requisites of any program aiming to preserve the universal value of World Heritage Sites and to retain its authenticity. Full documentation of the style, construction, materials and condition of all built elements of the site will form the baseline to assess comparative significance of built elements, buildings as a whole, and historical assemblages. This understanding of the status and needs of the site and the identification of authentic elements which must be preserved will form the design of the overall conservation strategy in a number of ways; in setting priorities for conservation works, in the design of specific conservation works and in planning future documentation and research directions. Documentation must be full and must meet international standards.

Graphic and photographic records provide the necessary information for planning conservation and maintenance programs; they are valuable for designing any interventions and as the basis for further studies. For this reason the establishment and proper running of the Project Documentation Center along with training Department of Archeology (DOAM) personnel is essential. A documentation center has to be established with computer hardware and software, photocopying and printing machines, along with digital cameras. HWF had undertaken this work however it needs to be strengthened. As per the recently approved PC-1 the Department of Archeology (DOAM) has established its Project Implementation Team with a project director in place. HWF has provided all the support in terms of the data that it has gathered over the last five years and their trained staff coupled with the trained staff of DOAM of the Shahi Qila, Lahore are indicators that the documentation center of Rohtas has a good potential beginning.

As a first step it is necessary to initiate a detailed documentation system developed by Heritage Foundation, of the entire Fort on the same lines as that of UNESCO–Norad/GOP project of the Shahi Qila at Lahore. This project has developed a cadre of trained personal within the DOAM. A project documentation center for the Rohtas Fort should be setup on similar lines. The HWF has established a documentation center, however a standardized procedure of numbering and documenting each structure similar to that of Shahi Qila should be established with the objective that the records are available to professionals, researchers and specialists to carry on further research, analysis and maintenance activities.

The Table below is a summary of the system adopted for the Lahore Fort project

Document	Aim of the Document	Summary of Contents
Baseline Survey Folios	To assist conservation managers in planning maintenance and conservation and preparing detailed works proposals.	Detailed recording of each element of every building / structure; graphic records including plans, elevations, sections, photos and preliminary schedules
Dossiers of Histories of Interventions	To serve as a reference for conservation managers in planning maintenance and conservation	Copies of all reports, publications and documents describing past intervention to each building / structure.
Condition Survey Catalogue	To assist conservation managers in developing proposals for preventive maintenance or conservation work	Details of materials and condition of all primary, secondary and decorative elements of each part of every building / structure.
Documentation Catalogue	To provide detailed 2-page summaries of each building /structure/parts of the fortification wall at a glance; to be used in particular for setting conservation and maintenance priorities.	Plan, and photo; name, location, classification, status, use, condition and significance;cross references to other documents; history and date if known; checkpoints for monitoring and maintenance and recommendations for remedial action needed with indicative costs.

Table 6.1: Summary Table of The Documentation System

Samples of documentation catalogues and condition surveys are provide in the annexure as examples of the system

CS Objective 4: Archeological Investigation on the Site.

The continious development of Rohtas Town should be monitored particularly during the laying of sewage lines & foundation of new structures by the community. Works to open up the original drainage channels should also be closely documented to identify any archaeological funds. The area around Maan Singh Haveli and Rani Mahal has remains of structures, parts of which have been washed away or covered with deposition. These are the area where archaeological digs must be initiated.

CS Objective 5: Training Programs for Craftsman

The craft form at Rohtas is essentially stone masonry work. However stone carving on the gates is skill that is almost lost. These and other crafts such as fresco painting must be revitalized and special workshops conducted using the “ustad” (master) apprentice system be reinstated. DOAM has a number of master craftsmen on its rosters and they could be used to conduct these workshops possibly train people within the Rohtas town who can create artifacts for sale to tourists.

CS Objective 6: Support of In-house Conservation

The objective is to encourage the handling of conservation works by the in house workforce rather than outside contractors. This is considered essential to fulfill the goal of careful conservation in order to maintain the authenticity of the historic premises. The accessibility to the external areas of the fortification wall is a difficult task and it may require specialized contractors with special heavy equipment. Agencies such as Frontier Works Organization may be considered to handle then tasks with strict monitoring by DOAM to ensure conservation principals are adhered.

6.2 SITE MANAGEMENT STRATEGY

6.2.1 Overall Strategy

The *Management Guidelines for World Cultural Heritage Sites* recommend the role of the site management “to conserve the heritage resource and to serve the public interest, provided this is not detrimental to the site.” An effective management structure, mechanisms and tools must be in place to allow the team to administer in as informed and efficient a manner as possible. To meet this objective, a Site Management Strategy is being proposed which will integrate conservation, training and sustainable management tools into a system of consultation. The intention is to assist the custodians of the Rohtas Fort in the efficient management of the site. The fundamental aim of site management is retention of all those elements, which make the place significant and give it meaning.

6.2.2 Site Management Strategy (SMS) Objectives

The following objectives are aimed at improved management at the site and identification of remedial actions.

SMS OBJECTIVE 1:	Structures for custodianship and oversight
-------------------------	--

a. Background to the Strategy

In order to ensure the safeguarding of universal values for which the heritage site was inscribed on the World Heritage list, it is essential that a mechanism be in place, which will ensure the participation of all stakeholders for the benefit of the site, compliance with Master Plan objectives, periodic review of implementation procedures and direction for future activities. This mechanism will ensure that no conservation activities are undertaken without an in-depth discussion and consultative process.

A framework, which ensures transparency in all actions that are taken by those who are and will be engaged in conservation activities must be established, be they government agencies or non-government organizations.

It is recommended in the *Management Guidelines for World Cultural Heritage Sites* that a Site Commission be constituted in order to ensure effective management of each World Heritage site. The *Guidelines* state that the professional and administrative structure of the Site Commission “may vary according to the situation in each country or the character of the site, but its

members should be experienced specialists from various professions. Also, it is in the interest of the World Heritage Site that the Site Commission's relation to the national government should be such that it has sufficient freedom of action."

In the case of the Rohtas Fort, the strategy developed for "Master Plan for Conservation and Preservation of Rohtas Fort", originally a PC-1 document funded by the Government of Pakistan in 2005 has for the first time an effective management structure for supervision of preservation, conservation and maintenance of a world heritage site and will help in not only changing the mindset of the department but also in setting the direction for similar works in the future. A development conservation and preservation project amounting Rs. 163.00 million was approved by the Government of Pakistan and an amount of 20.00 millions has been allocated for the year 2005-2006.

A Project Implementation Team consisting of independent Project Director, an architect, archaeologist, archaeological conservators, and assisting conservation Staff has been recommended. This mechanism will also ensure continuous supervision of works.

A Steering Committee, which is already in place through efforts of HWF has been extremely useful in reviewing executed works and setting directions for future works to be undertaken. This comprehensive Master Plan document further lays down the direction and methodologies along with priority of action, which needs to be followed in all parts of the Fort to ensure systematic safeguarding of the monument.

b. Proposed Management Structure For Rohtas Fort

The following management structure is suggested for the Rohtas Fort

Considering there are 6 World Heritage sites in Pakistan, it is necessary that there is an overall coordinated effort to ensure equitable distribution of priorities. For this intent it is recommended that a **Director for all World Heritage Sites of Pakistan** be stationed in the Department of Archaeology.

i. **Site Commission**

The Commission should include representatives of all the organizations and bodies that have an interest in the World Heritage Site, where all of them will find a voice and will be able to contribute towards the safeguarding of the site and its environs. There is a Steering Committee already in place due to the efforts of HWF whose responsibilities are similar to the proposed site commission.

ii. **Executive Board**

The board will act as the executive and implementation arm of the Site Commission. It will comprise members from the Site Commission, Technical Committee and the Project Management Team

iii. Technical Committee

A Committee consisting of external experts drawn from various disciplines should be constituted to provide advice, guidance and review of proposals from the point of view of their impact on the Site. The Technical Committee should also carry out evaluation of works executed on the Site.

iv. Project Management Team

A project team headed by an independent project manager and department officials should be constituted which will prepare proposals and be responsible for day-to-day execution of works. Some of the staff has already been hired as approved in the PC-1 submitted in 2005 and has initiated work however it falls far short of the overall requirements.

c. Composition And Responsibilities

The following composition is suggested for the Site Commission:(13 Member committee)

- ? Federal Secretary, Ministry of Culture, Chairman.
- ? Secretary, Culture, Government of the Punjab, Vice Chairman
- ? Director of World Heritage Sites of Pakistan, Department of Archaeology.
- ? UNESCO Representative
- ? Corp Commander Mangla Cantonment
- ? Representative of the National Heritage Fund
- ? Director General, Federal Department of Archaeology
- ? Director, Northern Circle, Federal Department of Archaeology
- ? District Nazim, Jhelum City
- ? Technical Committee representative
- ? Project Director of the Project Management Team
- ? Tourism Industry representative
- ? HWF representative or major donor's representative (Co-opted).

Responsibilities of the Site Commission

The following are the proposed responsibilities of the Site Commission:

- ? To appoint the Technical Committee, Executive Board and Project Management Team;
- ? To review reports from municipal agencies on development and traffic management projects around the site for their impact on the universal values of the Site, and take appropriate action;

- ? To ensure implementation of the Master Plan and review conservation priorities prepared by the Project Management Team and to oversee the review of the Master Plan when it occurs;
- ? To encourage sponsorships and manage a Rohtas Fort Heritage Fund and to determine the mode for acknowledging sponsorships;
- ? To determine the kind, mode and location of activities by external agencies allowed at the Site;
- ? To determine modalities for public awareness, communication, education and provision of information along with community and youth outreach programs.

Any deviation from the Master Plan should be referred to an expert committee. The Committee must meet a minimum of twice a year; in case of non-availability of the chair, the vice chair shall officiate.

ii. Executive Board

The members of the board will comprise the following 9-member team:

- ? One representative appointed by the Chairman, Site Commission as Chairperson.
- ? Director General, Federal Department of Archeology
- ? Technical Coordinator from Northern Circle/Director Northern Circle
- ? Director General, Department of Archeology, Punjab
- ? District Nazim, Jhelum City
- ? Town Nazim
- ? Technical Committee representative
- ? Project Director of the Project Management Team
- ? HWF representative or Donor's Representative.

Responsibilities of the Executive Board

- ? The Executive Board will act as the executive arm of the Site Commission and act as a recommendatory body for the site commission.
- ? Liaise between the Project Management Team & Technical Committee to ensure policies are being followed as directed by the Site Commission.

The executive board should meet every quarterly and report to the Site Commission

iii. Technical Committee

A 3- to 5-member committee is suggested which should include experts from the following disciplines: architecture, archaeology, hydraulics and structural engineering. Additional members can be co-opted as required form a pool of relevant experts and consultants. The tenure of members should be 3 years on a rotational basis, with a new member being introduced every year in order to provide an overlap in membership.

Responsibilities of the Technical Committee

The following are the proposed responsibilities of the Technical Committee:

- ? To determine priorities for activities in the context of Master Plan recommendations;
- ? To provide regular advice and guidance to the Executive Board and Project Management Team;
- ? To evaluate impact of conservation proposals;
- ? To monitor conservation activities.

iii. Project Management Team

The team structure will be led by an independent Project Director, hired through an open advertisement or on deputation from a Government Department and should devote him/herself entirely to the monument. The Site Commission will confirm the selection of the Project Director. A technical coordinator from DOAM will act on behalf of the DG Archaeology. The following composition of the management team is recommended:

? Project Director	1
? Architect	1
? Archaeologist	1
? Conservation Engineer	1
? Archaeological conservators	4
? Conservation assistants	4
? Site Supervisors	2
? Computer Operators	2
? Procurement Officer	1
? Accountant	1
? Office assistant	1
? Community Liaison Officer	1

The above-mentioned technical staff will form teams to undertake tasks related to conservation works, monitoring, maintenance and documentation under the supervision of the Project Manager. Apart from the management team there will be a team of guards, sweepers and gardeners whose job will be to ensure security and maintenance of the Fort. These personnel could be outsourced through private companies on contract or hired on a monthly/daily basis. The Rohtas Town community can also provide this service. The Project Director will keep DOAM informed of its progress through the Technical Coordinator

Responsibilities of the Project Management Team

The following are the proposed responsibilities of the Project Management Team

- ? To prepare proposals for execution in the context of Master Plan recommendations.
- ? To present detailed methodologies for conservation and proposals for execution;
- ? To organize conservation activities and provide constant supervision during execution;
- ? To develop proposals for protection, recording and research;
- ? To propose methodologies for inviting sponsorships for the consideration of the Site Commission through the Executive Board;
- ? To support community and youth outreach programs and liaison with voluntary heritage organizations;
- ? To evaluate and submit reports on the impact of municipal development projects around the site
- ? Hiring of staff for security and maintenance

Site Commission

- ? Federal Secretary, Ministry of Culture, Chairman.
- ? Secretary, Culture, Government of the Punjab, Vice Chairman
- ? Director of World Heritage Sites of Pakistan Commission, Department of Archaeology.
- ? UNESCO/Representative
- ? Corp Commander, Mangla Cantonment
- ? Director General,, Federal Department of Archaeology
- ? Director, Northern Circle, Federal Department of Archaeology
- ? Representative of the National Heritage Fund
- ? District Nazim, Jhelum City
- ? Technical Committee representative
- ? Project Director of the Project Management Team
- ? Tourism Industry representative
- ? HWF representative or major donor's representative (Co-opted).

Site Management Committee

- ? One representative appointed by the Chairman, Site Commission.
- ? Director General Federal Department of Archaeology
- ? Technical coordinator/Director, Northern Circle (DOAM)
- ? Director General, Department of Archeology, Punjab
- ? District Nazim, Jhelum City
- ? Town Nazim
- ? Technical Committee Representative
- ? Project Director of the Project Management Team
- ? HWF representative or Donor's Representative.

Technical Committee (TC)

3-5 Member Experts Committee
 Drawn from Architecture, Archaeology,
 Hydraulics, Structural Engineering;
 Additional members from
 Pool of Members for Specific Activity

Project Management Team (PMT)

Project Director
 Coordinator from DOAM
 Conservation Architects; Conservation Engineers;
 Site Supervisors; Archeological Conservators,
 Conservation Assistants, Computer Operators, Procurement Officer,
 Accountant; Office Assistant, Community Liaison Officer, Security &
 Maintenance Staff

Figure 6.3 Diagram of the Proposed Management Structure

SMS OBJECTIVE 2: Adequate financial resources augmented by a diversified funding base.

A focused funding approach is needed to ensure that the custodians of Rohtas Fort have flexible and diverse resources with which to implement management decisions and to carry out systematic conservation. In the past departmental funding situation fell far short of required resources. After the approval of Master Plan for Conservation by Federal Government, substantial funding of Rs.163.0 million has been allocated for the next 5 (five) years to be utilized by the Project Management Team.

The following are therefore a series of suggestions for alternative and additional approaches to achieving a sustainable revenue base (Figure 6.2). The goals are to ensure access to funding for cyclical monitoring and maintenance of the site, as well as special funding for emergency and longer-term conservation projects. This can be achieved most effectively through cooperation and involvement of all the major stakeholders in the site: the local community, conservation professionals / site custodians and the tourism industry.

The following are sources of diversified funding for preservation and management of Rohtas fort:

a. Government Allocation

The Government allocation or grant should be utilized for the administration of the World Heritage Site establishment; including salaries, utilities and the systematic Monitoring Program. They will be responsible for the salaries and staff employed for this purpose, as well as costs of permanent staff employed for the implementation team, conservation, monitoring and other activities.

b. Gate Money

In the year 2003 the entry fee was imposed for Rohtas fort and the gate money was deposited in Treasury of Government of Pakistan. In the year 2005, the Ministry of Culture decided that the Management Board/ District coordination officer Jhelum would collect the gate money/ income. This income will be directly invested in the site in the form of non-lapsable funds, to sustain the World Heritage Site.

c. Special Project Funding / National and International

These are funds from national and international donors that are provided for specific projects or proposals set out in the Action Plan. It is suggested that funds received from international/national donors/sponsors be dispersed through UNESCO

through dedicated project teams. Funds allocated to the Project Management Team as part of the PC-I Master Plan would also be used for priority conservation works.

d. Rohtas Fort Heritage Fund

There is a need for readily available funds to tackle emergency situations. Government funding is tied by administrative hurdles and cannot be available when emergencies arise. Many a time, immediate first aid measures can save the historic property from major damage and extra expenditure. Through the establishment of an endowment fund, reserves can be built up which can be utilized after approval by the Site Commission for specific activities.

The Rohtas Fort Heritage Fund is envisaged as an endowment fund, for which contributions are solicited from all those interested in the upkeep of the Fort. The Site Commission would act as the Custodian of the fund. A Board of Governors of the Endowment fund may be established consisting of those contributing, for example, Rs. 2.0 million or more. The interest from the fund can be utilized on a regular basis for first aid measures.

Mechanism for disbursement could be as follows:

- ? FIR by Project Director.
- ? Review and recommendation by the Project Management Team and confirmation by the Technical Committee;
- ? Approval of disbursement by Site Commission / Board of the Rohtas Fort Heritage Fund;
- ? Review and report of completion by Project Management Team and approval by the Technical Committee.

e. Special Event Charges

It is recommended that activities held in the Fort should be conscious of historicity and be compatible with the historic environment. Areas designated as fragile and High Cultural Value areas should not be used for any events. To enhance appreciation of the value of the site it is important that, whenever possible, events should be open to public. If admission is charged it can provide an opportunity to raise funds for preservation of the site, which will be deposited in the Endowment fund.




Figure 6.4 Diagram of the Proposed Diversified Funding Approach

f. Contributions in kind

Although large-scale funding is required for conservation and maintenance, contributions in kind and services should also be considered to broaden the base of contributions that can be made to assist in safeguarding of the Fort. All such contributions should be actively sought and acknowledged. This will be the task of the “Friends of Rohtas fort” that will be responsible for making lists of goods and services needed at the site and for aggressively seeking donors. This group should be formed to carry out fund raising efforts and organize events and publicity for the World Heritage site.

Individuals with various skills who wish to participate in efforts to safeguard the World Heritage site can make contributions in the form of materials and equipment; and, most importantly, the donation of time.

In addition, programs can be pursued which do not involve direct transfer of money from donors. Instead, there is scope for contributions of expertise and know-how from other parts of the world. Individuals with specific knowledge and experience in dealing successfully with environmental and conservation problems in historic fort sites elsewhere could be financed by their government or other agency to come to Rohtas Fort, analyze the current situation, design remedial action and help see it through to fruition.

g. Acknowledgement of contributions

All types of contribution, whether in the form of funds, materials, equipment or time, should be widely acknowledged. This can be achieved in a number of ways:

- ? Discretely placed plaques acknowledging support in the conservation of a specific building;
- ? A large board at the entrance to the site acknowledging major contributors of all forms of assistance;
- ? Use of the media to “advertise” projects being carried out at the site and their supporters;
- ? Printing of flyers to update visitors on work-in-progress and planned projects, acknowledging the support of organizations, corporations and individuals.

All of these means of acknowledgement can be written, prepared and distributed by the Friends of Rohtas Fort working with the Project Management Team.

SMS OBJECTIVE 3: An informed management team who understand overall conservation objectives and priorities / managing change

There should be an agreed core set of plans and guidelines that drive all cultural resource management work at the site. The best examples of management demonstrate clear links between planning and operational activity. These links are clearly presented in the Master Plan. The aim is to provide a concise summary of values and principles, which can then be consistently applied, like a litmus test, to the practices of the department. The Master Plan defines the overall theoretical and practical approach to site management and conservation.

It is imperative that all staff be aware of the conservation theory and guidelines that inform the decisions and approaches of the whole administration. The *MGWCHS* states that management must include “ensuring that all site staff understands the cultural values to be preserved in the site.” A clearer understanding on the part of all levels of staff at the site will promote commitment and increase motivation.

It is recommended that PowerPoint presentations be designed to target different audiences, from senior management staff through to grounds and security staff. The presentations should summarize the overall intent and methodology of the Plan, the integrated action plans and priorities. Presentations for different groups should then focus on the important role each has to play in reaching the goals of the Plan. These presentations can be shown at regular workshops when the issues can be discussed. All those engaged in various levels of conservation work should be provided an opportunity to learn from each other and discuss the problems that they face. These workshops should be conducted by the highest level of officer available or a consultant and should be conducted at least twice a year.

A request should be made to UNESCO to provide support for conducting these workshops in the form of PowerPoint presentations and overall planning in coordination with Project Management Team.

SMS OBJECTIVE 4: Core Competency training for all levels of staff to upgrade skills and capacity building of the department

The first stage of a conservation-training program is in Core Competencies. These include training in basic competencies such maintenance, preventive conservation, guarding etc. of a heritage site. The following are recommended:

- ? Site cleaners
- ? Site guards
- ? Gardeners
- ? Guides

- ? Skilled artisans
- ? Technical staff
 - o Conservation managers
 - o Engineers
 - o Supervisors
 - o Conservation architects
 - o Conservation engineers

It is recommended that UNESCO is requested to design training manuals for each of the above in consultation with the Project Director. Such training programs and modules are also available with ICCROM and assistance can also be sought to provide training for trainers programs.

SMS OBJECTIVE 5: Implementation of Standard Operating procedures (SOP) for frequently performed tasks to ensure consistency and maintenance of standards:

A Standard Operating Procedure (SOP) is a step-by-step set of instructions for undertaking a common task in a specialized area. Such a system is essential for management and conservation activities and will assist the conservation management at Rohtas in the following process:

- o Make people think about what tasks are essential
- o Clarify what these tasks should entail
- o Illustrate how various tasks depend on and complement each other
- o Formalize how essential tasks can be performed in the most efficient and productive way

SOP's will clearly define everyone's responsibilities, what to do, how and when and what role is played in the overall conservation effort. The SOP will evolve out of the Core Competency Training exercises. The Core Competencies will evaluate the skills and job descriptions that will assist in the preparation of SOP. The SOP's should be prepared as a group exercise by teams of people who perform the job and have an overall understanding of the management and conservation processes and know how a particular SOP will fit into the whole.

SMS OBJECTIVE 8: UNESCO assistance in creating a support network of international collaboration and interaction

HWF has taken up the conservation/management study of the Rohtas fort with assistance from the Norwegian Government along with other conservation initiatives with assistance from the Government of Pakistan. It has also assisted in setting up a Steering Committee that includes DOAM and UNESCO representation. These linkages have generated an interest within the custodians and the government of Pakistan to assist in conservation and maintenance of the

World Heritage Site. This kind of a collaborative effort has been useful in terms of awareness, significance and an interest in the conservation of Rohtas Fort.

UNESCO can play a vital role in creating collaborative programs, communication and exchange with academic institutions, research and non-governmental organizations to expand on the efforts of HWF and develop further initiatives involving international assistance for the protection and conservation of this site as well as development & training of a cadre Pakistani heritage professionals.

6.3 MONITORING AND MAINTENANCE SYSTEMS STRATEGY

Overall Strategy

There is no program at present for regular, systematic monitoring and maintenance of the condition of historical buildings and spaces at the site to ensure that they do not deteriorate to the point that the integrity and significance of the World Heritage Site is compromised. There is also no system to monitor the implementation of conservation works to ensure that they comply with specifications and set standards of intervention.

In response to this situation, proposals are put forward for the implementation of a system of independent but linked monitoring and maintenance programs. The aim is to achieve a systematic review of building condition in order to identify emergency and long-term maintenance and conservation requirements.

Recommendations are also made for the supervision and monitoring of conservation works to ensure that they are done to the highest standards.

MM OBJECTIVE 1: Systematic monitoring of the Fortification Wall & Major Structures of Rohtas Fort.

It is recommended that systematic monitoring be carried out by a core Monitoring Team comprising conservation architect and engineer on a weekly and monthly basis so that all parts of the site will be assessed during the course of each month. Monitoring will focus on the inspection of:

- ? Roofs / Terraces
- ? Walls and Foundations
- ? Cracks
- ? Storm Water Drainage
- ? Moisture/Humidity
- ? Floors and Staircases
- ? Drainage systems
- ? Finishes
- ? Archaeological Ruins

SOP will guide all work. Information will be recorded on purpose-designed Performa's, which include recommendations for maintenance and conservation works and confirmation of works done. Special monitoring and reporting will be carried out on an emergency basis, for example after heavy rains and national holidays or major events.

Investment should be made in monitoring equipment, including tell-tales, crack monitoring points, thermographs and humidigraphs and vibration meters, to be used systematically as part of the monitoring process. This collected data will form a baseline against which to monitor and measure change and deterioration in building condition.

MM OBJECTIVE 2: A program of regular site maintenance
--

The objectives of a maintenance program should be to preserve inherent values of an historical property, to safeguard the authenticity and integrity of the structure and site while at the same time preventing deterioration of the historical fabric. The best form of maintenance is preventive, as stated in the *MGWCHS* "prevention is the highest form of conservation. If causes of decay can be removed, or at least reduced, something worthwhile has been achieved."

The proposed maintenance program is linked to the routine monitoring of the site. Problems identified during the monitoring process will be reported to a Maintenance / Conservation Team made up of a conservation architect, conservation engineer and archaeological conservator with respective assistants. All work will be carried out with general approval of the Technical Committee; if specialist input is required, the necessary professionals can be attached to the Committee on a "needs" basis.

The permanent Project Management Team will handle routine maintenance works while contractors will be employed only in special circumstances to carry out works under strict departmental supervision.

MM OBJECTIVE 3: Involving the community in maintenance and security of the site
--

From the large population of 3000 persons living inside the fort there is a number of able-bodied persons that could be trained in the maintenance and security of the site. Incentive and training of the community particularly women will not only create job opportunities but also assist in generating an awareness of the significance of the World Heritage Site. Training of a Women's squad to clean the vegetation, sweep and keep the terraces and gateways clean can be a task that can be easily be undertaken by women. Employment opportunities for the men to act as security guards though direct employment or on contract can be provided. Training the educated youth to act as Heritage Guides can be yet another form of employment which will benefit the conservation of the site. Over one hundred of

the community can be employed in various fields that will provide not only an income generating incentive but also a community that will be conscious of preserving the historicity of the site.

MM OBJECTIVE 4: A system of monitoring conservation work carried out by the department or under their supervision

Among the standard procedures accompanying the implementation of conservation work should be the monitoring and inspection of the work by the Conservation Team of the site. All conservation projects should be supervised and checked continuously by the monitoring and maintenance teams jointly. This includes study of specific conservation situations in order to design the best methodology for works, preparation of surfaces and materials in advance of works, writing of detailed specifications and supervision. It is also essential that skilled conservation practitioners or contractors with knowledge of conservation conduct the work and report fully on completion.

OBJECTIVE 5: Protection of archaeological resources

The archaeological resources of Rohtas are primarily lying under the thick vegetation & growth. Those that are visible are Maan Singh's Haveli, Shahi Mosque and Rani Mahal. These are being damaged by pedestrian traffic and the elements. By and large the information lies sealed below the surface of the site but at risk of loss. A comprehensive approach is needed to safeguard remains and deposits in-situ for presentation to the public. It should deal with the following:

a. Preservation of exposed building remains and foundations

- ? All areas of archaeological remains should be superficially cleared, mapped and their condition assessed; work should be carried out by the Documentation Center with archaeological supervision;
- ? After mapping and recording, fragile remains should be recovered with soil or gravel;
- ? Consolidation may be needed for exposed remains to ensure the preservation of the historical fabric. Any materials added must be compatible and reversible;
- ? Unrestricted walking is causing considerable damage and climbing on ruins and remains; visitor traffic should be routed away from ground level remains and areas with fragile ruins should be closed off to prevent access.




Fig. 6.5: Diagram Showing Monitoring Needs

b. Monitoring of works on site involving excavation

All works which involve excavation within the site should be prohibited unless absolutely necessary. If works must be carried out, there should be an Archaeological Monitoring Program in place to ensure that any archaeological finds and information revealed are retrieved and recorded. This has to be carefully monitored in the construction works being done by the community in Rohtas Town

A consultancy is recommended to design an Archaeological Monitoring Program, which includes a manual, or SOP defining methodology, all performs and registers, and a program for processing material and data recovered during monitoring. Training of Documentation Center staff will be a required component.

MM Objective 6: A clearing Program of Vegetation & Plantation

This is an extensive project by itself. All damaging vegetation & thorny shrubs should be removed. A detail landscape study will identify the plantation regimen. Alongside the botanical & landscape study the hydraulic study will assist in the removal of storm drainage from the site, reopening of the historic drainage channels and development of the site topography to enable removal of storm drainage such that it does not damage the historic fabric. Vegetation or ground cover as recommended through a botanical study should be grown and maintained. Growth of trees that will not damage the structures particularly due to watering should be avoided.

6.4 ENVIRONMENTAL AND PHYSICAL INFRASTRUCTURE STRATEGIES

The existing conditions of the environment and infrastructure of the Rohtas Fort and its immediate environs and its issues have been identified in the earlier chapters. The following section presents a summary of the major recommendations in terms of strategies.

6.4.1 Overall Strategy

The overall aim is an integrated and phased approach to the critical environmental and infrastructure issues facing the site. An attempt has been made to make realistic proposals for change, while acknowledging the complexity of many of the environmental problems, and the political and administrative realities facing the conditions of Rohtas Fort.

6.4.2 Environmental Plan (EP) Objectives: Environment of the World Heritage Site

EP Objective 1: Development Plan of the immediate environment of the Rohtas Fort/zoning and regulatory framework

The District government should immediately initiate a zoning and regulatory framework for any kind of development activity in the immediate environs of the Fort. Special attention must be given to the area along the access road from N-5 to the fort. An alternative route to the through route inside Rohtas Fort to Tilla Jogian must be provided. All development activity should be monitored and restrictions imposed on the development of heavy pollution emitting industries in the environs of the fort. Development of hotels and tourism related leisure facilities should be given incentives and encouraged however regulatory frameworks keeping the sensitivity of development works, height restrictions and form of development in the vicinity of a world heritage site must be imposed by the District government/municipal authorities. A consultancy is recommended to develop the regulatory and zoning framework.

EP Objective 2: A phased approach to the issues of traffic and pedestrianization within the site and its environs
--

A phased approach to the issues of traffic and pedestrianization is recommended which begins with remedial action that can be easily and quickly implemented.

Phase 1:

? For the time being Khawas Khani and Sohail Gate will continue to be utilized as the main entrance to the site; It is proposed that all vehicular

traffic entering the fort should be stopped and a parking lot be created at the entrance outside Khawas Khani Gate along with Visitors facilities.

- ? Curtail the through traffic within the Fort by means of diversion and development of an alternative route. The current route that runs through the Fort and is used by buses and public transport should be redirected by provision of a metalled road outside the fort that will restrict the development of the town within the fort

Phase 2:

- ? It is proposed that the primary visitors entrance to the Fort is changed from Khawas Khani Gate towards Talaqi and Langar Khani Gate such that the tourists enter the Fort directly into the “Andarkot”. For this intent a shuttle service could run between Khawas Khani gate parking lot via a road developed on the existing katcha track leading up to the Sikh Gurduwara, Choa Nankana, extending up to Langar Khani gate.
- ? Tourists should walk through the “Andarkot” and exit from Shah Chand Wali Gate, visit the Museum and the Baoli and exit from Khawas Khani Gate thereby bypassing Rohtas town. (See Map site visitation Route plan.)

EP Objective 3: Plan of Action to control development of Rohtas Town.
--

Rohtas village is expanding at a very alarming speed. With the modern facilities being provided the villagers have started encroaching on government land at an unprecedented speed. The department of archeology has documentation of the recent encroachments. The following actions are recommended.

- a. Stop all vehicular traffic entering into the fort.
- b. Stop all building materials from entry into the fort
- c. Documentation of the occupied Land.
- d. Documentation of all premises whose construction dates to pre-partition and are of historic significance.
- e. To check land record of last fifty years to ascertain owner ship rights
- f. Define a cut off date for the residents occupation date
- g. Stop provision of facilities like sewerage, electric and water supply to any new construction to discourage expansion.

On completion of above following measures will be required to protect the general environment of the Rohtas Village. The measures can be classified as.

- a. **Immediate.**
 - i. Freeze all construction activity with immediate effect.
 - ii. Verify present holdings from revenue records.
 - iii. Prepare lists of illegal occupants.

- iv. Ejection of illegal occupants and restoration of land to the DOAM.
- b. **Short Term.**
- i. Documentation of individuals ready to shift to other more lucrative locations.
 - iii. Payment of compensation to individuals desirous of moving out.
 - iv. Denial of business activities to the occupants in the Fort Area.
 - v. Denial of Public facilities to the illegal occupants e.g. water supply, electricity, sewerage and telephone etc.
- c. **Medium Term.**
- i. Acquiring land by the district Government at a more lucrative location for shifting of the maximum number of Rohtas Village inhabitants.
 - ii. Development of acquired land into a housing scheme with electric, water supply and sewerage facilities.
 - iii. Shifting of Villagers to the developed housing scheme.
 - iv. Payment of compensation for the structures being vacated / dismantled by the people, migrating to the new location.
- d. **Long Term**
- i. Development of the actual village and the area between the village and the Fort
 - ii. Incentive to the occupants to develop the village for tourism purposes in terms of shops, restaurants and hotels and small scale handicrafts outlets primarily for tourism promotion. Construction technology should be sensitive to the historicity of the site.

Any further intervention within the village should follow the recommendations of the study/consultancy for the regulatory and zoning framework.

EP Objective 4: Implementation of Cultural Heritage Impact Assessments.(CHIA)

Cultural Heritage Impact Assessment (CHIA) is a legally endorsed system by which all proposed works, development and construction are assessed for direct and indirect impacts, which might result on cultural resources. Impacts are identified and, if negative, mitigation measures are designed and enforced to minimize them. CHIA is a very useful tool for evaluating the acceptability of various proposed works and development both inside and near the site.

In the environs of the World Heritage Site:

At present, development is taking place within the immediate environs of the site without any vetting or consideration of what affects it may have on the preservation and integrity of the site. Any proposed development outside the premises of Rohtas Fort should require a CHIA. Responsibility for identifying cases needing assessment will lie with the Site Commission. The district government should ensure bringing any proposed development schemes to the notice of the Site Commission. This aspect can be part of the consultancy recommended for the zoning and regulatory framework.

Within the World Heritage Site:

All proposed actions or uses of the site would be likely to have a significant impact on the outstanding universal values of a site. These should be subject to the impact assessment process. The Site Management Team should identify cases such as the unplanned growth of Rohtas Town.

A consultancy study is needed to define how CHIA can be implemented in both these situations. A different methodology will be required for assessment of works outside the site; it will involve liaison with Town and City authorities and government departments and, in some cases, with private developers. CHIA will need to be integrated into local planning processes. CHIA of proposed works within the site has a narrower scope and, being “in house”, is a more straight forward process however it will require the assistance of the local government particularly in the case of Rohtas Town.

The study should set out the basic procedures for carrying out CHIA and define the qualifications of those who can implement them.

EP Objective 5: Partnerships with the Jhelum City Government and the tourism industry to achieve preservation goals.

Effective safeguarding will depend on successfully addressing the issues of the external environment and setting of the site, in addition to addressing the preservation needs within the World Heritage site. Its future is integrally linked to issues of population growth, housing & traffic control in the area. Many of the problems facing the site are the result of a lack of commitment and coordination between various levels of government and different departments. Effective and sustainable preservation and management of the site environs can only be achieved by committed involvement of all levels of government, relevant agencies and the public.

Responsibility for bringing together all these stakeholders will lie with the Rohtas Fort Site Commission. Membership of the body will include representation from

Jhelum City, and both Federal and Provincial governments. Together with the site custodians and Technical Committee, they must monitor plans and developments that may have impact on the Fort. As a body they should aggressively pursue environmental goals identified in the Master Plan and also respond promptly to new developments and conditions.

The proposed upgrading and controlling of the surroundings of Rohtas Fort will create a zone with high land values and development potential. Development of this area for cultural tourism associated with the World Heritage site will inevitably result in opportunities for income generation within the local community, particularly inside the Fort. It will be necessary to lay down clear guidelines regarding what types of tourism and culture related development would be acceptable within the area around the site to ensure its protection and maintenance of a suitable buffer zone and setting.

Planning should begin now, while initiatives to upgrade the site surroundings are at an early stage, regarding how the upgraded buffer zone area will be developed for tourism and preservation. An Integrated Conservation Planning and Land Use Study is proposed that will provide a comprehensive strategic planning study of land use in the Fort and areas adjacent to Fort to create cultural tourism and conservation zones. It will be the responsibility of the Site Commission to liaise with relevant government departments and policy makers to achieve these aims.

6.4.3 Physical Infrastructure (EP) Objectives

EP Objective 6: Surface Water drainage on the site and the damage to historic buildings.

Storm water drainage is causing damage to historic structures within the Fort and more specifically the wall. This is due to uncontrolled flow of water through site and water gushing along the nullahs that run in various areas of the site. There are original water outlets visible within the walls however due to erosion of the soil and fill in some locations these outlets no longer are functional

A study is needed to identify remedial action to stop water damage to these problem areas and to design a more effective system of storm water collection and removal from the site.

In the interim, it is recommended that stopgap measures be put in place to prevent the situation from any further deterioration and to mitigate damage being done to historic fabric.

EP Objective 7: Improvement of toilet facilities.

The existing location of the toilets is appropriate however it is inadequate in terms of numbers. The large expanse of the site demands additional facilities to be located in reasonably dispersed locations. It is recommended that some new facilities be provided at selected locations, in line with the proposals in the Visitor Management Plan.

These new facilities can be mobile serviced toilets. The numbers required can be adapted to visitation rates throughout the year. Mobile toilets will serve visitor needs without impacting on historical building fabric or causing potential damage to the underground archaeology of the site. If they are to be connected to a sewage line the water supply and sanitation systems should be laid carefully and ensure there are no leakages that will damage the structures and the subsurface soil.

EP Objective 8: Management of Garbage and Solid Waste.

There are two sources of solid waste, one from the visiting tourists and the second large amount that is generated by the community. A system of solid waste management is needed which efficiently and regularly removes material from the site and delivers it to storage and transfer facilities outside the site and its buffer zone. The first stage target should be the design and implementation of a system of upgraded bins located at critical points in terms of visitor movements and regular waste removal from the site.

The local community and particularly the school children should be motivated to run campaigns on similar lines as the “No Litter” Initiative at the Shahi Qila Lahore which aims to instill a sense of responsibility towards care of heritage in the public, particularly in the young. It will involve registration of school groups who will then collect litter; motivation will be provided by a raffle draw and distribution of certificates of recognition from UNESCO. Community Outreach initiatives like this will hopefully lessen the burden of waste management and heighten community awareness.

EP Objective 9: Upgrading of the electrical provisions at the site

All electric poles should be removed and electrical facilities upgraded. Well-designed lighting should be installed for security as well as evening use.

EP Objective 10: Improved standards of security at the Site.

In order to improve the overall situation at Rohtas Fort it is recommended that the existing security system be revamped with an increased number of guards on site, provide them with communication and other upgraded equipment. It is recommended that the numbers of accesses from the Gates be closed. The three primary approaches from Khawas Khani Gate, Sohal Gate and Langar Khani Gate should be the only entrances / exists to the

Fort. As a first stage priority, a Core Capacity Training module should be written to educate security staff regarding which areas of the site are particularly fragile and must be kept strictly off limits to visitors, what forms of visitor behavior can and cannot be tolerated and the general need to safeguard the historical elements of the site. Involving young Volunteers from the community schools can also assist safeguarding of the site. These students can be briefed, given caps and badges; they can provide information and guidance to visitors while monitoring unacceptable behavior. They will have a better rapport with young visitors that will allow them to convey information about heritage conservation in a way that regular guards cannot.

6.5 VISITATION STRATEGY

The overall aim of the visitation strategy is to enhance the visitors understanding and appreciation of the site & its heritage values while at the same time safeguard it from in-appropriate exploitation

6.5.1 Overall strategy:

The overall strategy of the visitation policy includes.

- 1. Making Rohtas Fort easily accessible and enjoyed by a broad spectrum of people.**
- 2. Ensure events & activities presented are of a high quality and use the funding raised through these events to improve the site condition.**
- 3. To involve the existing community and the general public into “owning” the site.**
- 4. Prevent or minimize negative impacts of visitors on the site.**
- 5. Maximize income generation by providing increased facilities in terms of museums, interpretative galleries and events for improved visitor experiences.**

Rohtas Fort can be divided into three distinct zones. The fragility and robustness of the structures and the area define the zones and use of the fort.

- High Cultural Resource area:

This area include the “Andarakot” including Maan Singh’s Haveli, Rani’s Mahal and their archaeological sites, Shahi Mosque, the gates and the fortification wall. These areas should be restricted to visitors for site seeing, display and educational facilities; no food or service facilities should be allowed within these spaces. Considering the large area it encompasses drinking fountains and toilets may be strategically located.

- Middle Cultural resource area

The area on the east of the dividing wall which also includes the open areas between the east wall and the town, the area around the Baoli and the current parking lot and offices of the DOAM/HWF. This area can be used for events such as light and sound shows, and visitors can use this area for picnics. Visitor’s facilities can also be provided in this area

- The area covered by Rohtas town

This area can be developed for tourist facilities such as restaurants, hotels, pensions, crafts shops and tourist related commercial activities

6.5.2 Visitation policy

VP Objective 1: Enhance visitor experience through designated routes and improved access

The Rohtas fort access road from GT is currently adequate however the developments along the sides of the road need to be restricted and a wider right of way should be immediately be acquired by the Highway Department.

The access from Khawas Khani Gate provides a very poor image of the Rohtas Fort as it enters directly into the settlement of Rohtas town. Since removal of the entire community is not possible in the immediate short term due to legal issues, it is proposed that an alternative tourist entrance is provided. An unpaved track that leads from just outside Khawas Khani Gate all the way up to the Gurdawara Choa Nankana can be used as the primary tourist access and entrance. This access provides a spectacular view of the fort wall as the route circumvents around the north wall of the fort and also of the Kahan River. The road needs to be constructed between Choa Nankana and the Langar Khawni Gate. The spectacular ramp from the Langar Khani Gate provides the most majestic of approaches to the “Andarkot”. It is recommended that this access be used as a primary entrance for the visitor to the World Heritage Site. An interpretation gallery at the entrance in the Kitchen chambers of the Langar Khawni gate can act as an excellent beginning for an informed group of visitors to the fort. Shishi Gate and its magnificent chambers can act as an excellent start for the visitors to understand the craftsmanship and decorative styles of the builders of the fort.

To limit the vehicular movement along this path which circumvents the north wall of the Fort, the tourist and parking facilities should be developed outside Khawas Khani Gate and shuttle services on animal drawn or electricity run buggies should be provided up to the Langar Khani Gate way.

This approach will also act as a religion tourism route for access to Sikh Yatrees visiting the Gurdawara Choa Nankana.

The Rohtas town settlement should be cordoned off and the rest of the areas have routes defined for visitation. The routes should lead from Shishi gate to Shahi gate and the Baoli, the Shahi Mosque, Kabuli Gate onto Shah Chand Wali Gate and out from the citadel to Sohail Gate, the Baoli, Tulla Mori Gate up to Gatayli Gate. Soft and hard landscapes developed to direct tourists to

leading to these areas should be clearly defined. Appropriate signage and information plaques should be placed in all the locations such that the tourist is informed of the historicity of the location and structures. The routes and pathways should also indicate the direction that the tourist can take.

VP Objective 2: Improvement of the Rohtas Town and incentives for the community to develop tourist facilities

It is recommended that an immediate stop to provide infrastructure connections to illegal occupants of the community. The documentation of the structures constructed since 1967 as documented by DOAM should be verified by the project management team and illegal construction is removed. Any additional construction within the existing built structures should require planning permission by the project management team and the technical committee should approve the plans. Identification of all structures that are of historical significance or date back over one hundred years should be clearly marked and designated as protected. A walk through the town can also act as tourist attraction. The Hindu Temple, Mata Kaur's Janam Asthan and the well/pond should also be restored and protection ensured. Incentives to the community to convert their housing into tourist related facilities should be provided.

VP Objective 3 Community Involvement

The existing community particularly the school teachers and children should be mobilized to involve the community in maintaining the Fort. The local schools can act as hosts to the visitor particularly the school children visiting from other area to generate a sense of ownership and pride in the monument. The local schools could also participate to prepare events involving themselves with other school children. Training programs for development of crafts for the community may provide employment benefits to by creating souvenirs for sale to visitors

VP objective 4: Improvement and location of visitors' services and amenities

Information Booths and Toilets facilities can be located at the following points:

- a) **In the proposed Parking Area outside Khawas Khani Gate.**
- b) **Near the Sohail gate Museum and existing office of the HWF / DOAM.**
- c) **Information & toilet facilities can also be provided at the proposed entrance of Langar Khani Gate**
- d) **Toilet facilities may also be required near Gatayli gate**

The large area of the site demands drinking water fountains located in strategic locations. The signage and improved information for the tourists will result in a better-informed visitor.

VP Objective 5 Adaptive Reuse of Historical Buildings for visitor use.

The objective for reuse of historical buildings should ensure long term care and preservation and minimize any negative effects on the historical fabric of the structures. Adaptive reuse can enrich the ability of the historic structure to provide a meaningful and interesting story to the visitor. Adaptive modifications of historic structures for use as visitor's facilities and display areas can rejuvenate the structure for visitor appeal. The reuse activity should not in any way destroy the original historic elements and if the condition of the structure is poor or its significance very low modifications may be made however on a following a stringent building modification brief prepared by the conservation team and approved by the technical committee.

a. Interpretative Gallery:

This should be developed possibly within the chambers of the Langar Khani Gate and possibly the Phansi Ghat. The gallery should provide factual information utilizing multi media system for a better-informed visitor to the Rohtas Fort beginning from the entry point. A study is recommended to identify themes and design standards.

b. Museum:

HWF has developed a Tourism Information Visitors Center and Museum at Sohail Gate. The opening up of the rooms above Sohail Gate for the Museum is an excellent proposal for adaptive reuse. However it requires appropriate artifacts for display.

VP Objective 6 Events Management

The fortification wall and the gates provide the most interesting backdrops to hold events such as light and sound shows keeping in view "Historical Site Uses Guidelines" regarding lighting, equipment, contact with historic fabric, vibration and pedestrian impacts. The fragile area within the "Andarkot" should not be used for any events. However the land should be cleared of all uncontrolled vegetation, new plantation put in place and appropriate signage and visitors routes defined. The area in the southeast can be utilized for events between Pepal Wali Gate & Sar Gate where there is an existing cricket / hockey ground.

It is important that visitors are provided with an opportunity to attend events arranged at Rohtas as an incentive for visitors. However care has to be taken that these events do not pose a threat to the historic structure. A guideline / manual should be prepared and issued to prospective users of the site / or event managers.

MAP SITE VISITATION

**SECTION – 7
ACTION PLAN.**

7.0 ACTION PLAN.

7.1 Introduction

This section presents a series of actions to address the issues discussed in Section 5 of the report on the basis of the strategies and the reformulated objectives proposed in Section 6. The action plan is designed to achieve a short and long term vision to conserve the world heritage site in a manner that will meet international standards.

7.1.1 Short Term Vision

In the short term or the first three year term:

- ? To identify structures in need of emergency action and to design and implement first aid measures;
- ? To take all steps necessary to arrest further degradation of the monument;
- ? To put in place standard operating procedures for basic tasks carried out as part of conservation and management of Rohtas Fort;
- ? To involve a wide range of stakeholders in decision-making and frame that decision-making in a context of national and international standards of best practice;
- ? To address those environmental issues which can be addressed using existing mechanisms and start to formulate new approaches for solving problems which require new partnerships and initiatives;
- ? To put in place monitoring and maintenance systems as the basis of sound conservation management;
- ? To set a design standard for information display and signage, to put basic, first-step displays in place and provide maps, brochures and other sources of information for visitors;
- ? To create a mechanism for community and youth to participate in the conservation program;
- ? To develop a mechanism for ensuring well-looked after and clean premises and grounds.

7.1.2 Longer Term Vision

In the longer term:

- ? To achieve the highest standard of conservation of all remaining historical elements of the site in order to preserve the cultural significance and authenticity of the site;
- ? To develop a holistic, efficient and practicable management strategy for the site;
- ? To upgrade the environment in and around the World Heritage site;
- ? To enhance the visitor enjoyment and understanding of the citadel and further research and understanding of the history and significance of the site within its contemporary context.

7.2 Correlation Between Issue And Proposed Strategy

A Correlation between issue and proposed strategy has been prepared in the Table below. This correlation is used to prepared the action plan which follows.

The chart below indicates the issues discussed in the section 5 and the objectives derived in Section 6 to address the issues. The Action Plan Table follows this summary chart.

TABLE 7.2 CORRELATION BETWEEN ISSUES & PROPOSED STRATEGIES.

Subject		Issues	Objectives
Conservation Issues			
	1	Lack of set priorities for addressing conservation issues.	All works to be carried out as per Conservation Priority listing
	2	Need for an updated, professional overall approach to planning and implementing conservation in keeping with international standards and guidelines.	Step by step Procedure for implementation of Conservation Works
	3	Detailed and standardized documentation system.	Full and accessible documentation of all aspects of the site/establishment of a documentation center.
	4	The need for archaeological surveys and digs.	Trained archaeologists to conduct digs
	5	The shortage of trained skilled artisans in traditional building crafts.	Training programs for craftsman
	6	Employment of unskilled contractors.	Support of In-house Conservation
	7	Renewal of heritage sites and use of new materials	Reinstallation of only original building materials and focus on stabilizing existing structures
Site Management	1	The need for a structured, multi-stakeholder management system to guide conservation and management	Proposed Management Structure Site Commission, Executive Board Technical Committee, Project Management Team
	2	Diversified Funding, The need for a broader based and more efficient funding approach	Diversified Schemes from public and private sectors, non-lapsable government funding
	3	The lack of trained manpower in conservation and related subjects	Training programs at the Pakistan Conservation Institute/UNESCO and International Agencies assistance in creating a support network for training
	4	The need for an informed management team to implement the master Plan	Workshops and power point presentations to all personal involved at the heritage site
	5	The need for core competency training at all levels of staff & a clear definition of job scope in the form of SOPs	Competency training in heritage management for all levels of staff engaged at the site
Monitoring and Maintenance	1	The lack of regular and systematic monitoring of the site .	Systematic monitoring of the fortification wall and the structures through dedicated staff
	2	The lack of a program of maintenance	A program of regular maintenance systems and staffing including involving the local community
	3	Inadequate supervision of conservation works	Proposal for monitoring conservation works
	4	The maintenance of ruins and ground level archaeological remains	Proposal for protection of archaeological remains
	5	Clearing of the wild growth and a need for a review of the planting regimen in view of damage being caused to remains / structures / foundations	Botanical study

Environmental and Physical Infrastructure	1	Guide physical development along the access from N-5 Road to Rohtas Fort & to create development plans of the immediate environment	Development plan for the cultural zone A zoning and regulatory framework developed by the district government
	2	Lack of controls on development and traffic within the site	A phased approach to issues of vehicular traffic and pedestrianization
	3	Removal of encroachers and upgrade the town environment and ensure that controls are put in place to maintain standards within the site.	Action Plan to control development Cultural Heritage Impact Assessment
	5	Setting up formal links at district government level to ensure that conservation, planning and development is carried out within an Integrated Planning Context.	An integrated conservation planning and land use study
	6	The need to identify where uncontrolled water is damaging the monuments and find ways to control and reroute.	Hydrology and geological study / Drainage plan recommendations
	7	The provision of better toilet facilities, which do not have adverse impact on the site.	Proposed Tourist facilities
	8	Control of garbage deposition and a more efficient removal system	Motivational and educational programs for the community and improved garbage collection and disposal systems from town and fort.
	9	Removal of electrical fixtures, brackets and wires from monuments;	Electrical upgrading of the entire site
	10	The need for improvement in lighting for evening use.	Proposal for use of fort in the evening
	11	Improved system of security	Limited accesses by closing of gates and recommendations for improved security systems
Site Visitation			
	1	Uncontrolled visitor routes and vehicular traffic within the fort.	Enhance Visitor experience through designated routes and improved access
	2	Lack of understanding, ownership and committment within the community	Community involvement in income generating activities
	3	The need to provide improved visitor services and amenities to minimize impacts on the historic site as well as be of convenience to those covering the large area.	Improvement and addition of toilets and visitors facilities
	4	The need for standards and methodology to guide adaptation of historical buildings for modern tourism uses.	Adaptive reuse of historic buildings for visitor use
	5	Inadequate information about and interpretation of the Fort to visitors	Improved signage and Interpretive Gallery
	6	Development of Museums and the provision of standard quality of displays and presentation.	Museum development and collection of artifacts for display
	7	The need for guidelines on the use of the area for special events	Preparation of a set of guidelines/manual for event managers

Table 7.2: Correlation Between Issues and Proposed Strategies.

7.3 ACTION PLAN – PRIORITY WORKS.

The following tasks are recommended on an immediate basis prior to any conservation works:

- 1) Detailed documentation of the Fort beginning with the areas that are most vulnerable and damaged
- 2) Protective measures to be in place inside and outside the walls to allow proper storm drainage and protection of walls from scouring and sliding.
- 3) Earthworks to direct the Storm Drainage along original routes as per topography including possible opening of the drainage outlets in the walls
- 4) Stop all reconstruction and private development works within the Rohtas Town
- 5) All vegetation and shrubbery be removed. A plantation regimen be put in place
- 6) The PC-1 document prepared and approved by the federal government amounting to Rs.163 Million be revised through a consultant in the light of the master plan recommendations
- 7) It is also recommended that a Cultural Zone be declared in the area along the Link Road from N-5 to Tilla Joggian. All development activity should be monitored and developers advised to follow guidelines prepared through a Study of Land Use planning in a Cultural Zone and Cultural Heritage Impact Assessment study.
- 8) Access to the fort should be limited to three gates only i.e Khawas Khani Gate, Sohail Gate and Langar Khawni Gate. The access should be closed in all other gates to prevent damage to the gateways due to movement of animals and illegal entry into the site.

7.4. THE ACTION PLAN TABLE.

The priority levels, target date for completion and agents responsible for each objective have been identified in the table below. An assessment of what types of resources will be needed to achieve implementation is also included.

Key for the Action Plan for preservation and management of Rohtas Fort

PRIORITY

<i>High</i>	A key priority which underpins the overall Plan; in need of immediate action
<i>Medium</i>	Critical recommendations which should be initiated / implemented to prevent further erosion of the site's value
<i>Lower</i>	Implementation of proposals that will substantially reinforce safeguarding initiatives
<i>Desirable</i>	A long term plan for the safeguarding of the site

PERIOD:

Ongoing	started/starting and will continue
Immediate	to start and be completed as soon as possible
Short term	within 1 year
Medium term	within 3 years
Long term	within 5 years

KEY RESPONSIBILITIES

UNESCO

GOV	Government Departments/Agencies
SC	Site Commission
TC	Technical Committee
PM	Project Management team
MonT	Monitoring Team
MnT	Maintenance Team
CT	Conservation Team
C	Consultant

RESOURCES NEEDED

\$	Special / Additional Funds
T	Time Input
S	Additional Devoted Staff

7.5 CONSERVATION PRIORITY WORKS

The following table sets out priorities for implementation various types on conservation works over the five year period of the Master Plan.

The work is divided into three levels of priority.

- Priority 1 actions including all emergency and stabilization works;
- Priority 2 including preventative conservation action;
- Priority 3 including ongoing conservation needs.

All decisions regarding preservation and conservation at the World Heritage site should be made on the basis of the Priority List. This will ensure that when funding is available it will be spent effectively and will contribute to the overall and long term safeguarding of the site.

CONSERVATION PRIORITY LIST

SR.NO.	NAME OF STRUCTURE	Priority 1		Priority 2		Priority 3		CONSULTANT STUDIES			
		EMERGENCY	STABILIZATION	PREVENTIVE CONSERVATION	CONSERVATION						
		COST	COST	COST	COST	COST	COST				
1	SHAH CHAND WALI GATE	x	20,000.00		x	45,000.00		x	10,000.00		
2	WALL BETWEEN SHAHI & KABULI GATE	x	30,000.00		x	80,000.00					
3	KABULI GATE	x	40,000.00	x	x	50,000.00					
4	SHAHI GATE	x	15,000.00		x	30,000.00					
5	SHAHI MOSQUE	x	10,000.00		x	20,000.00	x		15,000.00		
6	BAOLI AT SHAHI GATE	x	5,000.00	x			x		20,000.00		
7	WALL BETWEEN SHAHI GATE AND SHISHI GATE	x	30,000.00	x		50,000.00					
8	LANGAR KHAWNI GATE	x	20,000.00		x	30,000.00	x		40,000.00		
9	WALL BETWEEN SHAHI AND SHISHI GATE	x	10,000.00	x		10,000.00			30,000.00		
10	SHISHI GATE/RAMP FROM LANGAR KHANI	x	10,000.00		x	20,000.00	x		20,000.00		
11	SHISHI GATE & CHAMBERS	x	10,000.00		x	20,000.00	x		20,000.00		
12	WALL BETWEEN SHAHI GATE & PHANSI GHAT	x	30,000.00			50,000.00			20,000.00		
13	DIVIDING WALL BETWEEN ANDARKOT & ROHTAS TOWN	x	30,000.00	x		60,000.00			40,000.00	x	20,000.00
14	TALAQI GATE	x	10,000.00		x	20,000.00	x				
15	KASHMIRI GATE		10,000.00			20,000.00					
16	WALL BETWEEN KASHMIRI GATE & TALAQI GATE	x	20,000.00	x		40,000.00					
17	KHAWAS KHANI GATE					20,000.00					
18	WALL BETWEEN KHAWAS KHANI GATE & KASHMIRI GATE			x		15,000.00	x		30,000.00		
19	WALL BETWEEN KASHMIRI & KHAWAS KHANI.	x	20,000.00	x		10,000.00					

SR.NO.	NAME OF STRUCTURE	Priority 1	Priority 2	Priority 3	CONSERVATION	CONSULTANT STUDIES
		EMERGENCY	STABILIZATION	PREVENTIVE CONSERVATION		
		COST	COST	COST	COST	COST
23	TULLA MORI GATE				20,000.00	
24	WALL BETWEEN TULLAMORI & PEPAL WALI GATE	x 15,000.00	x 20,000.00			5,000.00
25	PEPAL WALI GATE				x 20,000.00	
26	WALL BETWEEN SAR AND SOHAIL GATE.	x 20,000.00	x 20,000.00			
27	SAR GATE.				x 20,000.00	
28	WALL BETWEEN SOHAIL GATE & PHANSI GHAT.	x 40,000.00	x 20,000.00		20,000.00	
29	SOHAIL GATE	x 10,000.00			x 20,000.00	
30	PHANSI GHAT & BASTION	x 40,000.00		-	x	
31	MAIN BAOLI TULLA MORI GATE		x 10,000.00	x 10,000.00	x 15,000.00	
32	LAND SCAPE OF ANDARKOT				x 40,000.00	x 20,000.00
33	HYDRALIC STUDY & IMPLEMENTATION.	x 10,000.00	x 10,000.00	15,000.00	100,000.00	x 20,000.00
34	HAVELI MAAN SINGH	x 10,000.00	x 10,000.00	x 20,000.00	x 30,000.00	5,000.00
35	RANIS HAVELI	x 10,000.00	x 15,000.00	x 20,000.00	x 30,000.00	10,000.00
36	HINDU TEMPLE	5,000.00				
	TOTAL	490,000.00	385,000.00	490,000.00	520,000.00	95,000.00

Table 7.9 Conservation Priority List.

SECTION – 8

IMPLEMENTATION MECHANISMS

8.0 IMPLEMENTATION FRAMEWORK

8.1 Goals

This section of the Master Plan pulls together all the recommendations for action from the various plans and discusses ways in which they can be effectively implemented. During the implementation process, a plan often requires reallocation of existing resources of time, money and human resources. One of the first activities, therefore, is to develop a system that can actually carry out the intended work. It is very important to have a clear understanding of how the work will be done and who will do what before any work is attempted.

The implementation goals to follow and monitor the progress on all the objectives of the master plan for Rohtas Fort are summarized below.

- ? Achieve highest standard conservation and presentation to preserve the significance of the site.
- ? Work towards holistic and effective management.
- ? Seek adequate funding for long-term financial stability.
- ? Ensure systematic and proactive monitoring and maintenance of the site;
- ? Improve the environmental & physical infrastructure within the site & its environs.
- ? Enhance the quality of visitor experience through sustainable visitation;
- ? Continue building strong relations with the local community.

Considering that HWF, an NGO has played a lead role setting up a Steering Committee and a Management Committee and DOAM already has a project Management Team on board with a budget allocation of Rs. 163.0 million, over a period of five years it appears that conservation of Rohtas Fort has a good start.

The master plan document has been prepared for HWF, an NGO actively involved in the conservation of the Rohtas Fort. However the document has been prepared keeping in view the fact that the custodian of the site is DOAM under the Federal Government. The staff of DOAM has actively supported us in the preparation of this document. Considering the task of preparation master plan component of the PC-I, it is this document that should now be accepted by custodians and the approved budget allocation of the PC-I prepared by DOAM used under a separate head.

The fact that a skeleton project management team is already in place, it is important it strengthened and supported by the government and all stakeholders.

8.1.2 Term of the Master Plan

ICOMOS recommends that planning for management of World Heritage Sites be based on a minimum period of 5 years, at the end of which a review is required. This Master

Plan is designed to achieve its basic vision over the same period of 5 years. The first year period, or Phase I will be devoted to emergency and stabilization works, ensuring that all forms of deterioration are arrested. Phase II will focus on implementation of programs with less urgency but still fundamental for effective management and conservation within the next three years. Phase III is envisioned to be undertaken within the five years term of the master plan.

The schematic timetables of various components of the Action Plan are provided in the Action Plan Table in Section 7.

Conservation and maintenance of Rohtas Fort will be a continuous and ongoing process, dependent on funding, and cannot adhere strictly to an imposed schedule. The Master Plan has set out priorities for conservation work and has highlighted areas in need of emergency conservation action. The funding Rs. 163.0 million by the Federal Government has to be enhanced as per recommendations of the Master Plan & an annual budget released accordingly as per the Action Plan.

8.1.3 Responsible Agents for implementation

The key agencies and partners that are expected to be involved in the delivery of the Master Plan are as follows:

- 1) Federal Department of Archaeology and Museums, Ministry of Culture Government of Pakistan
- 2) Concerned Provincial and Local Government Departments under whom all strategic and physical planning coordination will be required within the site and its environs
- 3) The community and voluntary organizations including the HWF
- 4) UNESCO and the World Heritage Center in an advisory capacity to provide links with international expertise and potential funding sources

It will be the overall responsibility of the Site Commission, with membership representing all government, institutional and community stakeholders, to ensure that actions recommended in the Plan are carried out following the priorities and guidelines in the Plan. The Site Commission will be advised by the Technical Committee, who will also advise and consult with the Project Management Team. As a World Heritage Site, UNESCO and the World Heritage Centre play an important advisory and training role and provide links with international expertise and potential funding sources.

Efforts must be made to ensure endorsement and adoption of the Master Plan at the highest levels required to ensure its successful implementation. The most important goal is to provide legal cover to the document so that it is binding on the custodians, those entrusted with the administration and management, the Site Commission and the Management Team. This is essential in order that each constituent is mindful of the responsibility of safeguarding the heritage resources and to ensure their integrity and authenticity for the future generations.

In view of the shared responsibility, it is important that all the parties formally agree to the stipulations in the Master Plan Document i.e. Federal Government as owners of the

Site, as custodians of the Site and UNESCO as international agency charged with safeguarding of World Heritage Sites.




Fig. 8.1: Partners for Implementation of Master Plan.

8.2 REVIEWING THE MASTER PLAN

Conservation and management of a World Heritage Site is a dynamic process and does not stop with the production of a Master Plan document. Decisions beyond the control or scope of the program can change the conditions that the plan is meant to influence. The action plan may not be able to meet its goals if they are planned to meet certain problems and issues and those specific problems and issues change. Therefore the plan's objectives should be reviewed and decisions made as to the best strategies for the coming period. In this way the action plan stays flexible and relevant and, hence, is a more effective management tool. The *MGWCHS* states

“reviews at regular intervals can, if the planning process is scientific and logical, correct mistakes and refine concepts.”

It is recommended that a system of review of the issues and strategies be implemented and the Plan revised as and if necessary. When changes are needed the relevant section of the Plan should be updated and reissued for inclusion in the document. All changes and additions should be noted on the amendment pages at the end of each section of the Master Plan document.

The plan should be reviewed as per the following procedure:

1) Ongoing Evaluation

This involves continually looking at what and how is being done on an informal basis, almost every day during implementation and planning. The Project Management Team and other custodial staff as part of their regular routine should undertake this form of review or evaluation. It should be formally endorsed in a monthly progress meeting.

2) Annual performance Review

This is a more formal level of evaluation. It involves reviewing whether master plan objectives have been met and determining the most effective strategies for the following year. Every year all new information should be collected from the amendment sheets and an annual progress review carried out to measure progress against the short-term Action Plan objectives. Prioritization of conservation needs should be reviewed as part of this annual performance review to ensure that funding is spent effectively. The custodians of the site along with the Technical Committee in consultation with the Project Management Team should carry out this review.

3) Three Year Audit

The three year UNESCO Heritage Audit will evaluate the effectiveness of the Master Plan proposals in safeguarding the values and authenticity of the site.

4) Long Term Program Evaluation

The long-term program evaluation is a less frequent and more thorough evaluation. It should be undertaken at the end of the five year term of the Plan and involves a review of the strategic parts of the management plan including:

- ? The vision statement
- ? The statement of goals
- ? Identification of Objectives
- ? Action Plan

This level of evaluation can determine whether the plan continues to meet the needs of the site and the community or whether a major program overhaul or rethinking is required. Long term evaluation should be an activity involving as wide a selection of stakeholders as possible, including the Site Commission, Technical Committee, Project Management team and expert advisors.

5) World Heritage Committee Periodic Reporting

The World Heritage Committee requires periodic reporting on the state of conservation of the World Heritage properties located on its territories.

“To ensure the efficient implementation of the World Heritage Convention it is essential that all the actors involved have access to up-to-date knowledge on the application of the Convention and on the state of conservation of World Heritage properties” (Periodic Reporting). This exercise is carried out every six years. The last reporting of the Asia Pacific Region was in 2003.

The purpose of periodic reporting is to:

- ? Provide an assessment of the application of the World Heritage Convention;
- ? Provide an assessment as to whether the World Heritage values of the property are being maintained over time;
- ? Provide up-dated information about the World Heritage property to record the changing circumstances and state of conservation of the property;

- ? Provide a mechanism for regional cooperation and exchange of information and experiences between States Parties.

Section II: State of conservation of specific World Heritage properties requires a description of the management in place at the site, an assessment of the factors affecting the property and an analysis of the state of monitoring of the site. This analysis details the conditions of the property on the basis of key indicators for measuring the state of conservation

The World Heritage Guidelines on Periodic Reporting state that “up-to-date information should be provided in respect of each of the key indicators. Care should be taken to ensure that this information is as accurate and reliable as possible, for example by carrying out observations in the same way, using similar equipment and methods at the same time of the year and day.”

On the basis of this assessment, the guidelines require a description of proposed future actions. The proposed review program will generate this “up-to-date-information” for integration into the Periodic Reporting process.




Fig. 8.2 Proposed Review Program

8.3 PERFORMANCE INDICATORS FOR REVIEWING IMPLEMENTATION OF THE MASTER PLAN.

The most effective tool for reviewing the progress of implementation is a set of performance indicators or indicators of change. They allow management and decision makers to monitor progress and plan for mid course corrections to programming. Indicators must be reliable signals that tell, directly or indirectly, about the real facts and answer the question “How do we know whether we are achieving / have achieved our goal?”

Indicators are three types;

- ? Direct statistical indicators that measure quantifiable change in the short to medium term;
- ? Proxy indicators that are normally quantitative but do not directly relate to the expected result; they are used when getting the full data is too time-consuming or not timely. There must be a prima facie connection between the proxy and the expected result;
- ? Narrative indicators which focus on the “process of change” where the expected result may be qualitative and a non-statistical approach may be the only way possible to develop an indication of “progress”. They focus on what happened as a result of the intervention/participation.

Table 8.1. presents a set of basic, short-term performance indicators to start the review process and to inspire further thought on how to measure progress in the longer term.

No.	Objective	Performance Indicators.
CS 1	Prioritization of conservation Works.	How many priority 1 tasks have been carried out? Do they account for at least 50% of works?
CS 2	Basic conservation procedures for implementation of conservation works	Are full records of decision and implementation processes available for all works along with complete sets of drawings?
COS 3	Standardized and ongoing Documentation	Is the documentation centers equipment fully maintained What % of all walls buildings, structures, baolies and botanical works been documented.
CS 4	Archeological Surveys & Drawings.	How many archeological sites have been identified & digs have been

		documented.
CS 5	Training of Skilled Artisans	How many programs & workshops have been conducted? What is increase in the number of trained artisans?
CS 6	Development and use of in house conservation capabilities	Is more than 70% of conservation work being carried out by in-house rather than contracted expertise?
SMS 1	Management Structure	Is the management structure formed and functioning? How many times have all parties met?
SMS 2	Funding Scheme	Has the Rohtas Fort Heritage Site Endowment Fund been set up? How many of the recommended budget- lines are in place? Have any additional donors been bought on board.
SMS 3	Conservation Training.	Have staff training programs been initiated? How many people have attended courses and received certification? Are a other educational institutions involved? How many managers/ researchers have attended regional and / or international professional meetings? Is there an international collaborative project at the site?
SMS 4	Informed Management Team	How many Master Plan seminars / presentations have been arranged?
SMS 5	Core Competency training and defined job skills Defined Job Scopes	What % of guards, artisans, gardeners, maintenance workers and curatorial staff has received Core Competency Training? What % of all tasks have been recorded as SOP?
MM 1	Monitoring.	Do records show that every section of the wall, gates and structures have been monitored at least once a month? Do checklists reflect improvement in overall condition?
MM 2	Maintenance System.	How many maintenance recommendations have been made& certified?

MM 3	Monitoring & maintenance of Conservation Works.	Has all the conservation works been monitored & documented?
MM 4	Monitoring & maintenance of archaeological remains	Have the archaeological remains been mapped? How many test excavations have been undertaken? Are the fragile areas protected
MM 5	Cleaning of the site and its monuments	Is regular cleaning implemented? What % of the site has received initial cleaning? How much of replanting has been undertaken as part of the recommendations of the Botanical Study.
EP 1	Protective zoning & development plan around the World Heritage site.	Are the recommended zones finalized? Is the district government coordinating and taking proactive actions on the zoning plan.
EP 2	Inadequate Controls on development within Rohtas Town.	Has an alternative site outside Rohtas fort been identified for provision of housing to the occupants of Rohtas Town. What is the % of Rohtas town occupants involved in providing facilitation to the visitors? Has the vehicular route to Tilla Joggian been developed
EP 3	Controls over development in the environs of the fort	Is the CHIA study complete? Are the city and town authorities cooperating for implementation of the CHIA? Are assessments being carried out for on-site works?
EPI 4	Formal links between site and city / town.	Have lines of communication been set up between all levels of site administration and the relevant government departments? Has the Integrated Conservation & Land Use Planning Study been implemented?
EP 5	Improvement of onsite Drainage	Are the recommendations of the hydrology study in progress or completed. What is the % of works completed .
EP 6	Increase of toilet Facilities.	Are additional toilet facilities in place
EP 7	Improved garbage &	Are upgraded bins in place and is there a

	disposal.	visible improvement? How many motivational and educational program have been implemented within the community.
EPI 9	Upgrading of electrical facilities.	Have all units attached to historical fabric been removed.
EPI 10	Illumination for evening Opening	Has an illumination plan been agreed? How many evenings per week is the site open?
EPI 11	Improved Security	Have guard numbers increased? Are all entrances and exits to the fort being guarded. Are all entrances been blocked for vehicular access
VP 1	Enhanced Visitor experience	Has the visitor route been revised and the new route being used to provide the appropriate entrance and views of the wall
VP 2	Improvement of Rohtas town and incentives to community to develop tourist facilities	What is the numbers of residents providing visitor facilities?
VP 3	Community involvement	How many events have been arranged with the Rohtas town school teacher and children.
VP 4	Improvement and increase of locations visitors services and amenities	Has there been an increase in the locations of toilets and visitors amenities. Are the eating /picnic spots limited to specific areas of the site
VIP 5	Interpretative gallery for the visitors	Is the site interpretation study complete? Are the themes and design standards in place

VP 6	Development of museum	Have artifacts been acquired and displayed appropriately? Are display panels designed appropriately
VP 7	Guidelines and manual for event managers	Have any events taken place within the Andarkot? Are all events open to public? Are the guidelines in place and event managers following them ?

Table 8.1 Proposed preliminary performance indicators.

SECTION – 9
RECOMMENDATIONS FOR FURTHER
SPECIALIST STUDIES.

9.0 RECOMMENDATIONS FOR FURTHER SPECIALIST STUDIES

A number of specialist studies have to be immediately initiated to identify the causes, consequences and the quality of intervention that is needed for the conservation of the World Heritage site;

1. Detailed Building Condition Surveys: detailed assessments of building condition will be required before any decisions are made regarding conservation interventions
2. Botanical study and Landscape
3. Hydrology study including identification of the storm water drains in the fortification wall and study of the damage to the walls and structure due to storm drainage and monsoons due the modifications in the original topography
4. Study of Land Use Planning in a Cultural Zone
5. Feasibility study for the relocation of the community from Rohtas Town
6. Cultural Heritage Impact Assessment study to define how CHIA can be implemented for assessment of works outside the site, involving liaison with City authorities and departments and integration into local planning processes; and for proposed works within the site.
7. Detailed Structural Studies: Stability studies for walls bastions and structures under stress, along with proposals for structural rehabilitation
8. Site Interpretation Study: to develop an integrated interpretation policy for presenting of Rohtas Fort to visitors. The study should produce an overall policy, themes to be presented and plans for implementation;
9. Archaeological Investigations: to retrieve information concerning original use and structures in the current open spaces.

REFERENCES

REFERENCES:-

- Department of Archaeology 2005 Master Plan & PC-I of Rohtas Fort.
- Feilden Bernard and Jukka Jokilehto, 1993: Management Guidelines for World Cultural Heritage Sites. Rome: ICCROM.
- Khan, Muhammad Ishtiaq, 2005 World Heritage Sites in Pakistan UNESCO.
- Nadiem Ihsan H., Rohtas, Formidable Fort of Sher Shah Suri Sang-e-Meel.
- UNESCO, 2005 Shahi Qila Master Plan, Islamabad UNESCO.
- UNESCO, 2005 Conservation & Management Plan of Shalimar Garden, UNESCO.
- UNESCO, 2004 Cultural Tourism in Lahore & Peshawar Islamabad UNESCO.
- World Heritage List, www.Unesco.org
- 1904, Gazetteer of the Jhelum District Sang-e-Meel.

BIBLIOGRAPHY OF ROHTAS FORT Available in the Shahi Qila Library

BOOKS AND JOURNALS: HISTORY AND CONSERVATION.

1. Abdul Rahid, Mian: Sher Shah Suri; As-Sultan –ul- Aadil (Urdu). – Lahore: Anar Kali Kitab Ghar, 1958, p. 153-54.
2. Abdul Rehman, Dr: Military Architecture in South Asia: A regional perspective, Lahore, UET., Department of Architecture, See in Study in Connection with Nomination File of Rohtas Fort for World Heritage List.
3. Abu-l- Fazal: Ain-i- Akbari translated by Blochmann. – Calcutta: The Baptist Mission, 1873, p. 454, 456, 486.
4. Abu-l- Fazal: Ain-i- Akbari (Urdu) Vol.II, translated by Blochmann.- Lahore: Sang-e- Meel Publications, p.58.S.
5. Abu-l- Fazal : Ain-i-Akbari (Urdu) Vol.I, Part- II translated by Blochmann.- Lahore: Sang-e- Meel Publications, p.745
6. Abu-l- Fazal: The Akbar Nama of Abu-l-Fazal translated by Beveridge, Henry, Vol.1. – Calcutta: Asiatic Society, 1907, p. 399.
7. Asif Mahmood(ed), Major Forts of Pakistan, Sayyahat Nama(English Section).- Lahore, The Tourism Development Corporation of Punjab, Ltd., n.d. p. 12.

8. Badauni, Mullah Abdul Qadir: Muntakhab-ut- Tawarikh translated from Persian to English by George S.A. Ranking. – Calcutta: Baptist Mission, 1898, p. 457, 466 (n.6), 468, 472, 493, 498, 501, 503, 592.
9. Badauni, Mullah Abdul Qadir: Muntakhab-ut- Tawarikh translated from Persian to English by George S.A. Ranking. – Reprinted ed. - Karachi: Karim Sons, 1976, p. 457, 466 (n.6), 468, 472, 493, 498, 501, 503, 592.
10. Badauni, Mullah Abdul Qadir: Muntakhab-ut- Tawarikh translated from Persian to Urdu by Mahmood Ahmad Farooqi. – Lahore: Sheikh Ghulam Ali and Sons, 1962, p. 251, 260, 262, 304, 364, 365, 524.
11. Brown, Percy: Indian Architecture (The Islamic period). - Bombay: D.B.Taraporevala Sons & Co., 1942, p. 93.
12. Burn, Sir Richard (ed): The Cambridge History of India (The Mughal Period), Vol. IV. – Cambridge: The University Press, 1937, p.51-53, 59, 66, 67, 459.
13. Cheema, Hamid Ali: Aihd-e-Suri ki Yadgar Qila Rohtas, Sayyahat Nama. - Lahore: TDCP. - n.d., p. 16-21.
14. Elliot, H.M. The History of India, as old by its own Historians (The Muhammdan Period, Vol.VI). - London: Trubner and Co., 1875, p. 307.
15. Extracts From The Dist. And States Gazetteers of the Punjab (Pakistan), Vol. 1.- Lahore: Research Society of Pakistan (University of the Punjab), 1976, p. 259,261,266,269-73,276,277,306,307,308,309,310.
16. Firishta, Muhammad Qasim.: Tarikh Firishta, vol. II translated from Persian to Urdu by Maulvi Muhammad Fida Ali Talib.: Hyderabad (Deccan): Dar-ul-Taba Jamia Usmania, 1926, p. 267.
17. Gul-Badan Begam: The History of Humayun (HUMAYUN NAMA) Translated by Annette S. Beveridge. – London: Published under the Patronage of the Royal Asiatic Society, 1902, p. 201.
18. Gutschow, Miels: Forts and fortifications in South Asia; A comparative study. - Bhaktapur (Nepal), 1996, p. 7, 8-9 + map (Rohtas Fort). See in Study in Connection with Nomination File of Rohtas Fort for World Heritage List.
19. Jahangir, Nur-ud-din Muhammad: The Tuzuk-I-Jahangiri OR Memoirs of Jahangir, Vol. 1, Translated by Alexander Rogers and edited by Henry Beveridge. - Lahore: Sang-e-Meel Publications, 1974, p. 96 (see also foot note).
20. Jahangir, Nur-ud-Din Muhammad: The Tuzuk-I-Jahangiri (Jahangir Nama are Iqbal Nama-e-Jahangiri) translated from Persian to Urdu by Saleem Wahid Saleem . – Lahore: Majlis Taraqqi-e-Adab, 1960, p. 122, 151-52.
21. Khafi, Khan: Muntakhab-al-Lubab, (Mughal Period from Babar to Jahangir) vol.I translated from Persian to Urdu by Mahmud Ahmad Farooqi. – Karachi: Nafees Academy, 1963, p. 124.
22. Khan, Ahmad Nabi: Conservation of Rohtas Fort, Pakistan Archaeology No.24-1989.- Karachi, Department of Archaeology and Museums, 1990, p.225-238.
23. Khan, Muhammad Ishtiaq: World Heritage Sites in Pakistan. - Islamabad: UNESCO, 2000, p. 59-68.
24. Moinul Haq, Dr. S. (ed.): Journal of the Pakistan Historical Society, Vol. IV, Part-IV, October 1956. – Karachi: Pakistan Historical Society, 1956, p.253, 256.
25. Mumtaz, Kamil Khan: Architecture in Pakistan. - Singapore: A Mimar Book, 1985, p. 52-54.

26. Nadiem, I.H.: Rohtas; Formidable Fort of Sher Shah Suri – Lahore: Sang-e-Meel Publications, n.d.
27. Nadiem, I.H.: Rohtas; Formidable Fort of Sher Shah Suri, Journal of Central Asia, vol.VII, No.2, December, 1984. Islamabad: Center for the study of the civilization of Central Asia, Quaid-e-Azam University, 1984, p. 135-180.
28. Nadiem, I.H.: Rohtas; Formidable Fort of Sher Shah Suri, Journal of Central Asia, vol.VII, No.2, December, 1984. Islamabad: Center for the study of the civilization of Central Asia, Quaid-e-Azam University, 1984, p. 135-153, See in Study in Connection with Nomination File of Rohtas Fort for World Heritage List.
29. Nizam-ud-Din Ahmad, Khwaja: Taqat-e- Akbari, Vol.2; translated from Persian to Urdu by Muhammad Ayub Qadiri. – 1st ed. - Lahore: Urdu Science Board, 1990, p. 105, 107, 354, 376, 413, 422, 432-33, 456.
30. Punjab Government: Punjab Dist. Gazetteers (Vol. XXVII, A, 1904):- Lahore: The “ Civil and Military Gazetteer Press, p. 5, 7, 13, 30-34, 37,38, 67,68,69,70,71.
31. Qanungo, Kalikaranjan: Sher Shah: A critical study based on original sources. - Calcutta: Kar, Majumder and Co., 1921, p. 234-35, 404-06.
32. Stein, Sir Aurel: Archaeological Reconnaissances in North-Western India and South-Eastern Iran. – London: Macmillan and Co., 1937, p.22.
33. Study in Connection with NOMINATION FILE OF ROHTAS FORT for World Heritage List, 1997 comprising on articles of Prominent Scholars such as ; I.H.Nadiem, Dr. Abdul Rehman and Niel Gutschow etc.
34. UNESCO: Pakistan: Nomination of world Heritage Site No. 586, Qila Rohtas (Site Development and Management Plan). – UNESCO World Heritage Centre, 1997.
35. Urdu Encyclopedia of Islam, Vol.VII (Djim-Harb). – Lahore: The University of the Punjab. – 1971, p. 556, 557.
36. Wheeler, R.E.M.: Five thousand years of Pakistan (An Archaeological outline). - London: Royal India and Pakistan Society, 1950, p. 74-75.

ARCHAEOLOGICAL SURVEY OF INDIA: (ANNUAL REPORTS)

37. Spooner, D.B.: Archaeological Survey of India Annual Report 1921-22. - Simla: Government of India Press, 1924, p. 4.
34. Spooner, D.B.: Archaeological Survey of India Annual Report 1922-23. - Simla: Government of India Press, 1924, p. 10.
35. Blakiston, J.F.: Archaeological Survey of India Annual report 1924-25. - Calcutta: Government of India, 1927, p. 169.

ANNUAL REPORTS OF NORTHERN CIRCLE OF ARCHAEOLOGY, OLD FORT, LAHORE

36. West Pakistan Circle of Archaeology Report for 1947-60, p. 71-72.
37. Annual Report of Northern Circle of Archaeology for the year 1978-79, Lahore: 1980, P: 12-13.
38. Annual Progress Report on the Activities of the Northern Circle of Archaeology Lahore: July, 1978- June, 1981. p. 10-12.

39. Progress Report of Northern Circle of Archaeology Punjab Region.1988-89.P. 1-2
40. Annual Progress Report of Northern Circle of Archaeology, Lahore1993-94.P. 17.
41. Annual Progress Report of Northern Circle of Archaeology, Lahore1994-95.P. 40(2 photographs).
42. Annual Progress Report of Northern Circle of Archaeology, Lahore1995-96.P. 46(2 photographs).
43. Annual Progress Report of Northern Circle of Archaeology, Lahore1999-2000.P. 13.
44. Annual Progress Report of Northern Circle of Archaeology, Lahore.2001-2002.P. 9.

P.C.1s, OF ROHTAS FORT

45. P.C. - 1 Scheme for Restoration and Preservation of Rohtas Fort, District Jehlum 1990-91. – Lahore: Department of Archaeology, 1990-91.
46. Establishment of Museum at Rohtas Fort (Sohail Gate), District Jehlum. – Lahore: Department of Archaeology, 1995.
47. Master Plan for Preservation and Restoration of ROHTAS FORT, District Jehlum. – Lahore: Department of Archaeology and Museums, Northern Circle, Old Fort, Lahore, 2005.
48. Survey of Abadi Deh, QILA ROHTAS, District Jehlum. – Jehlum: Office of the Deputy Commissioner, 1999.

Progress Report of the Superintendent, Archaeological Survey of
 India, Muhammadan and British Monuments,
 Northern Circle, 1916-17.

49. Blackiston, J.F.: Progress report of the Superintendent, Archaeological Survey of India, Muhammadan and British Monuments, Northern Circle for the year ending 31st March 16-17, Part - I. – Allahabad Superintendent, Government Press, 1921, p. 3(c. 9 Conservation Note) .
50. Blackiston, J.F.: Progress report of the Superintendent, Archaeological Survey of India, Muhammadan and British Monuments, Northern Circle for the year ending 31st March 17-18, Part- III. – Allahabad Superintendent, Government Press, 1921, p. 58.
51. Blackiston, J.F.: Progress report of the Superintendent, Archaeological Survey of India, Muhammadan and British Monuments, Northern Circle for the year ending 31st March 18-19, Part- I. – Allahabad Superintendent, Government Press, 1921, p. 80, 97,(Part-III Appendix -A)
52. Page, J.A.: Progress report of the Superintendent, Archaeological Survey of India, Muhammadan and British Monuments, Northern Circle for the year ending 31st March 1921, (Part – III Appendix-A), – Agra Superintendent, Government Press, 1921, p. 23.

